Dover District Council Project programme - Rev B2 - De-risk planning Task Name Start E M A M 3rd Quarter 1st Quarter 2nd Quarter 3rd Quarter 4th Quarter 1st Quarter 2nd Quarter A M 3rd Quarter 2nd Qua 2 Council Meetings 325 days Mon 04/07/16 Mon 02/10/17 Cabinet Meeting 325 days Mon 04/07/16 Mon 02/10/17 04/07 4 July 16 0 days Mon 04/07/16 Mon 04/07/16 5 05/09 5 Sept 16 0 days Mon 05/09/16 Mon 05/09/16 03/10 Mon 03/10/16 Mon 03/10/16 3 Oct 16 0 days 7 07/11 7 Nov 16 0 days Mon 07/11/16 Mon 07/11/16 8 05/12 5 Dec 16 0 days Mon 05/12/16 Mon 05/12/16 9 Jan 17 0 days Mon 09/01/17 Mon 09/01/17 09/01 10 06/02 6 Feb 17 0 days Mon 06/02/17 Mon 06/02/17 06/03 6 Mar 17 Mon 06/03/17 Mon 06/03/17 0 days 03/04 12 3 Apr 17 0 days Mon 03/04/17 Mon 03/04/17 o8/05 13 8 May 17 0 days Mon 08/05/17 Mon 08/05/17 Mon 05/06/17 Mon 05/06/17 05/06 5 June 17 - assumed 0 days 15 03/07 3 July 17 - assumed Mon 03/07/17 Mon 03/07/17 0 days 16 Mon 04/09/17 Mon 04/09/17 04/09 4 Sept 17 - assumed 0 days 02/10 17 2 Oct 17 - assumed 0 days Mon 02/10/17 Mon 02/10/17 18 Scrutiny 195 days Tue 13/09/16 Tue 13/06/17 19 13 Sept 16 Tue 13/09/16 Tue 13/09/16 13/09 0 days 20 11/10 11 Oct 16 0 days Tue 11/10/16 Tue 11/10/16 21 15 Nov 16 0 days Tue 15/11/16 Tue 15/11/16 15/11 22 13 Dec 16 Tue 13/12/16 Tue 13/12/16 13/12 0 days 17/01 23 17 Jan 17 Tue 17/01/17 Tue 17/01/17 √1 ♦ 14/02 ♦ 14/03 0 days 24 14 Feb 17 0 days Tue 14/02/17 Tue 14/02/17 25 14 Mar 17 0 days Tue 14/03/17 Tue 14/03/17 △ 18/04 26 18 Apr 17 0 days Tue 18/04/17 Tue 18/04/17 23 May 17 Tue 23/05/17 Tue 23/05/17 23/05 0 days 28 13/06 Tue 13/06/17 Tue 13/06/17 13 June 17 - assumed 0 days 29 Planning Committee 210 days Thu 25/08/16 Thu 15/06/17 25 Aug 16 0 days Thu 25/08/16 Thu 25/08/16 **25/08** 31 **a** 22/09 22 Sept 16 0 days Thu 22/09/16 Thu 22/09/16 32 20/10 Thu 20/10/16 Thu 20/10/16 20 Oct 16 0 days 24/11 33 24 Nov 16 0 days Thu 24/11/16 Thu 24/11/16 34 15 Dec 16 0 days Thu 15/12/16 Thu 15/12/16 15/12 26/01 35 26 Jan 17 0 days Thu 26/01/17 Thu 26/01/17 23/02 36 23 Feb 17 Thu 23/02/17 Thu 23/02/17 0 days 37 23/03 23 Mar 17 0 days Thu 23/03/17 Thu 23/03/17 **a** 20/04 38 20 Apr 17 0 days Thu 20/04/17 Thu 20/04/17 39 Thu 25/05/17 Thu 25/05/17 25/05 25 May 17 0 days 40 15/06 Thu 15/06/17 Thu 15/06/17 15 June 17 - assumed 0 days 41 42 Design Mon 22/02/16 Mon 19/09/16 Mon 22/02/16 Fri 12/08/16 43 Stage 2 - Feasiblity Study / Concept Design 125 days 44 Mon 22/02/16 Fri 18/03/16 Project Initiation 4 wks 45 Project meeting 1 0 days Mon 21/03/16 Mon 21/03/16 44 46 Sequential test and planning review 6 wks Mon 21/03/16 Fri 29/04/16 44 Background review & surveys Mon 04/04/16 Fri 27/05/16 44FS+2 wks 48 Mon 28/03/16 Fri 20/05/16 44FS+1 wk Stakeholder consultation and brief development 8 wks 49 Development of facility options 9 wks Mon 21/03/16 Fri 20/05/16 44 50 20/04 Benchmark visits Wed 20/04/16 Wed 20/04/16 Fri 22/04/16 Fri 22/04/16 22/04 51 Project meeting 2 0 days 52 Management option and soft market test 8 wks Mon 18/04/16 Fri 10/06/16 46 53 Project meeting 3 0 days Fri 17/06/16 Fri 17/06/16 54 Public consultation 2 wks Mon 04/07/16 Fri 15/07/16 55 Refinement of option 7 wks Mon 09/05/16 Fri 24/06/16 56 Fri 03/06/16 Thu 16/06/16 53SF BREEAM Pre-Assessment (subject to appointment) 2 wks 57 Recommendations and conclusions 12 wks Mon 23/05/16 Fri 12/08/16 49 13/07 58 Project meeting 4 0 days Wed 13/07/16 Wed 13/07/16 Stage 2 - Council Approvals 90 days Mon 16/05/16 Mon 19/09/16 60 Leadership Forum - 16 May 2016 Mon 16/05/16 Mon 16/05/16 16/05 0 days 15/08 61 Submit Cabinet papers - 3 weeks prior to Cabinet Mt 0 days Mon 15/08/16 Mon 15/08/16 62FS-3 wks 62 Cabinet Meeting - 5 September 2016 0 days Mon 05/09/16 Mon 05/09/16 63 Scrutiny (if called in)- 13 September 2016 Tue 13/09/16 Tue 13/09/16 13/09 0 days 64 Special Cabinet Meeting (if required) - 19 Sept 2016 0 days Mon 19/09/16 Mon 19/09/16 65 66 Appointments 148 days Wed 01/06/16 Fri 23/12/16 Procure core consultants (Scape) 85 days Mon 06/06/16 Fri 30/09/16 PM, QS, Principal Designer, Architect, Mon 06/06/16 Fri 30/09/16 85 days Structures/Civil, MEP 69 Mon 06/06/16 Fri 17/06/16 Seek formal proposal from F&G 2 wks 70 Review and agree scope and terms 2 wks Mon 20/06/16 Fri 01/07/16 69 Sign 'Option G' agreement 1 wk Mon 04/07/16 Fri 08/07/16 70 72 Lead-in / consultant team appointments 2 wks Mon 19/09/16 Fri 30/09/16 64 73 Procure other consultant / specialist appointments 40 days Mon 11/07/16 Fri 02/09/16 Agree consultants to be procured and scope 2 wks Mon 11/07/16 Fri 22/07/16 71 Business planning Mon 08/08/16 Fri 02/09/16 74FS+2 wks P160628 - RevC - De-risk planning Tue 28/06/16 Page 1

Dover District Council Project programme - Rev B2 - De-risk planning Task Name 2nd Quarter A M 3rd Quarter 1st Quarter 1st Quarter 2nd Quarter A M 3rd Quarter Pool consultant 4 wks Mon 25/07/16 Fri 19/08/16 77 Mon 25/07/16 Fri 19/08/16 74 Landscape architect 4 wks 78 Surveys and planning requirements 148 days Wed 01/06/16 Fri 23/12/16 79 Agree additional surveys/scopes to be completed 2 wks Mon 03/10/16 Fri 14/10/16 59.72 80 Ground surveys Mon 27/06/16 Fri 23/09/16 81 4 wks Mon 27/06/16 Fri 22/07/16 55 82 Underground services mapping 1 wk Mon 25/07/16 Fri 29/07/16 81 83 Ground investigation 8 wks Mon 01/08/16 Fri 23/09/16 82 84 148 days Wed 01/06/16 Fri 23/12/16 Planning Requirements 85 Reptile survey - need to be complete before July 4 wks Wed 01/06/16 Tue 28/06/16 86 2 wks Mon 13/06/16 Fri 24/06/16 Bat survey - needs to be completed before Sept 87 Procure planning consultant 4 wks Mon 11/07/16 Fri 05/08/16 71 88 Town Centre Impact Assessment 4 wks Mon 03/10/16 Fri 28/10/16 72 89 Pre-application engagement 20 days Mon 03/10/16 Fri 28/10/16 90 DCC Planning Mon 03/10/16 Fri 28/10/16 72 4 wks 91 Mon 03/10/16 Fri 28/10/16 72 KCC Highways 4 wks 92 KCC Archaeology 4 wks Mon 03/10/16 Fri 28/10/16 72 93 Lead Flood Authority 4 wks Mon 03/10/16 Fri 28/10/16 72 94 4 wks Mon 03/10/16 Fri 28/10/16 72 Affinity Water 95 Other utility providers 4 wks Mon 03/10/16 Fri 28/10/16 72 96 **EIA Screening Opinion** 30 days Mon 31/10/16 Fri 09/12/16 97 Prepare Screening Opinion and submit 1 wk Mon 31/10/16 Fri 04/11/16 95 98 5 wks Mon 07/11/16 Fri 09/12/16 97 Response period 99 Arbicultural Impact Asessment 2 wks Mon 28/11/16 Fri 09/12/16 119 100 Foul & Sewerage Assessment 2 wks Mon 28/11/16 Fri 09/12/16 119 101 110 days Mon 11/07/16 Fri 09/12/16 Highways 102 Procure Transport Engineer Mon 11/07/16 Fri 05/08/16 87SS 4 wks 103 Mon 31/10/16 Fri 11/11/16 91 Traffic survey (if required) 2 wks 104 Traffic Impact Assessment & Travel Plan 4 wks Mon 14/11/16 Fri 09/12/16 103 105 Lighting Assessment 2 wks Mon 28/11/16 Fri 09/12/16 119 106 Flood Risk Assessment 2 wks Mon 28/11/16 Fri 09/12/16 119 107 IVIA 4 wks Mon 28/11/16 Fri 23/12/16 119 108 109 Sport England Funding 261 days Mon 01/08/16 Mon 31/07/17 110 35 days Mon 01/08/16 Mon 19/09/16 1st Stage 111 Prepare and submit Expression of Interest (EOI) Mon 01/08/16 Fri 12/08/16 10 days 112 19/09 Sport England initial funding decision 0 days Mon 19/09/16 Mon 19/09/16 113 2nd stage 78 days Thu 13/04/17 Mon 31/07/17 114 Thu 13/04/17 Wed 10/05/17 135FF-6 wks Prepare and submit Funding Application (6 wk prior 4 wks to anticipated planning approval date) 115 Funding approval (subject to SE Project Committee 43 days Thu 01/06/17 Mon 31/07/17 dates, which are in June and July) 116 117 Design & Planning 400 days Mon 21/03/16 Fri 29/09/17 118 Design - RIBA Stage 3 55 days Mon 03/10/16 Fri 16/12/16 119 Stage 3 (Developed Design) - design phase 8 wks Mon 03/10/16 Fri 25/11/16 59.72 120 Stage 3 - cost check and stage report 1 wk Mon 28/11/16 Fri 02/12/16 119 Stage 3 - Client approval period 2 wks Mon 05/12/16 Fri 16/12/16 120 122 Planning 400 days Mon 21/03/16 Fri 29/09/17 123 Mon 21/03/16 Fri 15/04/16 46SS Engagement with planning officers - feasibility 4 wks 124 Engagement with planning officers - design 8 wks Mon 03/10/16 Fri 25/11/16 119FF development Public consultation - Stage 2 Concept 125 2 wks Mon 04/07/16 Fri 15/07/16 54SS 126 Public consultation - 2nd round (if required) 2 wks Mon 24/10/16 Fri 04/11/16 124SS+3 wks 127 Planning - Architect to Prepare Design & Access 2 wks Mon 05/12/16 Fri 16/12/16 120 Statement 128 Planning - Planning consultant to coordinate Detailed 2 wks Mon 19/12/16 Fri 30/12/16 127 Application, including integration of work by others 129 Mon 02/01/17 Fri 27/01/17 128 Cabinet lead-in (e.g. submission of report prior to) 4 wks 130 Cabinet approval of \$106 and planning submission 0 days Mon 06/03/17 Mon 06/03/17 11,129 06/03 131 44 14/03 Scrutiny (if required) 0 days Tue 14/03/17 Tue 14/03/17 130SF+7 days 14/03 132 Submit detailed Planning Application Tue 14/03/17 Tue 14/03/17 137,131 133 Determination period 13 wks Wed 15/03/17 Tue 13/06/17 132 134 Planning Committee 0 days Thu 15/06/17 Thu 15/06/17 133,40 135 Thu 15/06/17 Wed 21/06/17 134 Obtain Planning Consent 1 wk 136 Judicial Review 6 wks Thu 22/06/17 Wed 02/08/17 135 137 Draft S106 / Development contributions 8 wks Mon 31/10/16 Fri 23/12/16 91 138 Sign S106 / Development contributions 4 wks Mon 04/09/17 Fri 29/09/17 136.166 139 Design - RIBA Stage 4 65 days Mon 19/12/16 Fri 17/03/17 140 Stage 4 (Final Proposals/Old Stage E) - design phase 8 wks Mon 19/12/16 Fri 10/02/17 121 141 Stage 4 (Tender Docs) - Prepare Employer's Requirem 2 wks Mon 13/02/17 Fri 24/02/17 140 142 Mon 27/02/17 Fri 10/03/17 141 Stage 4 - cost check and amendments 2 wks 143 Mon 13/03/17 Fri 17/03/17 142 Stage 4 - Client approval period 1 wk 144 145 Contractor procurement (SC framework) Mon 19/09/16 Tue 26/09/17 Mon 19/09/16 Mon 26/12/16 146 Stage 1 Tender 71 days

