

To: Dover Joint Transportation Board
By: KCC Highways and Transportation
Date: 10 September 2015
Subject: Highway Works Programme 2015/16
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2015/16

1. Introduction

- 1.1 This report provides an update and summarises schemes that have been programmed for delivery in 2015/16

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Local Transport Plan /Local Growth Fund/S106 Schemes** – see Appendix D1
- **Casualty Reduction Measures** – see Appendix D2

Developer Funded Works – see Appendix E

PROW – see Appendix F

Bridge Works – see Appendix G

Traffic Systems – see Appendix H

Combined Member Fund – see Appendix I

2. Conclusion

- 2.1 This report is for Members information

3.1 Legal Implications

- 3.1.1 Not applicable.

3.2 Financial and Value for Money Considerations

- 3.2.1 Not applicable.

3.3 Risk Assessment

3.3.1 Not applicable.

3.4 Recommendation

3.4.1 That Members note the information

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Steve Rivers	District Manager
Alan Casson	Resurfacing Manager
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Melvyn Twycross	PROW
Tony Ambrose	Structures Manager
Jamie Hare	Developer Funded Work
Jamie Watson	Transportation and Safety Schemes
Kirstie Williams	Combined Member Fund

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes

Machine Resurfacing – <i>Contact Officer Byron Lovell</i>			
Road Name	Parish	Extent of Works	Current Status
Alkham Valley Road	Alkham	Newlyns Meadow to West of entrance to 'Bramhall'	Completed
A256 Sandwich Bypass	Sandwich	Circulatory of roundabout and approaches at junction with Monk Way	Programed to start 21 st September 2015 (6 nights)
A258 Queen Street	Deal	Queen St/West St/Blenheim Rd junction	Programed to start 11 th September 2015 (4 nights)
Footway Improvement - <i>Contact Officer Neil Tree</i>			
Road Name	Parish	Extent of Works	Current Status
King Street	Sandwich	From its junction with Short Street to its junction with No Name Street – Footway reconstruction. This scheme is still in the design stages	Consultation with conservation officer at Dover District Council required. Works to be programmed
Micro Surfacing - <i>Contact Officer Wendy Boustead</i>			
Road Name	Parish	Extent of Works	Current Status
Bowling Green Lane	Deal	From its junction with London Road to its junction with Middle Deal Road	Completed
Telegraph Road	Deal	From its junction with St Richard's Road to its junction with Hamilton Road	Works deferred due to utility company works
Little Haynes	Shepherdswell with Coldred	From its junction with Mill Lane to its junction with Coldred Road	Completed

Albert Road	Dover	Whole length	Programmed to start 26 th August 2015 for two days
Hallsdown Road	Aylesham/Goodnestone	From its junction with Bonnington Road to its junction with Ratling Road	Completed
Deerson Lane	Preston	From its junction with Preston Road to its junction with Wenderton Lane	Completed
Hearts Delight Lane	Wingham	From its junction with Preston Road to its junction with Wenderton Lane	Completed
Buckland Lane	Staple/Goodnestone	From its junction with Mill Road to its junction with Goodnestone Road	Completed
Sandwich Bypass	Sandwich/Woodnesborough	From its junction with Ash Road to its junction with Deal Road	Completed
Pond Lane	St Margarets at Cliffe	From its junction with Deal Road to its junction with Dover Road	Completed

Surface Dressing - Contact Officer Wendy Boustead

Road Name	Parish	Extent of Works	Current Status
Side Hills	Denton with Wootton/Barham	From its junction with A260 to its junction with Shelvin Lane	Completed
Lowslip Hill	Hougham Without	From its junction with Eight Acres to its junction with Elms Vale Road (including Elm Hill)	Completed
Monkeys Hill	Eastry	From its junction with Heronden Road to its junction with Heronden Road	Completed
Palm Tree Lane	Aylesham/Goodnestone	From its junction with Bonnington Road to its junction with Old Court Road	Completed

Preston Lane	Preston/Wingham	From its junction with 30/60 speed limit plates at Court Lane to its junction with Wenderton Lane 30/60 plates	Completed
Beacon Lane	Woodnesborough	From its junction with Drainless Road to the 30/60 speed limit plates at Woodnesborough	Completed
Mill Lane	Nonington	From its junction with Mill Top to its junction with Sandwich Road	Completed
Ringwoud Road	Ripple/Langdon	From its junction with Wingleton Lane to the 30/60 speed limit plates at Martin	Completed
West Street Farm Road	Northbourne	From its junction with Northbourne Lane to its junction with Updown Road	Completed
Ripple Road	Ripple	From its junction with Dover Road A256 to its junction with Crooked S Road	Completed
Upper Road	St Margarets at Cliffe	From its junction with the War Memorial to the 30/60 speed limit plates	Completed
White Hill	Langdon/St Margarets at Cliffe	From its junction with the A256 to 30/60 speed limit plates	Completed

Appendix B – Drainage

Drainage Works – Contact Officer Kathryn Lewis			
Road Name	Parish	Description of Works	Current Status
No Drainage works planned over £5000			

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Parish	Description of Works	Status
Castle Avenue	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Folkestone Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Winnipeg Close	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Winant Way	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
The Linces	Dover	Replacement of 10 street lights complete with LED Lanterns	Works completed
Beaufoy Terrace	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Beaufoy Road	Dover	Replacement of 3 street lights complete with LED Lanterns	Works completed
Hammond Close	Nonnington	Replacement of 1 street light complete with LED Lantern	Works completed
Crabble Hill	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Fulbert Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Green Lane	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Heathfield Avenue	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Milton Close	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Napier Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Pioneer Road	Dover	Replacement of 2 street light complete with LED Lantern	Works completed

Selkirk Road	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Toronto Close	Dover	Replacement of 5 street lights complete with LED Lanterns	Works completed
Vancouver Road	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Castle Hill Road	Dover	Replacement of 5 street lights complete with LED Lanterns	Works completed
Fairview gardens	Deal	Replacement of 2 street lights complete with LED Lanterns	Works completed
Mount Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Douglas Road	Deal	Replacement of 2 street lights complete with LED Lanterns	Works completed
Edwards Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Malvern Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Effingham Street	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Churchill Road	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Castlemount Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Maison Dieu Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Pencester Road	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Russell Street	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Victoria Park	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
York Street	Dover	Replacement of 3 street lights complete with LED Lanterns	Works completed
Cherry Lane	Great Mongeham	Replacement of 5 street lights complete with LED Lanterns	Works completed
Lower Street	Eastry	Replacement of 2 street lights complete with LED Lanterns	Works completed

Mill Green	Eastry	Replacement of 1 street light complete with LED Lantern	Works completed
Northbourne Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
London Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Maxton Road	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Mayfield Avenue	Dover	Replacement of 3 street lights complete with LED Lanterns	Works completed
Milton Road	Dover	Replacement of 5 street lights complete with LED Lanterns	Works completed
Ottawa Crescent	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
St Davids Avenue	Dover	Replacement of 6 street lights complete with LED Lanterns	Works completed
		Replacement of 5 street lights complete with LED Lanterns	Works programmed for completion October 2015
Freemens Way	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
Kennett Drive	Deal	Replacement of 2 street lights complete with LED Lanterns	Works completed
Leivers Road	Deal	Replacement of 3 street lights complete with LED Lanterns	Works completed
Mary Road	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
Selway Court	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
St Augustines Road	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
St Martins Road	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
Sydney Road	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
Telegraph Road	Deal	Replacement of 3 street lights complete with LED Lanterns	Works completed

Toll Gate	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
Tormore Park	Deal	Replacement of 5 street lights complete with LED Lanterns	Works completed
Trinity Place	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
Glack Road	Deal	Replacement of 2 street lights complete with LED Lanterns	Works completed
The Fairway	Deal	Replacement of 4 street lights complete with LED Lanterns	Works completed
The Marina	Deal	Replacement of 1 street light complete with LED Lantern	Works completed
Chilton Way	River	Replacement of 1 street light complete with LED Lantern	Works completed
Chisnall Road	River	Replacement of 1 street light complete with LED Lantern	Works completed
Coxhill Gardens	River	Replacement of 1 street light complete with LED Lantern	Works completed
Vernon Place	Deal	Replacement of 2 street lights complete with LED Lanterns	Works completed
Westdean Close	River	Replacement of 1 street light complete with LED Lantern	Works completed
Honfleur Road	Sandwich	Replacement of 1 street light complete with LED Lantern	Works completed
Laburnum Avenue	Sandwich	Replacement of 2 street lights complete with LED Lanterns	Works completed
Loop Street	Sandwich	Replacement of 1 street light complete with LED Lantern	Works completed
Poulders Gardens	Sandwich	Replacement of 7 street lights complete with LED Lanterns	Works completed
Sunnyside Gardens	Sandwich	Replacement of 1 street light complete with LED Lantern	Works completed
Woodnesborough Road	Sandwich	Replacement of 1 street light complete with LED Lantern	Works completed
Bunkers Hill Avenue	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Bunkers Hill Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed

Coombe Close	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Hillside Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Wilson Avenue	Deal	Replacement of 9 street lights complete with LED Lanterns	Works completed
Lambton Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Limes Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Lukes Close	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Oswald Place	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Oswald Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Marjan Close	Dover	Replacement of 5 street lights complete with LED Lanterns	Works completed
Dickson Road	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed
Hewitt Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Park Place	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
South Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Noahs Ark Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Tower Hamlets Street	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Kings Ropewalk	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Old Folkestone Road	Dover	Replacement of 1 street light complete with LED Lantern	Works completed
Archery Square	Walmer	Replacement of 1 street light complete with LED Lantern	Works completed
Channel View	Dover	Replacement of 2 street lights complete with LED Lanterns	Works completed

Downs Road	Walmer	Replacement of 3 street lights complete with LED Lanterns	Works completed
Churchill Avenue	Walmer	Replacement of 3 street lights complete with LED Lanterns	Works completed
Kelvedon Road	Walmer	Replacement of 2 street lights complete with LED Lanterns	Works completed
Owen Square	Walmer	Replacement of 1 street light complete with LED Lantern	Works completed
Gladstone Road	Walmer	Replacement of 4 street lights complete with LED Lanterns	Works completed
Palmerston Avenue	Walmer	Replacement of 1 street light complete with LED Lantern	Works completed
Salisbury Road	Dover	Replacement of 3 street lights complete with LED Lanterns	Works completed
Somerset Road	Walmer	Replacement of 2 street lights complete with LED Lanterns	Works completed
Woodnesborough Road	Sandwich	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Salisbury Road	Dover	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
St Georges Crescent	Dover	Replacement of 2 street lights complete with LED Lanterns	Works programmed for completion October 2015
Wellesley Avenue	Walmer	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
North Barrack Road	Walmer	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Liverpool Road	Walmer	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015

York Road	Walmer	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Palmerston Avenue	Walmer	Replacement of 2 street lights complete with LED Lanterns	Works programmed for completion October 2015
Curzon Close	Walmer	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
West Street	Deal	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Bulwark Road	Deal	Replacement of 2 street lights complete with LED Lanterns	Works programmed for completion October 2015
Sandown Road	Deal	Replacement of 2 street lights complete with LED Lanterns	Works programmed for completion October 2015
Campbell Road	Walmer	Replacement of 3 street lights complete with LED Lanterns	Works Programmed for Completion October 2015
Vale View Road	Dover	Replacement of 3 street lights complete with LED Lanterns	Works programmed for completion October 2015
Wilmott Place	Eastry	Replacement of 8 street lights complete with LED Lanterns	Works programmed for completion October 2015
Dover Road	Sandwich	Replacement of 4 street lights complete with LED Lanterns	Works programmed for completion October 2015
St Augustines Road	Deal	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015

St Nicholas Close	Deal	Replacement of 2 street lights complete with LED Lanterns	Works programmed for completion October 2015
Arthur Road	Deal	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Cavell Square	Deal	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Douglas Road	Deal	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Hawthorn Close	Aylesham	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Stonar Road	Sandwich	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Redsull Avenue	Deal	Replacement of 5 street lights complete with LED Lanterns	Works programmed for completion October 2015
Davis Avenue	Mill Hill	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Douglas Road	Mill Hill	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Orchard Avenue	Deal	Replacement of 1 street light complete with LED Lantern	Works programmed for completion October 2015
Bench Street	Dover	Replacement of 10 street lights complete with LED Lanterns	Work in progress – on behalf of Dover Town Council. Works programmed for completion October 2015

King Street	Dover	Replacement of 8 street lights complete with LED Lanterns	Work in progress – on behalf of Dover Town Council. Works programmed for completion October 2015
Market Square	Dover	Replacement of 11 street lights complete with LED Lanterns	Work in progress – on behalf of Dover Town Council. Works programmed for completion October 2015
Cannon Street	Dover	Replacement of 10 street lights complete with LED Lanterns	Work in progress – on behalf of Dover Town Council. Works programmed for completion October 2015
Biggin Street	Dover	Replacement of 18 street lights complete with LED Lanterns	Work in progress – on behalf of Dover Town Council. Works programmed for completion October 2015

Appendix D – Transportation and safety schemes

Appendix D1 – Local Transport Plan /Local Growth Fund/S106 Schemes

Local Transport Plan Schemes - <i>Contact Officer Gary Peak</i>			
Road Name	Parish	Description of Works	Current Status
Sandwich Town	Sandwich	Dropped kerbs to facilitate pedestrian access	Funding from LTP budget 16/17
Queen Street	Dover	Alterations to improve cycle crossing point	Outline design in progress
A257 Canterbury Road	Wingham Well	New footway in front of the properties on the South Eastern side of the road (Frema to Willow Cottage)	Detailed design in progress
Dover Road/ Ringwould	Deal	Signing improvements (CRM)	Works complete

Road			
Local Growth Fund Schemes - <i>Contact Officer Gary Peak</i>			
South Street	Deal	Alterations to incorporate improved bus facilities	Consultation has been carried out and is the subject of a separate report to this meeting

Appendix D2 – Casualty Reduction Measures

Casualty Reduction Measures - <i>Contact Officer Gary Peak</i>			
Road Name	Parish	Description of Works	Current Status
No works planned			

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works) <i>Contact Officer Michele Ellis</i>				
File Ref.	Road Name	Parish	Description of Works	Current Status
DO/2 012	A258 London Road	Sholden, Deal	Road widening to accommodate right turn lane into new access road and new toucan crossing	Remedial works to be completed
DO/3 016	Honeywood Parkway (near Tesco Supermarket)	Whitfield	Provision of a new access road junction	Works complete
DO/3 007	Coombe Valley Road	Dover	Construction of vehicular accesses at Buckland Hospital	Remedial works being carried out on footway outside new entrance to Buckland Hospital
DO/3 011	Old Park Hill	Dover	Footway works connected to S38 development	Works underway
DO/2 010	Market Place	Aylesham	New parking bays and associated highway works	Works underway

DO/3 000	A20 York Street Roundabout	Dover	Roundabout to be changed to Traffic Signalled Junction	Works originally postponed until October 2015. DHB/DDC meetings ongoing
DO/3 005	Whitfield Urban Expansion, Sandwich Road	Whitfield	New access and improvements on Sandwich Road	Works completed
DO/3 023	Cranleigh Drive	Whitfield	Provision of a new access for care home	Works underway
DO/3 024	A258 London Road	Sholden, Deal	New Puffin Crossing	Some surfacing and lining complete. Remainder of works ongoing
DO/3 026	Hyton Drive (off Church Lane)	Deal	3 new accesses leading to a development of 194 dwellings	Temporary accesses in place to provide access for S38 works
DO/3 027	Spinney Lane	Aylesham	Junction improvements, Spinney Lane/Adisham Road/Pond Lane	Awaiting technical acceptance
DO/3 028	Fishmonger's Lane	Dover	New public car park. Modifications to Fishmonger's Lane and Bench Street	Works complete
DO/3 038	Wingham Wildlife Park, Rushenden Road	Wingham	Provision of enhancements to the existing pedestrian crossing from car park to Wildlife Park	Works to commence late Autumn 2015
DO/3 039	Station Road	Walmer	Relocation of bus stops on Dover Road and adjustment to kerbline on Station Road	Awaiting technical acceptance
DO/3 042	Lasletts Yard, Marshborough Road	Woodnesborough	New bellmouth access, new footway and crossovers	Works in progress
DO/3 043	Coombe Valley Road	Dover	New access into private development	Awaiting technical acceptance

DO/3 044	The Street	Preston	Pedestrian/Footway improvements	Awaiting technical acceptance
-------------	------------	---------	------------------------------------	----------------------------------

Appendix F – PROW

Public Rights of Way and Access Service 2015/2016 LTP and s106 works (as at 23/04/2015)

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
EB10	Dover	Provision of stone surface to footpath	Works in progress
ER181	Hougham	Surface improvements to byway	Works complete
ER92	Shepherdswell	Surface repairs to byway	Works complete
ER55A, ER60 & EB13	Guston	Surface improvements to byways	Works due to commence 31/08/2015

Appendix G – Bridge Works

Bridge Works – contact officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
No works planned			

Appendix H – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A20 London Road / Cherry Tree Avenue	Refurbishment of traffic signal controlled junction	Work completed during April

Appendix I – Combined Member Fund

Combined Member Fund programme update for the Dover District.

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways and is up to date as of 10th August 2015.

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils or list traffic speed surveys.

More detail on their schemes can accessed by each Member via the online database or by contacting their Combined Member Fund Engineer.

Pam Brivio

Scheme	Status
No current schemes	Works complete

Gordon Cowan

Scheme	Status
Belgrave Road and Westbury Crescent - lining	Works complete, awaiting new bus stop

Mike Eddy

Scheme	Status
Salisbury Road, Deal – Double yellow lines	Design in progress
Beach Street, Deal – Priority working	Scheme closed
Manor Road & London Road, Deal – review of signage and car parking for hall	Design in progress
Beach Street, Deal – Options study	Design in progress

Geoff Lymer

Scheme	Status
Installation of parking restriction to keep highway clear during peak times: Common Lane, River	Works complete
Wootton Lane & Geddinge Lane, Wootton – extension of 30mph speed limit	TRO made
Crabble Road & Crabble Avenue, River – HGV direction signage	Works complete
Alkham Valley Road – ‘Unsuitable for HGVs’ signs	Scheme handed over
New Dover Road, Capel le Ferne – camber rings to	Scheme handed over

stop HGV parking	
------------------	--

Steve Manion

Scheme	Status
Reduction in speed limit to 50mph on A258 between Upper Road and the A2.	Scheme handed over
Sutton Parish – relocation of 30mph terminal sign and miscellaneous lining refresh	Works complete
Cooting Road, Aylesham – Waiting restrictions	Design in progress
Cliffe Road and North Road, Kingsdown – Waiting restrictions	Design in progress

Leyland Ridings

Scheme	Status
Contribution towards Puffin Crossing on the A257 in Wingham close to School Road.	Alternative works being investigated in Sandwich

Eileen Rowbotham

Scheme	Status
Beach Street, Deal – Priority working	Scheme closed
Manor Road & London Road, Deal – review of signage and car parking for hall	Design in progress
Beach Street, Deal – Options study	Design in progress

Contacts: Toby Howe /Steve Rivers 03000 418181