То:	Dover Joint Transportation Advisory Board
By:	KCC Highways, Transportation & Waste
Date:	18 March 2021
Subject:	Highway Forward Works Programme – 2019/20 onwards
Classification:	Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2020/21.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2019/20 and 2020/21) and Year Three to Five (2021/22 to 2023/24) programmes. Because of this, we h

ave decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2019/20, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes - see Appendix A

Drainage Repairs & Improvements - see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- Casualty Reduction Measures
- Externally funded schemes

Developer Funded Works – see Appendix E

PROW – see Appendix F

Bridge Works - see appendix G

Traffic Systems – see Appendix H

Combined Member Fund – see Appendix I

Street Works - see Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Toby Howe Stephanie Wadhams Alan Casson Earl Bourner Sue Kinsella Toby Butler Jamie Hare Nikola Floodgate Highway Manager East Kent Dover District Manager Strategic Asset Manager Drainage & Structures Asset Manager Street Light Asset Manager Traffic & Network Solutions Asset Manager Development Agreements Manager Schemes Programme Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A258 Sandwich Road	Worth	Bettshanger Roundabout through to Jubilee Road	Completed
A257 Canterbury Rd	Wingham	Retexturing: Outside Waterlock Cottages	To be programmed summer 2021
Lower Street	Eastry	Eastry High St to Sandwich Road	To be programmed summer 2021
Footway/Cycleway A	sset Renewal & Preserv	ation Schemes - Contact Off	ficer: Neil Tree
Road Name	Parish	Extent of Works	Current Status
Biggin Street (Phase 2)	Dover	Footway resurfacing – North side between Pencester Road to Cannon Street (St Mary's Church)	Completed
Dover Road	Sandwich	Footway stabilisation works. East footway between the level crossing and St. Bart's Road	Testing and detailed outline design completed. Technical approvals and other agency permissions being sought. These are required before a programme date can be agreed.
Deanwood Road	River	(Footway Reconstruction) Various sections throughout entire length to be identified.	Completed.
A257 Canterbury Road	Wingham	Bank stabilisation and	Topographical

		highway remedial works Wingham Bridge.	at survey, culvert inspection and Geotechnical and ecological reports received. Outline design undertaken prior to technical approval application.
Surface Treatments - C	Contact Officer Jonath	an Dean	
Road Name	Parish	Extent of Works	Current Status
FOLKESTONE ROAD	Dover	From Station Bridge to roundabout Elms Vale Road	Completed
C231 LWR MILL LN J/W C321 WILLOW WDS RD	NORTHBOURNE	Willow woods road to Northbourne Lane	Completed
ROMAN ROAD	Staple/Ash	From Wingham Country Mareket to Pedding Hill	Completed
PIKE ROAD	TILMANSTONE	Thornton Road to Industrial Estate	Completed
NEW DOVER ROAD	Capel-le-Ferne	From A20 to Winehouse Road	Completed
BARFRESTONE ROAD	Shepherdswell with Coldred	From Eythorne Road to Long Lane	Completed
C201 RUBERRIES WOOD ROAD FROM DISTRICT B	Nonington	From Frogham to Railway	Completed
STRAIGHT MILE	BETTESHANGER	From the prep school to Northbourne Road	Completed
FOLKESTONE ROAD	Dover	Shakespeare Road to 413 Folkestone Rd	Completed
CANTERBURY ROAD, LYDDEN	LYDDEN	Between Church Lane (by pond) to rail bridge over road)	Completed
SANDWICH ROAD	WHITFIELD	Between A256 Bypass to 40mph speed change as entering Whitfield	Completed

<u> Appendix B - Drainage</u>

Drainage Works – Contact Officer: Earl Bourner			
Road Name	Parish	Description of Works	Current Status
The Street	East Langdon	Replacement of failed soakaway on village green	Working progressing on site

Mill Road	Wingham	Ground Investigations for possible deep bored soakaway.	Ground investigation complete. Awaiting responses from landowners at present
Elmstone	Ash	Possible further works required due to collapsed pipe in field	Ongoing works - Investigation continues
Preston Lane	Preston	Cleansing of existing gullies and drainage.	Works undertaken; further works required.
Santon Lane	Stourmouth	Investigate culvert	Works Completed. Culvert cleared and now flowing.

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer: Sue Kinsella			
Road Name	Parish	Description of Works	Current Status
Worthington Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
York Street	Dover	Replacement of 1 Sign light complete with LED Lantern	Await confirmation of Road Closure
The Strand	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
High Street	Deal	Replacement of 2 streetlights complete with LED Lantern	Await confirmation of Road Closure
The Chain	Sandwich	Replacement of 1 sign light complete with LED Lantern	Await confirmation of Road Closure
London Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by April 2021
Ash Road	Sandwich	Replacement of 2 streetlights complete with LED Lantern	Await confirmation of Road Closure
London Road	Deal	Replacement of 3 streetlights complete with LED Lantern	Works Completed

		Replacement of 1 streetlight	Await
Sandwich Bypass	o · · · ·	complete with LED Lantern	confirmation of
	Sandwich		Road Closure
		Replacement of 1 streetlight	Await
Beach Street		complete with LED Lantern	confirmation of
	Deal		Road Closure
	Deal	Replacement of 1 streetlight	Works to be
Mongeham Road	Deal	complete with LED Lantern	completed by
			April 2021
		Replacement of 1 streetlight	Works to be
Old Folkestone Road	Dover	complete with LED Lantern	completed by
	Dover		April 2021
		Replacement of 1 streetlight	Works to be
Farthingloe Road	Dover	complete with LED Lantern	completed by
	Dover		April 2021
		Replacement of 1 streetlight	Works to be
Crabble Hill	Dover	complete with LED Lantern	completed by
	Bovor		April 2021
		Replacement of 5 streetlights	Await
London Road	Dover	complete with LED Lantern	confirmation of
	20101		Road Closure
		Replacement of 1 streetlight	Works to be
Buckland Avenue	Dover	complete with LED Lantern	completed by
			April 2021
		Replacement of 1 streetlight	Works to be
Channel View Road	Dover	complete with LED Lantern	completed by
			April 2021
		Replacement of 1 streetlight	Works to be
Farthingloe Road		complete with LED Lantern	completed by
	Dover		April 2021
		Replacement of 2 streetlights	
London Road	Deal	complete with LED Lantern	Works Completed
		Replacement of 1 streetlight	Await
Crabble Hill	_	complete with LED Lantern	confirmation of
	Dover		Road Closure
		Replacement of 5 streetlights	Await
London Road	5	complete with LED Lantern	confirmation of
	Dover		Road Closure
		Replacement of 1 streetlight	Works to be
Buckland Avenue	Deve	complete with LED Lantern	completed by
	Dover		April 2021
		Replacement of 1 streetlight	Works to be
Channel View Road	Dover	complete with LED Lantern	completed by
			April 2021
Mongeham Road		Replacement of 2 streetlights	Works to be
inengenan roua	Deal	complete with LED Lantern	completed by
	Deal		April 2021

Strand Street	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
Cavell Square	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
The Beach	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
London Road	Deal	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by April 2021
A256 Eastry Bypass	Eastry	Replacement of 2 streetlights complete with LED Lantern	Await confirmation of Road Closure
Harris Alley	Wingham	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
Melbourne Avenue	Dover	Replacement of 1 sign lights complete with LED Lantern	Works to be completed by April 2021
St Radigunds Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by May 2021
Robert Street	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
Paradise Row	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by May 2021
Dover Road	Deal	Replacement of 1 sign lights complete with LED Lantern	Await confirmation of Road Closure
Sandwich Bypass	Sandwich	Replacement of 3 streetlights complete with LED Lantern	Await confirmation of Road Closure
Park Avenue	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed

South Military Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
Honeywood Parkway	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by May 2021
Dover Road	Sandwich	Replacement of 2 sign lights complete with LED Lantern	Works to be completed by May 2021
Deal Road	Sandwich	Replacement of 2 sign lights complete with LED Lantern	Works to be completed by May 2021
Hirst Close	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
Church Lane	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2021
Sandwich Bypass	Sandwich	Replacement of 4 Bollards complete with LED Lantern	Await confirmation of Road Closure

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within the Dover District in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 8/6/2020.

Casualty reduction measures (reactive) – Dover: Louise Winch					
Road Name	Parish	Description of Works	Current Status		
2021/22: C231 Willow Road junction with C232 Deal Road, Little Mongeham	Sutton	Installation of STOP function on Beacon Whill, Yellow backed signage in vicinity and improvements to direction signage	DETAILED DESIGN STAGE		
2021/22: A256 London Road junction with Tower Hamlets Road	Dover	Improvements to carriageway markings and signage. Installation of 'No Loading' ban (double blips) at bottle next/junction	DETAILED DESIGN COMPLETE – IN ROAD SAFETY AUDIT STAGE 1&2		
A266 Sandiwch bypass roundabout junction with A258 Deal Road, Beller's Bush Sandwich	Sandwich	'No Right Turn' ban on laybys either side of the A266. Improvements to signage on the approach to the roundabout	OUTLINE DESIGN STAGE		
Local Transport Plan	Schemes - Contact O	fficer: Louise Winch			
Road Name	Parish	Description of Works	Current Status		
London Road	River	Installation of zebra crossing point	DETAILED DESIGN		
Integrated Transport	Schemes – Contact O	officer: Louise Winch			
Road Name	Parish	Description of Works	Current Status		
Local Growth Fund Schemes - Contact Officer: Louise Winch					
No planned works.					
Section 106 Schemes – Contact Officer: Louise Winch					

Road Nan	ne	Parish	Description of Works	Current Status

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works)			
Scheme location/Project number	Parish	Description	Current status
Dover Road, Sandwich DO003439	Sandwich	New bell-mouth access into private development and new footways.	278 Agreement in place.
South Wall Road, Deal DO003440	Deal	Footway improvements.	278 application received. Drawing acceptance given.
Former Custodians Cottage. Victoria Road DO003437	Deal	New crossing point with footway improvements.	278 application received. Drawing acceptance given.
Durlock Road, Staple DO003436	Staple	New bell-mouth access into private development and new footways.	278 application received.
Market Place (Road 1.4) Aylesham Village expansion works. DO003034	Aylesham	Amendments to Market Square including ben widening and additional parking areas.	Works completed apart from a number of minor street lighting issues.
Dorman Avenue North (Road 1.3) Aylesham Village expansion works. DO003040	Aylesham	New footways, laybys and resurfacing of carriageway.	Works complete, waiting for completion of legal agreements and commuted sums.
367 Folkestone Road, Dover. DOO03448	Dover	New vehicle crossings and footway.	278 application received.
KFC A256 Ramsgate Road, Sandwich. DO003449	Sandwich	New bellmouth entrance.	278 application received
New Church Honeywood Parkway DO003309	Dover	Developer to construct a new entrance.	278 agreement is in place. Works complete.
DO003407 Archers Court Road.	Archers Court Road, Whitfield	New school crossing point.	Highway work to install a new pedestrain crossing point. Works complete.
Nursing Home Wellington Road, Temple Ewell DO003445	Temple Ewell	Semara Farm Woodnesbough Rd, Eastry	278 application received.
Former Greyhound pub. DO003404,	Dorman Avenue	New entrance and footway	New entrance and footway. Highway

	South		worko ere
	South, Aylesham CT3 3AA.		works are complete.
Old Park Hill DO003011	Dover	Footway works connected with S38 development.	Awaiting resurfacing.
Monks Way, Sandwich DO003443	Sandwich	New bellmouth entrance.	278 agreement in place, works due to start in April 2021.
Semara Farm Woodnesbough Rd, Eastry DO003442	Sandwich	Carriageway improvements.	278 application received.
Singledge Lane, Whitfield DO003084	Dover	Pedestrian/footway & Carriageway improvements.	Works underway. Carriageway resurfacing to be undertaken in August 2021.
Cambridge Road (read of Cullin's Yard). DO003025	Dover	Removal of traffic calming buildout associated with the redevelopment of Dover Esplanade via Dover Harbour Revision Order SI no. 416	Letter of Agreement in place, Works to be completed by Summer 2021.
The Street Preston DO003044	Preston	Pedestrian/footway improvements.	278 highway works are completed. Final certificate has been issued.
Grove Road/ Stourmouth Road. DO003056	Preston	New bell-mouth access into private development and new footways.	Works underway.
Church Lane, Deal. DO003095	Deal	Pedestrian/footway improvements.	Footway works are completed.1 st certificate issued.
Station Road DO003039	Walmer	Relocation of bus stops on Dover road and adjustments to kerb lines.	S278 approval given. Works are due to start in April 2021.
Dublin development, Former PH, Lower Road, River DO003250	Dover	New footway and vehicle crossings.	Highway works completed. 2 st certificate issued.
Halsbury Homes Ltd new development DO003015	Whitfield	New Roundabout	Works completed. 2 nd Certificate issued.
Hammill Brickworks Selson Lane/Hammill Road. DO003081	Woodnesbo rough	New bell-mouth access into private development and minor alterations to existing access.	Phase 2, highway works completed.
Manor View, Lower Road Temple Ewell DO003441	Temple Ewell	New bell-mouth access into private development and minor alterations to existing access.	278 application received. Drawing acceptance given.

Leisure centre, Honeywood park Ind est. DO003111	Dover	Construction of a new leisure centre with access roads.	S278 Agreement issued. Phase 2 Works to be completed by the
			end of 2021.

Section 38 adoption sites.			
DO003037	Land at New Dover Road, Capel-le-Ferne	40 New Residential Dwellings	Works are underway.
DO003004	Old Park Hill, Dover	New Residential Dwellings	Still awaiting drawing approval.
DO003057	Phase1 Whitfield Development (Halsbury Homes) Stage 1 of 6	New Residential Dwellings	Phase 1 Works are underway. Developer is still to undertake remedial works.
DO003013	Aylesham Phase Roads 1.7 and 1.8 (off Central Boulevard, Corminster Avenue, Sunshine Corner Avenue, Suds Street)	New Residential Dwellings	Works complete. Remedial works still required.
DO003063	Aylesham Phase 1B	New Residential Dwellings	Works have started on site. Drawing approval has been given.
DO003082	Singledge Lane, new housing development.	New Residential Dwellings	Developer has started construction of road 3. But S38 adoption agreement is not currently in place.
DO003292	Former Officers site, Connaught Barracks, Dover Road. Dover. CT16 1 HL	New Residential Dwellings	Technical approval given. Work is due to start in Feb 2020. No S38 agreement is in place at this time.
DO003021	Aylesham Village Expansion West (Persimmon Homes) Phase 1a (off Dorman Avenue North and Central Boulevard)	New Residential Dwellings	Works on going.
DO003153	Woodnesborough Road, Sandwich development.	New Residential Dwellings	The developer has made an application for a S38 adoption agreement.
DO003201	Station Road, Walmer	New Residential Dwellings	Drawing approval has been given and work has started on site.

Doocooo			
DO003236	Richmond Park,	New Residential	No agreement in
	Dover. Phase 1B	Dwellings	place.
DO003438	Dorman Avenue North	New Residential	38 application
	connection Rd.	Dwellings	received. Drawing
		-	acceptance given.
DO003432	Chequer Lane, Ash	90 New Residential	S38 application
	Kent	Dwellings	made for highway
			adoption.
			•
Hi.38.104	Sandwich Industrial	Residential	Developer is still
	Estate. Phase 1A	Dwellings	working on site and
			further highway
			works are required.
DO003433	Canterbury Road,	Entrance to surgery	S38 application
	Lydden		made for adoption
			of the road leading
			to surgery only. It
			does not include
			the new
			development.

Appendix F – Public Rights of Way

Public Rights of Way – Contact Officer: Matthew Fox			
Path No	Parish	Description of Works	Current Status
ER261	Alkham	Path surface significantly scoured by Highway drainage issues.	Waiting completion of drainage works before reinspection
ER38	St Margarets	England Coast Path from NT to Langdon Hole	Specification with Consultees
ER215	Hougham Without	Badly worn Coast Path	Landowner issues

Appendix G - Bridge Works

Bridge Works – contact officer Clare Willmore/David Aspinall			
Road Name	Parish	Description of Works	Current Status
A256	Sandwich	Culvert lining on South Poulders Culvert (2536) which passes beneath the A256.	Works in planning stage and consultation with the IDB. Works will not affect the carriageway. Planned for 2022

Appendix H – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location Description of Works Current Status		
No current update.		

Appendix I - Combined Members Grant

Combined Members Grant programme update for the Dover District

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways, Transportation & Waste and is up to date as of 2^{nd} March 2021

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils.

Further scheme details are available to Members via their Acting District Manager (Paul Valek) or Schemes Planning and Delivery Project Manager (Louise Winch).

Pauline Beresford – Dover Town

Scheme	Status
Astor Avenue, Tower Hamlets – Reconstruction of speed humps and resurfacing (joint funded with Nigel Collor)	Construction programmed for 21/7/2021

Nigel Collor – Dover Town

Scheme	Status
Astor Avenue, Dover – Safety Improvements,	In design
replacement/upgrade of traffic calming measures	

Steve Manion – Dover North

Scheme	Status

Geoff Lymer – Dover West

Scheme	Status

Trevor Bond – Deal & Walmer

Scheme	Status
Bus Shelter, London Road, Sholden (opposite the Fire Station)	Construction programmed for 15/3/2021
Formalisation of existing bus stop on Main Road, Sholden	Construction after Pre-election Period (Date TBC)

Derek Murphy – Deal & Walmer

Scheme	Status
Installation of Build-out and uncontrolled crossing point on A258 Dover Road north of junction with Herschell Road East	Construction Programmed for 8/3/2021
Redsull Avenue, Sholden – junction	COMPLETE

improvements

Sue Chandler - Sandwich

Scheme	Status	

Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions.

Report highlighting all works in Dover District that require road closures with a duration of 5+ days.

For information on all progress and proposed works please visit https://one.network/

		WORKS		EST.
STREET	TOWN	PROMOTER	WORKSDESC	DATES
LOWER STREET	EASTRY	ксс	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm and inlay new binder and surface course	01/04/2021- 30/03/22
WOODNESBOROUGH ROAD	SANDWICH	КСС	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm and inlay new binder and surface course	01/04/2021- 20/03/22
WOODNESBOROUGH ROAD	SANDWICH	ксс	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm and inlay new binder and surface course	31/03/2021- 31/03/22
GUSTON ROAD	EAST LANGDON	AFFINITY WATER	Valve works	12/04/2021- 16/04/21
MONGEHAM ROAD	GREAT MONGEHAM	КСС	KCC Surface Dressing 2021	TBC. 05/07/21 & 28/08/21
THORNTON LANE	TILMANSTONE	KCC	Carriageway Patching Permanent Potholes repairs	22/03/2021- 26/03/21
FELDERLAND LANE	WORTH	SGN	LAY NEW SERVICE FROM F/S C/WAY TO SITE = 6m	10/05/2021- 14/05/21
PADBROOK LANE	ELMSTONE	КСС	Carriageway Overlay repairs and replacment lining	15/03/2021- 19/03/21
SINGLEDGE LANE	WHITFIELD	KCC	CW patching repairs	15/03/2021- 19/03/21

1.1 Legal Implications

- 1.1.1 Not applicable.
- **1.2** Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.

Contacts: Stephanie Wadhams/Toby Howe 03000 418181