

To: Dover Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 16th December 2021
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public Rights of Way – see Appendix I

Street Works – See Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager East Kent
Stephanie Wadhams	Dover District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Schemes Programme Manager
Graham Rusling	Public Rights of Way & Access Manager
Alison Hews	Street Works Compliance Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
Lower St, Eastry	Eastry	Eastry High Street to Sandwich Road	Programmed 2 nd December 2021
Road Asset Preservation Schemes - Contact Officer: Jonathan Dean			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
N/A			
Surface Dressing			
Road Name	Parish/Town	Extent of Works	Current Status
MONGEHAM ROAD	Mongeham	Ellens Road to 30/60 Speed Terminal	Completed
Retread (recycling and re-laying the existing surface material before applying a surface treatment)			
Road Name	Parish/Town	Extent of Works	Current Status
N/A			
Footway/Cycleway Asset Renewal & Preservation Schemes - Contact Officer: Neil Tree			
Road Name	Parish/Town	Extent of Works	Current Status
Dover Road	Sandwich	<u>Footway stabilisation works.</u> East footway between the level crossing and St. Bart's Road	Testing and detailed outline design completed. Principal designer appointed and design adjustments being made for technical approval. These are required before a programme date can be agreed.

<p>A257 Canterbury Road</p>	<p>Wingham</p>	<p>Bank stabilisation and highway remedial works at Wingham Bridge.</p>	<p>Topographical survey, culvert inspection and geotechnical and ecological reports received. Outline design undertaken prior to technical approval application.</p>
-----------------------------	----------------	---	--

Appendix B - Drainage

Drainage Works – Contact Officer: Earl Bourner			
Road Name	Parish/Town	Description of Works	Current Status
Elmstone	Ash	Possible further works required due to collapsed pipe in field	Works have been scheduled to review the whole system as a whole and works will commence 18th Jan 2022 to survey and cleanse system. Necessary repairs and landowner liaison will follow
Preston Lane	Preston	Cleansing of existing gullies and drainage.	Job raised, just awaiting date for works to be programmed
Paramour Street.	Ash	Internal flooding of property at Paramour Farmhouse	Works completed to install new gully and improve system
Crabble Ave	Dover	Highway flooding	Job raised to repair system, awaiting scheduled start date
Marsh Lane	Sholden	Highway flooding	Job raised to repair system, awaiting scheduled start date
The Lane	Guston	Highway and property flooding	Job raised and scheduled for 1 st & 2 nd Dec to complete cleansing works

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer: Sue Kinsella</i>			
Road Name	Parish/Town	Description of Works	Current Status
Worthington Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by December 2021
York Street	Dover	Replacement of 1 Sign light complete with LED Lantern	Await confirmation of Road Closure
London Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Engineering Difficulties await further update
Ash Road	Sandwich	Replacement of 2 streetlights complete with LED Lantern	Await confirmation of Road Closure
Beach Street	Deal	Replacement of 1 streetlight complete with LED Lantern	Await confirmation of Road Closure
Old Folkestone Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by February 2022
Robert Street	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Sandwich Bypass	Sandwich	Replacement of 14 streetlights, 7 sign lights and 8 bollards complete with LED Lantern	Works Completed
South Military Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Await confirmation of Road Closure
Honeywood Parkway	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by February 2022
Dover Road	Sandwich	Replacement of 2 sign lights complete with LED Lantern	Works Completed
Deal Road	Sandwich	Replacement of 2 sign lights complete with LED Lantern	Works Completed

Hirst Close	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Whitfield Hill	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Deal Road	Sandwich	Replacement of 2 Bollards	Works Completed
South Military Road	Dover	Replacement of 1 Bollard	Works Completed
Northbourne Road	Dover	Replacement of 2 sign lights complete with LED Lantern	Works Completed
Harnet Street	Sandwich	Replacement of 1 sign light complete with LED Lantern	Works Completed
New Dover Road	Capel	Replacement of 2 sign lights complete with LED Lantern	Works to be completed by February 2022
Poulders Gardens	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Ramsgate Road	Sandwich	Replacement of 5 streetlights complete with LED Lantern	Await confirmation of Road Closure
Delfside	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Cowdray Square	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Honeywood Parkway	Dover	Replacement of 2 sign lights complete with LED Lantern	Works Completed
Victoria Road	Deal	Replacement of 1 sign light complete with LED Lantern	Works Completed
Old Folkestone Road	Dover	Replacement of 12 streetlights complete with LED Lanterns	Await confirmation of Road Closure
Stone Cross Lees	Sandwich	Replacement of 4 streetlights complete with LED Lanterns	Works Completed

London Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by February 2022
A256 Eastry Bypass	Eastry	Replacement of 3 streetlights complete with LED Lanterns	Await confirmation of Road Closure
Lower Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by February 2022
Russet Close	Ash	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Melbourne Avenue	Dover	Replacement of 2 sign lights complete with LED Lanterns	Works Completed
Alkham Valley Road	Dover	Replacement of 1 sign light complete with LED Lantern	Works to be completed by February 2022
Folkestone Road	Dover	Replacement of 3 streetlights, 1 bollard and 2 sign lights complete with LED Lanterns	Works to be completed by February 2022
Ash Bypass	Sandwich	Replacement of 2 sign lights complete with LED Lanterns	Works Completed
Honeywood Close	Dover	Replacement of 4 Bollards	Works to be completed by February 2022
Deal Road	Sandwich	Replacement of 4 Bollards	Works to be completed by February 2022
Oakvale Close	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by February 2022
Alkham Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by February 2022
Laureston Place	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by February 2022
Marine Parade	Dover	Replacement of 1 Bollard	Works to be completed by February 2022
Kelvedon Road	Deal	Replacement of 1 sign light complete with LED Lantern	Works to be completed by February 2022

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Dover, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 20th November 2021.

Local Transport Plan Funded Schemes – Contact Officer: David Petcher		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) – Dover		
2021/22: C231 Willow Road junction with C232 Deal Road, Little Mongeham, Sutton	Installation of STOP function on Beacon Hill, Yellow backed signage in vicinity and improvements to direction signage	COMPLETE
2021/22: A256 London Road junction with Tower Hamlets Road Dover	Improvements to carriageway markings and signage. Installation of 'No Loading' ban (double blips) at bottle next/junction	COMPLETE
A266 Sandwich bypass roundabout junction with A258 Deal Road, Bellars Bush Sandwich	'No Right Turn' ban on laybys either side of the A266. Improvements to signage on the approach to the roundabout	COMPLETE
2022-23: A256 York St. Roundabout jw Priory St, Dover	Junction improvements (install Give Way signage and refresh junction markings)	Design
2022-23: C604 Sandwich Rd jw Whitfield Bypass, Whitfield	Junction improvements (install Give Way signage and refresh junction markings)	Design
LTP Schemes - Dover		
London Road, River	Installation of Zebra Crossing point	COMPLETE

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within Dover funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

Externally Funded Schemes – Contact Officer: David Petcher			
Road Name	Description of Works	Source of Funding	Current Status
A257 Wingham	20mph speed reduction	Parish Council	Order to be issued. Proposed start date end January 2022

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Aaron Divall			
Scheme Name	Parish/Town	Description of Works	Current Status
Dover Road, Sandwich DO003439	Sandwich	New bell-mouth access into private development and new footways.	278 Agreement in place. Construction has started.
Colliers Way Junction with Cooting Road. DO003330	Aylesham	Carriageway & Footway improvements.	Highway works have started and TRO applied for.
South Wall Road, Deal DO003440	Deal	Footway improvements.	278 agreement in place. Works have started.
Former Custodians Cottage. Victoria Road DO003437	Deal	New crossing point with footway improvements.	278 application received.
Durlock Road, Staple DO003436	Staple	New bell-mouth access into private development and new footways.	278 agreement in place. Highway work has started.
Market Place (Road 1.4) Aylesham Village expansion works. DO003034	Aylesham	Amendments to Market Square including ben widening and additional parking areas.	Works completed apart from a number of minor street lighting issues.
Dorman Avenue North (Road 1.3) Aylesham Village expansion works. DO003040	Aylesham	New footways, laybys and resurfacing of carriageway.	Works complete, waiting for completion of legal agreements and commuted sums.
367 Folkestone Road, Dover. DO003448	Dover	New vehicle crossings and footway.	278 agreement in place. Highway work has started.
KFC A256 Ramsgate Road, Sandwich. DO003449	Sandwich	New bellmouth entrance.	278 agreement in place. Highway works have started.
New Church Honeywood Parkway DO003309	Dover	Developer to construct a new entrance.	278 agreement is in place. Works complete.
DO003407 Archers Court Road.	Archers Court Road, Whitfield	New school crossing point.	Highway Works complete.

Nursing Home Wellington Road, Temple Ewell DO003445	Temple Ewell	Semara Farm Woodnesbough Rd, Eastry	278 agreement in place.
Former Greyhound pub. DO003404,	Dorman Avenue South, Aylesham CT3 3AA.	New entrance and footway	Highway works are complete. 1st certificate issued.
Old Park Hill DO003011	Dover	Footway works connected with S38 development.	Awaiting resurfacing.
Monks Way, Sandwich DO003443	Sandwich	New bellmouth entrance.	278 agreement in place,
Semara Farm Woodnesbough Rd, Eastry DO003442	Sandwich	Carriageway improvements.	278 application received.
Singledge Lane, Whitfield DO003084	Dover	Pedestrian/footway & Carriageway improvements.	Highway works has been completed.
Cambridge Road (read of Cullin's Yard). DO003025	Dover	Removal of traffic calming buildout associated with the redevelopment of Dover Esplanade via Dover Harbour Revision Order SI no. 416	Letter of Agreement in place, Works to be completed by Winter 2021.
Cross Road, Walmer	Walmer	Highway improvements	278 Submission received.
Grove Road/ Stourmouth Road. DO003056	Preston	New bell-mouth access into private development and new footways.	Works underway.
Church Lane, Deal. DO003095	Deal	Pedestrian/footway improvements.	Footway works are completed.1st certificate issued.
Station Road DO003039	Walmer	Carriageway surfacing and new footway	S278 drawing approval given.
Dover Road, Walmer DO003039	Walmer	Relocation of bus stops on Dover road and adjustments to kerb lines.	S278 highway works have started.
DO003099 White post farm	Ash	New Bellmouth	S278 submission received.
Woodnesborough Road,Eastry DO03442	Eastry	New bell-mouth access into private development.	S278 Agreement application received.

Sandwich Road, Sholden DO003098	Sholden	New bellmouth with footway improvements.	S278 Agreement application received.
Manor View, Lower Road Temple Ewell DO003441	Temple Ewell	New bell-mouth access into private development and minor alterations to existing access.	278 highway agreement in place and the highway works are due to start in December.
Woodnesborough Road, Sandwich. DO003153	Woodnesborough Road.	Highway improvements	278 agreement in place. Works have started.
Leisure centre, Honeywood park Ind est. DO003111	Dover	Construction of a new leisure centre with access roads.	S278 Agreement issued. Works to be completed.
Section 38 adoption sites.			
DO003097	Gore Street, Eastry	New Residential Dwellings	Section 38 application received.
DO003090	Napchester Road, Whitfield	New Residential Dwellings	Section 38 application received.
D00	Abercrombie Garden West. Aylesham	New Residential Dwellings	Section 38 application received.
DO003004	Old Park Hill, Dover	New Residential Dwellings	Still awaiting drawing approval.
DO003057	Phase1 Whitfield Development (Halsbury Homes) Richmond Way	New Residential Dwellings	Phase 1 Works are underway at Richmond Way. Developer is still to undertake remedial works.
DO003438	Central Boulevard connection into Doorman Avenue	New connection Road	Section 38 agreement in place.
DO003013	Aylesham Phase Roads 1.7 and 1.8 (off Central Boulevard, Corminster Ave, Sunshine Corner Avenue, Suds Street)	New Residential Dwellings	Works complete. Remedial works still required.
DO003063	Aylesham Phase 1B	New Residential Dwellings	Works have started on site. Drawing approval has been given.
DO003082	Singledge Lane, new housing development.	New Residential Dwellings	Developer has started construction of road 3. But S38 adoption agreement is not currently in place.
DO003292	Former Officers site, Connaught Barracks, Dover Road. Dover. CT16 1 HL	New Residential Dwellings	Section 38 Technical approval given. Works have started on site.

DO003021	Aylesham Village Expansion West (Persimmon Homes) Phase 1a (off Dorman Avenue North and Central Boulevard)	New Residential Dwellings	Works are on-going.
DO003153	Woodnesborough Road, Sandwich development.	New Residential Dwellings	The developer has made an application for a S38 adoption agreement.
DO003236	Richmond Park, Dover. Phase 1B	New Residential Dwellings	No agreement in place.
DO003438	Dorman Avenue North connection Rd.	New Residential Dwellings	38 application received. Drawing acceptance given.
DO003432	Chequer Lane, Ash Kent	90 New Residential Dwellings	S38 agreement in place.
Hi.38.104	Sandwich Industrial Estate. Phase 1A	Residential Dwellings	Phase 1 only to be adopted. Developer is still working on site and further highway works are required.
DO003433	Canterbury Road, Lydden	Entrance to surgery	S38 application made for adoption of the road leading to surgery only. It does not include the new development.

Appendix F – Bridge Works

Bridge Works – Contact Officer: Neill Coppin			
Road Name	Parish/Town	Description of Works	Current Status
A256	Sandwich	Culvert lining on South Poulders Culvert (2536) which passes beneath the A256.	Completed October 2021

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A256 York Street near Folkestone Road, Dover	Renewal and upgrade of signal-controlled crossing	Completed September 2021
A256 High Street / Ladywell, Dover	Renewal of signal-controlled junction	Completed July 2021

Appendix H– Combined Members Grant

Combined Members Grant programme update for the Dover District.

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways, Transportation & Waste and is up to date as of **20th November 2021**

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils.

Further scheme details are available to Members via their Acting District Manager (Paul Valek) or Schemes Planning and Delivery Project Manager (Louise Winch).

[Pauline Beresford and Nigel Collor – Dover Town]

Details of Scheme	Status
Astor Avenue, Tower Hamlets – Reconstruction of speed humps and resurfacing	COMPLETE

[Geoff Lymer – Dover West]

Details of Scheme	Status
(funded via Alkham Parish Council) Alkham Road jw Wolverton Hill. Installation of bus shelter and bus stop improvements.	COMPLETE

[Trevor Bond – Deal & Walmer]

Details of Scheme	Status
Formalisation of existing bus stop on Main Road, Sholden	COMPLETE

Appendix I – Public Rights of Way

Public Rights of Way - Contact Officer: Graham Rusling			
PRoW No.	Location	Description of Works	Current Status
ER261 – Abbey Road	Alkham	Path surface significantly scoured by Highway drainage issues.	Clearance Works completed. Next stage of levelling surface and clearing out drains is assigned to contractor.
ER38 – Path along the white cliffs	St Margarets	England Coast Path from NT to Langdon Hole	On hold pending funding from different sources
ER278 – Near New Dover Road	Hougham Without	Badly worn Coast Path	Landowner issues
ED19 – Between B2056 and London Road	Deal	Filling in potholes along the footpath	Assigned to contractor
ED30 – Salisbury Road and Church Street	Deal	New tarmac path	Assigned to contractor
EE109 – Section off Heronden Road	Eastry	Repairs to rutted byway	Seeking contribution from development
ES6 – Off of Deal Road section that runs along next to river	Sandwich	Repairs to tarmac path	Assigned to contractor
EE385 – Just off The Street	Sholden	Pothole Repair	Assigned to contractor
ER25 – Off of Slip Lane	Alkham	Fill in ruts and byway repair	Assigned to contractor
ER110 – Between Lydden Hill and Geddinge Lane	Denton with Wotton	Fill in ruts and new byway repair	Works complete
EE348 – Off of Shooters Hill	Eythorne	Tarmac repair	Works complete

Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Dover District that require road closures with a duration of 5+ days.

For information on all In-progress and proposed works please visit: <https://one.network/>

LOCATION	PROMOTER	WORKSDESC	EST. START	EST. FINISH
CANNON STREET, DEAL	SGN	Gas mains replacement	21/03/2021	31/03/2022
GOLF ROAD, DEAL	SGN	Gas mains replacement - Abandon 133m of 6" SI and insert 133m of 125mm PE. 2 x connections and 29 x services	29/11/2021	17/12/2021
LOWER STREET, EASTRY	KCC – RaFT	Carriageway resurfacing works	02/12/2021	09/12/2021
HIGH STREET, EASTRY	KCC – RaFT	Carriageway resurfacing works	02/12/2021	09/12/2021
ATHOL TERRACE, DOVER	NATIONAL HIGHWAYS	A20 Eastern Docks roundabout street lighting works	06/12/2021	17/12/2021
SANDOWN ROAD, DEAL	SGN	Gas mains replacement	04/01/2022	24/01/2022
KING EDWARD ROAD, DEAL	SGN	Gas mains replacement - Abandon 64m of 6" CI and insert 64m of 125mm PE. 2 x connections, 15 services	24/01/2022	25/02/2022
WOODNESBOROUGH ROAD, SANDWICH	KCC – RaFT	Proposed carriageway resurfacing - The Butts to Homestead Farm (nr Sandwood Road)	01/02/2022	31/01/2023
WOODNESBOROUGH ROAD, SANDWICH	KCC – RaFT	Proposed carriageway resurfacing - St Barts Road to Parish Council boundary	01/02/2022	31/01/2023

COLLEGE ROAD, DEAL	SGN	Gas mains replacement - Abandon 447m of 6" CI and insert 447m of 125mm PE, 6 x connections, 42 x services	07/02/2022	19/04/2022
OAK STREET, DEAL	SGN	New gas connection	07/02/2022	14/02/2022
MARKET SQUARE, DOVER	KCC – Major Schemes	Improvement Works / Public Realm	11/03/2022	05/04/2022
CANNON STREET, DOVER	KCC – Major Schemes	Improvement Works / Public Realm	11/03/2022	05/04/2022
BIGGIN STREET, DOVER	KCC – Major Schemes	Improvement Works / Public Realm	11/03/2022	05/04/2022

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer/Stephanie Wadhams 03000 418181