

To: Dover Joint Transportation Advisory Board
By: KCC Highways, Transportation & Waste
Date: 30 June 2022
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public Rights of Way – see Appendix I

Street Works – See Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager East Kent
Stephanie Wadhams	Dover District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Schemes Programme Manager
Graham Rusling	Public Rights of Way & Access Manager
Alison Hews	Street Works Compliance Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
Lower St, Eastry	Eastry	Eastry High Street to Sandwich Road	Completed
London Road (River)	Dover	A256 Whitfield Hill to Alkham Valley Road	Completed
Folkestone Road	Dover	Approach to roundabout junction with York St	Programmed for August 2022
Priory Rd	Dover	Approach to pedestrian crossing at Norman Street	Programmed for August 2022
A256 Eastry Bypass	Eastry	<u>Retexturing</u> Eastry Roundabout circulatory	Completed
A256 Eastry Bypass	Tilmanstone	<u>Retexturing</u> Tilmanstone Roundabout circulatory	Completed
Road Asset Preservation Schemes - Contact Officer: Jonathan Dean			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
Sandwich Road (Holt Street)	Aylesham	From Vicarage Lane to Aylesham Road	Complete
New Dover Road	Capel-Le-Ferne	From Battle of Britain Memorial to Helena Road	Complete
London Road (River)	Dover	From Pilgrims Way to London Road Roundabout	Complete
Church Hill	Shepherdswell With Coldred	From Eythorne Road to Mill Lane	Programmed for the 27 th June 2022

Lewisham Road	River	Minnis Lane to Crabble Lane	Programmed for the 21 st June 2022
The Beach	Walmer	From Dover Road to Granville Road	Complete
The Strand	Walmer	From The Beach to Gladstone Road (Not Parking Bays)	Programmed for the 19 th June 2022
Granville Road	St Margaret's At Cliffe	From Victoria Avenue to Bay Hill	Complete
Surface Dressing			
Road Name	Parish/Town	Extent of Works	Current Status
A256 Sandwich Road	Eastry	Northbourne Road to Sandwich Road	Programmed for July 2022
Footway/Cycleway Asset Renewal & Preservation Schemes - <i>Contact Officer: Neil Tree</i>			
Road Name	Parish/Town	Extent of Works	Current Status
Dover Road	Sandwich	<u>Footway stabilisation works.</u> East footway between the level crossing and St. Bart's Road	Design approval with all parties is almost complete. Estimated programme for summer 2022.
A257 Canterbury Road	Wingham	Bank stabilisation and highway remedial works at Wingham Bridge.	Agreements with landowners are in place and should be signed imminently. Technical approval has been applied for, the process for agreement is on-going.
Queens Avenue	Dover	<u>Footway Reconstruction</u> Full Extent	Works commenced and on-going.

Appendix B - Drainage

Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i>			
Road Name	Parish	Description of Works	Current Status
Mill Road	Wingham	Water run-off from fields which was causing flooding has been resolved but further works under consideration to ensure highway drainage operates effectively.	No further works currently planned - since field run-off resolved no flooding has been reported.
Elmstone	Ash	Possible further works required due to collapsed pipe in field	Works proposed to survey and cleanse what is in place with a view to initialising repairs and liaising with landowners on their responsibility to keep ditches and watercourses free running.
Preston Lane	Preston	Cleansing of existing gullies and drainage.	Job passed to contractor – Re-programmed due to location of access chambers being in a farmer's field and waiting for current crop to finish
Upper Road	St Margarets	Investigate continued flooding. Existing soakaway cleansed and inspected. Although this does appear to function, it is overwhelmed in heavy rainfall.	No update at present until funding becomes available to progress works within Forward Works Programme.
London Road	Sholden	Report of flooding issues. Gullies checked but ponding reportedly due to surface levels. Further inspections required during / after rainfall.	Continuing to monitor location as no flooding has been observed during inspections to date.
Broadsole Lane	West Hougham	Drainage improvements in relation to flooding and adjacent pond	Liaising with manufacturers of silt traps to identify appropriate solution to ensure mitigation of any pollution risk to pond

Crabble Ave	Dover	Reports of highway flooding. Investigations undertaken into the issues.	Job passed to contractor to repair system, awaiting scheduled start date.
Santon Lane	Stourmouth	Highway flooding due to broken culvert	Works have been undertaken to replace culvert. Works completed
Grove Road	Preston	Highway flooding due to broken drain.	Works have been completed to locate and repair damaged drain.
The Street & Canterbury Road	Denton village	Works undertaken and continue to cleanse and repair drainage system as required	Ongoing – liaison with Cllr Graham Bevan

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Location	Description of Works	Status
Worthington Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
York Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
London Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Engineering Difficulties await further update
Beach Street	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Old Folkestone Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
South Military Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Await confirmation of Road Closure
Honeywood Parkway	Dover	Replacement of 1 streetlight complete with LED Lantern	Engineering Difficulties await further update
Sandwich Bypass	Sandwich	Replacement of 4 Bollards complete with LED Lantern	Part Completed
New Dover Road	Dover	Replacement of 2 sign lights complete with LED Lantern	Await confirmation of Road Closure
Ramsgate Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Await confirmation of Road Closure
Maynard Road	Dover	Replacement of 1 sign light complete with LED Lantern	Works to be completed by October 2022
Old Folkestone Road	Dover	Replacement of 12 streetlights complete with LED Lanterns	Await confirmation of Road Closure
London Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
A256 Eastry Bypass	Eastry	Replacement of 3 streetlights complete with LED Lanterns	Works Completed

Lower Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Alkham Valley Road	Dover	Replacement of 1 sign light complete with LED Lantern	Works Completed
Folkestone Road	Dover	Replacement of 3 streetlights complete with LED Lanterns	Works Completed
Ash Bypass	Sandwich	Replacement of 2 sign lights complete with LED Lanterns	Works Completed
Folkestone Road	Dover	Replacement of 1 Bollard	Works Completed
Alkham Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Laureston Place	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Marine Parade	Dover	Replacement of 1 Bollard	Works to be completed by October 2022
Kelvedon Road	Deal	Replacement of 1 sign light complete with LED Lantern	Works Completed
Mill Road	Deal	Replacement of 1 Bollard	Works to be completed by October 2022
Crabble Hill	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Roosevelt Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
London Road	Dover	Replacement of 1 sign light complete with LED Lantern	Works Completed
Campbell Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Beaconsfield Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Barville Road	Deal	Replacement of 1 Bollard	Works Completed
Dover Road	Deal	Replacement of 2 Bollards	Works Completed
Snargate Street	Dover	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Winnant Way	Dover	Replacement of 1 sign light complete with LED Lantern	Works Completed
Sandown Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Pencester Road	Dover	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
St Marys Meadow	Wingham	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Coniston Drive	Aylesham	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by

			October 2022
Ullswater Gardens	Aylesham	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Buttermere Gardens	Aylesham	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Windemere Gardens	Aylesham	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Northbourne Road	Eastry	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Cherry Lane	Eastry	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Jubilee Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Poulders Gardens	Sandwich	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Sandown Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Hazelwood Meadow	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Deal Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Await confirmation of Road Closure
Dover Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Stonar Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Lydia Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Mill Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Gladstone Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Downlands	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Greenacre Drive	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Poets Walk	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022

Granville Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
West Lea	Deal	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by October 2022
Golf Road	Deal	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by October 2022
St Andrews Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Sandown Road	Deal	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Park Street	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Matthews Close	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Sholden New Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Stockdale Gardens	Deal	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
London Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Middle Deal Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Delane Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
St Martins Close	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Durham Hill	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Folkestone Road	Dover	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Ladywell	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Chevalier Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Clarendon Place	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Clarendon Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022

Clarendon Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Mount Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Oakvale Close	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Monins Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Eaton Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Farthingloe Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by October 2022
Hardwicke Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Westbury Crescent	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Chestnut Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Underdown Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
London Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Oswald Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
The Abbots	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Lowther Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by October 2022
Granville Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Anselm Road	Dover	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Hewitt Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
North Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Park Avenue	Dover	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022

Wyndham Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Bridge Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
East Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
South Road	Dover	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Noahs Ark Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Odo Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Park Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Maison Dieu Place	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Wood Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Templar Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Stembrook	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Godwyne Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Castle Avenue	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Castle Hill Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Sheridan Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Weavers Way	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Rokesley Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Peverell Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Stanhope Road	Dover	Replacement of 4 streetlights complete with LED Lantern	Works to be completed by October 2022

Nightingale Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by October 2022
Dunedin Drive	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
New Dover Road	Dover	Replacement of 2 streetlights complete with LED Lantern	Works to be completed by October 2022
Kings Ropewalk	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Telegraph Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Sandwich Bypass	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Await confirmation of Road Closure
London Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
Shakespeare Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by October 2022
London Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Await confirmation of Road Closure

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Dover, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 10th June 2022.

Local Transport Plan Funded Schemes – Contact Officer: Louise Winch		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) – Dover		
2022-23: A256 York St. Roundabout jw Priory St, Dover	Junction improvements (install Give Way signage and install new lit sign units and refresh junction markings)	Works due to start 20/6/22
2022-23: C604 Sandwich Rd jw Whitfield Bypass, Whitfield	Junction improvements (install Give Way and advanced signage on new lit sign unit and refresh junction markings)	Works due to start 20/6/22
LTP Schemes Dover		
Road Name	Description of Works	Current Status
St.Davids Road jw Albert Road, Deal	Accessibility improvements: Installation of dropped crossing point.	Works due to start 30/6/22

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within Dover funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

Externally Funded Schemes – Contact Officer: Louise Winch			
Road Name	Description of Works	Source of Funding	Current Status
A257 Wingham	20mph speed reduction	Parish Council	COMPLETE
Shepherdswell Road and Coxhill Road	Installation of gateways	Parish Council	COMPLETE
Capel Street, Caple Le Ferne	Enhanced signing and lining for existing 20mph and installation of double yellow lines	Parish Council	COMPLETE

Adelaide Road & Church Hill	20mph speed reduction	Parish Council	Works committed 10/6/22 – Start date TBC
The Street, Park View Road & Manimon Close Goodnestone, and Chillenden Village	20mph speed reduction	Parish Council	Goodnestone – Start date: 15/8/22 Chillenden – Start date: 28/07/22
Pommeus Lane & Crooked S Road, Ripple	Relocation of speed limit terminals and new 'Stop' junction	Parish Council	Traffic Regulation Order consultation starts on 24/6/22
Various roads in Eythorne including Pike Road	Parking restrictions	Parish Council	Traffic Regulation Order consultation complete – awaiting funding from Parish Council to deliver
Various roads in Sandwich	Parking restrictions	Town Council	Traffic Regulation Order consultation complete. Four objections received.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works)			
Scheme location/Project number	Parish	Description	Current status
Dover Road, Sandwich DO003439	Sandwich	New bell-mouth access into private development and new footways.	Highway work completed.
Colliers Way Junction with Cooting Road. DO003330	Aylesham	Carriageway & Footway improvements.	Highway works have started, and TRO applied for.
South Wall Road, Deal DO003440	Deal	Footway improvements.	Highway work completed.
Gore Lane, Eastry DO003097	Eastry	New vehicle entrance into development	278 plans received awaiting approval
Durlock Road, Staple DO003436	Staple	New bell-mouth access into private development and new footways.	278 agreement in place. Highway work has started.
Market Place (Road 1.4) Aylesham Village expansion works. DO003034	Aylesham	Amendments to Market Square including ben widening and additional parking areas.	Works completed apart from a number of minor street lighting issues.
Dorman Avenue North (Road 1.3) Aylesham Village expansion works. DO003040	Aylesham	New footways, laybys and resurfacing of carriageway.	Works complete, waiting for completion of legal agreements and commuted sums.
367 Folkestone Road, Dover. DO003448	Dover	New vehicle crossings and footway.	Highway work completed.
KFC A256 Ramsgate Road, Sandwich. DO003449	Sandwich	New bellmouth entrance.	Highway work completed
New Church Honeywood Parkway DO003309	Dover	Developer to construct a new entrance.	278 agreement is in place. Works complete.
DO003407 Archers Court Road.	Archers Court Road, Whitfield	New school crossing point.	Highway Works complete.
Nursing Home Wellington Road, Temple Ewell DO003445	Temple Ewell	New entrance	278 agreement in place.
Former Greyhound pub. DO003404,	Dorman Ave South, Aylesham	New entrance and footway	Highway works are complete. 1 st certificate issued.
Old Park Hill DO003011	Dover	Footway works connected with S38 development.	Awaiting resurfacing.

Monks Way, Sandwich DO003443	Sandwich	New bellmouth entrance.	278 agreement in place,
Shemara Farm Woodnesborough Rd, Eastry - DO003442	Sandwich	Carriageway improvements.	278 application received.
Singledge Lane, Whitfield DO003084	Dover	Pedestrian/footway & Carriageway improvements.	Highway works has been completed.
Dover Rd Walmer DOO01309	Walmer	Construction of new entrance into development with drainage and new traffic Island	Drawings received
Cross Road, Walmer	Walmer	Highway improvements	278 Submission received.
Grove Road/ Stourmouth Road. DO003056	Preston	New bell-mouth access into private development and new footways.	Works underway.
Church Lane, Deal. DO003095	Deal	Pedestrian/footway improvements.	Footway works are completed. 1 st certificate issued.
Station Road DO003039	Walmer	Carriageway surfacing and new footway	S278 drawing approval given.
Dover Road, Walmer DO003039	Walmer	Relocation of bus stops on Dover road and adjustments to kerb lines.	S278 highway works have started.
DO003099 White post farm	Ash	New Bellmouth	S278 submission received.
Woodnesborough Road, Eastry DO03442	Eastry	New bell-mouth access into private development.	S278 Agreement application received.
Sandwich Road, Sholden DO003098	Sholden	New bellmouth with footway improvements.	S278 Agreement application received.
Manor View, Lower Road Temple Ewell DO003441	Temple Ewell	New bell-mouth access into private development and minor alterations to existing access.	278 highway agreement in place and the highway works are due to start in December.
Woodnesborough Road, Sandwich. DO003153	Woodnesbo rough Road.	Highway improvements	278 agreement in place. Works have started.
Leisure centre, Honeywood park Ind est. DO003111	Dover	Construction of a new leisure centre with access roads.	S278 Agreement issued. Works to be completed.

Section 38 adoption sites.			
DO003097	Gore Street, Eastry	New Residential Dwellings	Section 38 application received.
DO003090	Napchester Road, Whitfield	New Residential Dwellings	Section 38 application received.
	Abercrombie Garden West. Aylesham	New Residential Dwellings	Section 38 application received.
DO003004	Old Park Hill, Dover	New Residential Dwellings	Still awaiting drawing approval.
DO003057	Phase1 Whitfield Development (Halsbury Homes) Richmond Way	New Residential Dwellings	Phase 1 Works are underway at Richmond Way. Developer is still to undertake remedial works.
DO003438	Central Boulevard connection into Doorman Avenue	New connection Road	Section 38 agreement in place.
DO003013	Aylesham Phase Roads 1.7 and 1.8 (off Central Boulevard, Corminster Avenue, Sunshine Corner Avenue, Suds Street)	New Residential Dwellings	Works complete. Remedial works still required.
DO003063	Aylesham Phase 1B	New Residential Dwellings	Works have started on site. Drawing approval has been given.
DO003082	Singledge Lane, new housing development.	New Residential Dwellings	Developer has started construction of road 3. But S38 adoption agreement is not currently in place.
DO003292	Former Officers site, Connaught Barracks, Dover Road. Dover	New Residential Dwellings	Section 38 Technical approval given. Works have started on site.
DO003021	Aylesham Village Expansion West (Persimmon Homes) Phase 1a (off Dorman Ave North & Central Bvd)	New Residential Dwellings	Works are on-going.
DO003153	Woodnesborough Road, Sandwich development.	New Residential Dwellings	The developer has made an application for a S38 adoption agreement.
DO003236	Richmond Park, Dover. Phase 1B	New Residential Dwellings	No agreement in place.
DO003438	Dorman Avenue North connection Rd.	New Residential Dwellings	38 application received. Drawing acceptance given.
DO003432	Chequer Lane, Ash Kent	90 New Residential Dwellings	S38 agreement in place.
Hi.38.104	Sandwich Industrial Estate. Phase 1A	Residential Dwellings	Phase 1 only to be adopted. Developer is still working on site and further highway works are required.

Appendix F – Bridge Works

Bridge Works – Contact Officer Helen Rowe			
Road Name	Parish	Description of Works	Current Status
None			

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A256 Barton Road near Nightingale Road, Dover (07-0515)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Programmed June 2022
Castle Street near Market Square, Dover (07-0634)	Upgrade of existing pedestrian crossing facility	Started May 2022

Appendix H– Combined Members Grant

Combined Members Grant programme update for the Dover District.

As of **10th June 2022**, there are no schemes which have been approved for funding by both the relevant Member and by the Director of HTW within the Dover District.

Appendix I – Public Rights of Way

Public Rights of Way – Contact Officer – Matthew Fox			
Path No	Parish	Description of Works	Current Status
ER261 – Abbey Road	Alkham	Path surface significantly scoured by Highway drainage issues.	Scheduled for July
ER38 – Path along the white cliffs	St Margarets	England Coast Path from NT to Langdon Hole	Funding secured now waiting for SSSI approval
ER278 – Near New Dover Road	Hougham Without	Badly worn Coast Path	Landowner issues
ED30 – Salisbury Road and Church Street	Deal	New tarmac path	Works Complete
EE109 – Section off Heronden Road	Eastry	Repairs to rutted byway	Works Complete
ES6 – Off of Deal Road section that runs along next to river	Sandwich	Repairs to tarmac path	Works Complete
EE385 – Just off The Street	Sholden	Pothole Repair	Assigned to contractor

Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Dover District that require road closures with a duration of 5+ days.

For information on all In-progress and proposed works please visit: <https://one.network/>

Road/Street	Promoter	Start Date	End Date	Description of work	Traffic management type
Mongeham Road, Deal	UKPN	11/07/22	22/07/22	Connections small service: installation of a new electricity supply for a customer: gang to trench 1m unmade, 48m tarmac road from pole to customers trench. Road closure required due to the width of the road.	Road closure
A257 Canterbury Road, Wingham	Kent County Council	08/08/22	21/08/22	Sheet piling) to retain carriageway. Installation of vehicle restraint system including footway reconstruction works at 170mm & full depth carriageway reconstruction works within the depressed area.	Road closure
Wingham Well Lane, Wingham (part of above scheme)	Kent County Council	08/08/22	21/08/22	Installation of structural support (sheet piling) to retain carriageway. Installation of vehicle restraint system including footway reconstruction works at 170mm & full depth carriageway reconstruction works within the depressed area.	Road closure (to prevent rat running traffic avoiding diversion for above)
Old Charlton Rd, Dover	Virgin Media	01/08/22	15/08/22	Lay of ducting in carriageway, build new chamber	Road closure
Holt Street, Nonington	SGN	30/08/22	22/10/22	Abandon 523m of 8"ci and lay 523m of 180mm pe lp, open cut & insertion, mains connections, 28 services	Road closure
Nightingale Lane, Nonington	SGN	30/08/22	16/09/22	Permit for road closure with works to Holt Street	Road closure
Butter Street, Nonington	SGN	30/08/22	16/09/22	Open cut excavations for mains connections with works to holt street junction closure	Road closure
Capel Street, Capel	BT	25/07/22	09/08/22	Lay new ducting track, transfer BT plant to new poles which involves moving aerial cables underground	Road closure

Dover Road, Sandwich	Kent County Council	01/08/22	21/08/22	Footway recon - sheet piling installation following footway failure into the river delf. Large machinery and cranes required within working area	Road closure
St Leonards Road, Deal	SGN	05/09/22	30/09/22	Open cut excavations for mains connections with works to Park Avenue/London Road/St Leonards Road	Road closure
Allenby Avenue, Deal	SGN	05/09/22	30/09/22	Open cut excavations for mains connections with works to Park Avenue/London Road/St Leonards Road	Road closure
London Road, Deal	SGN	05/09/22	30/09/22	Abandon 74m of 6"si and lay 74m of 125mm pe lp, open cut & insertion, mains connections with works to Allenby Avenue/London Road/St Leonards Road	Road closure
Park Avenue, Deal	SGN	05/09/22	30/09/22	Abandon 74m of 6"si and lay 74m of 125mm pe lp, open cut & insertion, mains connections with works to Allenby Avenue/London Road/St Leonards Road	Road closure
Cannon Street, Deal	Southern Water	11/07/22	05/08/22	Deal main laying scheme	Road closure
Marley Lane, Finglesham	Southern Water	25/08/22	27/09/22	New connection	Road closure
Astor Avenue, Dover	Kent County Council	25/07/22	29/08/22	Defect works on replacement speed humps	Road closure
Eaton Road, Dover	Kent County Council	25/07/22	29/08/22	Defect works on replacement speed humps	Road closure
Templar Road, Dover	SGN	22/08/22	26/09/22	Open cut excavations for mains connections with works to London Road.	Road closure
Western Road, Deal	Southern Water	25/07/22	02/09/22	Deal main laying	Road closure
Golf Road, Deal	Southern Water	25/07/22	02/09/22	Deal main laying scheme 2	Road closure
Cannon Street, Deal	Southern Water	25/07/22	02/09/22	Deal main laying scheme 2	Road closure
Ash Road, Sandwich	SGN	24/07/23	01/09/23	Abandon 68m of 4"si, 85m of 4"ci and lay 153m of 75mm pe lp, insertion, mains connections, 27 x services	Road closure
Market Street, Sandwich	Kent County Council	25/07/22	29/07/22	Scaffolding on the carriageway to carry out repairs to the building	Road closure

Woodnesborough Rd, Sandwich	Kent County Council	22/08/22	26/08/22	S278 works; pedestrian island and tactile crossing installation.	Road closure
Chapel Lane, Ashley	Southern Water	22/08/22	26/08/22	New connection	Road closure
Wass Drove, Westmarsh	Southern Water	18/07/22	22/07/22	Site connection works	Road closure
High Street, St Margaret's	SGN and UKPN	18/07/22	22/07/22	Lay 3 x new services from n/s c/way to site = 4m public	Road closure
Eythorne Road, S.Well	Affinity Water	22/08/22	26/08/22	Lay new water service pipe(s)	Road closure
Lower Goldstone, Ash	UKPN	08/08/22	12/08/22	Connections small service: installation of a new electricity supply for a customer:	Road closure
Church Hill, Sutton	Southern Water	18/07/22 25/07/22	22/07/22 29/07/22	Stop tap replacements	Road closure
Church Street St Mary, Sandwich	SGN	15/08/22	19/08/22	Disconnect existing service and lay new service from f/s c/way to site = 4m public	Road closure
Newman Road, Aylesham	UKPN	18/07/22	22/07/22	Connections small works: excavate joint bay in footway and trench road crossing in c/w to run a new service cable from the main across the road.	Road closure
Upper Street, Kingsdown	Southern Water	01/08/22	05/08/22	Comm pipe replace	Road closure
Cambridge Rd, Walmer	Southern Water	01/08/22	05/08/22	New connection	Road closure
Adisham Road, Wingham	Southern Water	01/08/22	05/08/22	Remedial reinstatement	Road closure
Coombe Valley Rd, Dover	Network Rail	11/07/22	15/07/22	Chevron repairs	Road closure
School Rd, Wingham	BT	25/07/22	29/07/22	Clear blockage and provide new draw rope. Provide approx 60m of new duct	Road closure
New Street, Ash	UKPN	18/07/22	22/07/22	Connections small works: underground service cables: excavation in c/w for asbestos cut out change under a road closure.	Road closure
Sandwich Road, Eythorne	UKPN	27/07/22	02/08/22	Connections small service: installation of a new electricity supply for a customer: excavate 1 x joint bay and 10m within the footway. Road closure required as work is on a tight bend	Road closure

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer/Stephanie Wadhams 03000 418181