

To: Dover Joint Transportation Advisory Board
By: KCC Highways and Transportation
Date: 30 March 2023
Subject: Highways Forward Works Programme: 2022/23 and 2023/24
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction.

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2022/23 and 2023/24.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. Around half of the schemes included in that programme have now been delivered, and as a result we have now produced a new programme covering the years 2022/23 - 2023/24. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2024/25 – 2026/27, and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified..

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**

Public Rights of Way – see Appendix E

Developer Funded Works – see Appendix F

Bridge Works – see Appendix G

Traffic Systems – see Appendix H

Combined Members Grant – Member Highway Fund – see Appendix I

Street Works – see Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Thomas Williams	Dover Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
Folkestone Road	Dover	Approach to roundabout junction with York St	Completed
Priory Road	Dover	Approach to pedestrian crossing at Norman Street	Completed
Wigmore Lane	Eyethorne	Pike Road to Shooters Hill	Programmed 19 th April 2023
A258 Deal Road	St Margaret's at Cliffe	Station Road to The Animal Inn Kennels	Programmed 11 th April 2023
The Street	Preston	Court Road to Grove Road	Programmed 12 th July 2023
Woodnesborough Road (Phase 1)	Sandwich	St Barts Road to A256	To be programmed
Woodnesborough Road (Phase 2)	Sandwich	The Butts to Sandwich Holiday Park	To be programmed
Northwall Road	Deal	Whole length	To be programmed
Alkham Valley Road	Alkham	Red speed gateway' near to property Tudor House to 'red speed gateway' at Drellingore Rise	To be programmed
Ramsgate Road	Sandwich	Cobbled Area / Gateway at Sandwich Industrial Estate to roundabout at Willowbank junction	To be programmed
Road Asset Preservation Schemes - Contact Officer: Jonathan Dean			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
SANDWICH ROAD (HOLT STREET)	Aylesham	From Vicarage Lane to Aylesham Road	Complete
NEW DOVER ROAD	Capel-Le-Ferne	From Battle of Britain Memorial to Helena Road	Complete
LONDON ROAD (RIVER)	Dover	From Pilgrims Way to	Complete

		London Road Roundabout	
CHURCH HILL	Shepherdswell With Coldred	From Eythorne Road to Mill Lane	Complete
LEWISHAM ROAD	River	Minnis Lane to Crabble Lane	Complete
THE BEACH	Walmer	From Dover Road to Granville Road	Complete
THE STRAND	Walmer	From The Beach to Gladstone Road (Not Parking Bays)	Complete
GRANVILLE ROAD	St Margarets At Cliffe	From Victoria Avenue to Bay Hill	Complete

Surface Dressing

Road Name	Parish/Town	Extent of Works	Current Status
SANDWICH ROAD	Sandwich	Northourne Road to Sandwich Road	Complete

Footway/Cycleway Asset Renewal & Preservation Schemes - *Contact Officer: Neil Tree*

Road Name	Parish/Town	Extent of Works	Current Status
Dover Road	Sandwich	<u>Footway stabilisation works.</u> East footway between the level crossing and St. Bart's Road	Designed and to be programmed.
A257 Canterbury Road	Wingham	Bank stabilisation and highway remedial works at Wingham Bridge.	Completed
Queens Avenue	Dover	<u>Footway Reconstruction</u> Full Extent	Completed

Drainage Repairs & Improvements - *Contact Officer Earl Bournier*

Road Name	Parish / Town	Description of Works	Current Status
Upper Road	St. Margarets	Flooding issues due to overwhelming of existing soakaway. Existing system cleaned and inspected but continues to be overwhelmed in very heavy rainfall. Drainage improvements proposed.	Works programmed under road closure commencing 27 th March 2023 for upto 2 weeks.
Broadsole Lane	West Hougham	Drainage improvements in relation to flooding and adjacent pond	Works to be progressed in FY23/24 when funding will be available. Road closure will be necessary.
Hogbrook Hill Lane	Alkham	Clearance of sump and culvert adjacent to village hall	Works Completed 5 th December 2022.
St Nicholas Close	Deal	Following CCTV survey replacement of gully and defective pipework required	Works Completed 24 th January 2023.
James Hall Gardens	Walmer	Following CCTV survey replacement of gully and defective pipework required	Works Completed 22 nd December 2022. Revisit for permanent reinstatement of concrete carriageway programmed 17 th February 2023.
Warwick Road	Walmer	Following CCTV survey replacement of gully and defective pipework required	Works Completed 23 rd January 2023.
Lucerne Lane	Martin Mill	Clearance of pond area in dip	Works completed 7 th December 2022

Alkham Valley Road	Alkham	Clearance of 100m section of ditchline	Works completed 13 th January 2023
South Court Drive	Wingham	Replacement gully and lead pipework to be repaced, Pipework Invert levels in footway chamber to be raised and chamber to be re-built	Works completed 10 th February 2023
Upper Street	Kingsdown	All gullies inspected and all found to be heavily silted, required cleansing and jetting as priority as surface water is flowing into Cliff Road and causing carriageway and internal flooding issues	Works completed, system now freely flowing, issues resolved
Cliff Road	Kingsdown	Linked with Upper Street	Soakaways to be inspected to see if maintenance is required
London Road	River	Following cleansing and site inspection roots have been identified in line	Root cutting TBA by TSO
Station Road	St Margarets	Following cleansing and site inspection roots have been identified in line	Root cutting TBA by TSO
Preston Road	Stourmouth	Clearance of 100m of ditch line to prevent carriageway flooding	Works programmed, to commence 27 th February 2023

Davis Ave	Deal	Investigational works in rear garden of property, possible soakaway or surface water chamber. Working collaboratively with Southern Water	Works ongoing, site meeting 21 st February with Southern Water
Nelson Street	Deal	Replacement of 2 gullies and lead pipework under full road closure	Works programmed, to commence 27 th February 2023
Coxhill	Shepherdswell	Expose existing soakaway, possible raising cover level also to allow inspection to see if maintenance is required,	Job passed to contractor awaiting programmed date
The Street	Worth	Replacement of 2 gully grates and frames with pedestrian and cycle friendly grates to reduce the risk of ducklings falling down gullies	Job passed to contractor awaiting programmed date

Appendix C – Street Lighting - Dover

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of works completed identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Location	Description of Works	Status
London Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Delayed due to engineering difficulties -columns have cranked root bases
Old Folkestone Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Delayed due to engineering difficulties - unable to locate and isolate service supply
South Military Road	Dover	Replacement of 1 streetlight complete with LED Lantern	High Speed Road – awaiting road space

Honeywood Parkway	Dover	Replacement of 1 streetlight complete with LED Lantern	Delayed due to engineering difficulties - unable to locate and isolate service supply
New Dover Road	Dover	Replacement of 2 sign lights complete with LED Lantern	Works Completed
Ramsgate Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	High Speed Road – awaiting road space
Maynard Road	Dover	Replacement of 1 sign light complete with LED Lantern	Delayed due to engineering difficulties - unable to locate and isolate service supply
Old Folkestone Road	Dover	Replacement of 12 streetlights complete with LED Lanterns	Delayed due to engineering difficulties - unable to locate and isolate service supply
Marine Parade	Dover	Replacement of 1 Bollard	Delayed due to engineering difficulties - unable to locate and isolate service supply
Mill Road	Deal	Replacement of 1 Bollard	Delayed due to engineering difficulties - unable to locate and isolate service supply
Pencester Road	Dover	Replacement of 2 streetlights complete with LED Lantern	Works Completed
Northbourne Road	Eastry	Replacement of 2 streetlights complete with LED Lantern	Road closure applied for - awaiting date
Cherry Lane	Eastry	Replacement of 2 streetlights complete with LED Lantern	Road closure applied for - awaiting date
Poulders Gardens	Sandwich	Replacement of 2 streetlights complete with LED Lantern	Delayed due to engineering difficulties - unable to locate and isolate service supply
Deal Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Delayed due to engineering difficulties - unable to locate and isolate service supply
Dover Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works Completed
St Andrews Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Sandown Road	Deal	Replacement of 2 streetlights complete with LED Lantern	Works Completed
London Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Middle Deal Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Delayed due to engineering difficulties - unable to locate and isolate service supply

Durham Hill	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Folkestone Road	Dover	Replacement of 2 streetlights complete with LED Lantern	Works Completed
Ladywell	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Clarendon Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Clarendon Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Monins Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Eaton Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Farthingloe Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Works Completed
Hardwicke Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
London Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
North Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Park Avenue	Dover	Replacement of 2 streetlights complete with LED Lantern	Works Completed
Park Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Wood Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Templar Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Stembrook	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Rokesley Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Peverell Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
New Dover Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by July 2023
Sandwich Bypass	Dover	Replacement of 1 streetlight complete with LED Lantern	High Speed Road – awaiting road space
Shakespeare Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
London Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by May 2023
Sandwich Road	Sandwich	Replacement of 4 Signposts complete with LED Sign lights	Works Completed

Cattle Market	Sandwich	Replacement of 2 Signposts complete with LED Sign lights	Works Completed
A256 Eastry Bypass	Dover	Replacement of Signpost complete with LED Sign light	High Speed Road – awaiting road space
A256 Eastry Bypass	Dover	Replacement of Bollard	High Speed Road – awaiting road space
High Street	Eastry	Replacement of Signpost complete with LED Sign light	Works Completed
Park Avenue	Deal	Replacement of Signpost complete with LED Sign light	Works to be completed by April 2023
Honeywood Road	Dover	Replacement of 3 Signposts complete with LED Sign lights	Works to be completed by May 2023
Strand Street	Sandwich	Replacement of 1 Signpost complete with LED Sign light	High Speed Road – awaiting road space
London Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by July 2023
Beaufoy Road	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by July 2023
Roosevelt Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by July 2023
Middle Deal Road	Deal	Replacement of Signpost complete with LED Sign light	Works to be completed by April 2023
London Road	Dover	Replacement of Bollard	Works to be completed by May 2023
Old Charlton Road	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by May 2023
Hamilton Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by May 2023
Lower Road	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by May 2023
Old Folkestone Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by June 2023
Cambridge Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Folkestone Road	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by April 2023
Melbourne Avenue	Dover	Replacement of Signpost complete with LED Sign light	Works Completed
Castle Hill Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Delayed due to engineering

			difficulties - unable to locate and isolate service supply
St Richards Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
St Georges Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Tower Hamlets Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Eaton Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
A256 Eastry Bypass	Dover	Replacement of 1 streetlight complete with LED Lantern	High Speed Road – awaiting road space
A257 Ash Bypass	Ash	Replacement of Signpost complete with LED Sign light	High Speed Road – awaiting road space
A256 Eastry Bypass	Dover	Replacement of 1 streetlight complete with LED Lantern	High Speed Road – awaiting road space
Sandwich Bypass	Sandwich	Replacement of 1 streetlight complete with LED Lantern	High Speed Road – awaiting road space
Ash Bypass	Ash	Replacement of 1 streetlight complete with LED Lantern	Road closure applied for - awaiting date
Cornwall Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by June 2023
Kelvedon Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Alfred Square	Deal	Replacement of Signpost complete with LED Sign light	Works Completed
Beach Street	Deal	Replacement of Signpost complete with LED Sign light	Works Completed
Magdala Road	Dover	Replacement of Signpost complete with LED Sign light	Works Completed
Old Folkestone Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by June 2023
Mill Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2023
Goschen Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by April 2023
Cavell Square	Deal	Replacement of 1 streetlight complete with LED Lantern	Delayed due to engineering difficulties - unable to locate and isolate service supply
Ramsgate Road	Sandwich	Replacement of 2 streetlights complete with LED Lanterns	High Speed Road – awaiting road space

Ramsgate Road	Sandwich	Replacement of Signpost complete with LED Sign light	High Speed Road – awaiting road space
A256 Eastry ByPass	Dover	Replacement of 3 streetlights complete with LED Lanterns	High Speed Road – awaiting road space
Beach Street	Deal	Replacement of Signpost complete with LED Sign light	Works to be completed by June 2023
Telegraph Road	Deal	Replacement of 2 streetlights complete with LED Lanterns	Works to be completed by May 2023
Folkestone Road	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by June 2023
North Military Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by June 2023
Cowper Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by June 2023

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Road Safety and Active Travel Group is implementing schemes within Dover, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 10 March 2023.

Local Transport Plan Funded Schemes – Contact Officer: Louise Winch		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) – Dover, no reports of this type		
LTP Schemes Dover- No reports of this type		

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within Dover funded by external corporations whilst still meeting Kent County Council’s strategic targets with the road network.

Externally Funded Schemes – Contact Officer: Louise Winch			
Road Name	Description of Works	Source of Funding	Current Status

The Street, Park View Road & Manimon Close Goodnestone, and Chillenden Village	20mph speed reduction	Parish Council	Goodnestone complete. Chillenden – partially completed. Road markings outstanding
Pommeus Lane & Crooked S Road, Ripple	Relocation of speed limit terminals and new 'Stop' junction	Parish Council	Due to be handed over to contractor in April 2023

Appendix E - Public Rights of Way

Public Rights of Way – Contact Officer – Matthew Fox			
Path No	Parish	Description of Works	Current Status
ER270 – Between Sandwich Road and Napchester Road	Whitfield	Repair tarmac surface and improve drainage on the path	Works complete
ER38 – Path along the white cliffs	St Margarets	England Coast Path from NT to Langdon Hole	Works started due for completion by end of Feb 2023
ER278 – Near New Dover Road	Hougham Without	Badly worn Coast Path	Landowner issues
EE347 – Off of Shooters Hill	Eythorne	New stone surface along a small section of the bridleway then half stone/half unsurfaced for walkers and riders	Works assigned to contractor
ER31 – Path Leading to Church	St Margarets	New stone surface leading to Church	Works assigned to contractor

Appendix F – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works)			
Scheme location/Project number	Parish	Description	Current Status
Gore Lane, Eastry DO003097	Eastry	New vehicle entrance into development	278 plans received awaiting approval
Durlock Road, Staple DO003436	Staple	New bell-mouth access into private development and new footways.	278 agreement in place. Highway work are ongoing.
Market Place (Road 1.4) Aylesham Village expansion works. DO003034	Aylesham	Amendments to Market Square including ben widening and additional parking areas.	Works completed apart from a number of minor street lighting issues.
Dorman Avenue North (Road 1.3) Aylesham Village expansion works. DO003040	Aylesham	New footways, laybys and resurfacing of carriageway.	Works complete, waiting for completion of legal agreements and commuted sums.
367 Folkestone Road, Dover. DO003448	Dover	New vehicle crossings and footway.	Highway work completed.
Sandwich Guildhall, New Street, Sandwich CT13 9AH DO003109	Sandwich	New footway and Bus layby	Highway agreement in place. Works are ongoing.
Nursing Home Wellington Road, Temple Ewell DO003445	Temple Ewell	Semara Farm Woodnesbough Rd, Eastry	278 agreement in place. Works ongoing.
Mill Row Summerfield Nursery Site, Staple. DO003118	Staple.	New bellmouth entrance and footway.	278 application received.
Old Park Hill DO003011	Dover	Footway works connected with S38 development.	Awaiting resurfacing.
Monks Way, Sandwich DO003443	Sandwich	New bellmouth entrance.	278 agreement in place,
Woodnesbough Rd, Eastry DO003442	Sandwich	Carriageway improvements.	278 agreement completed. Highway work to start in March
Cox Hill, Shepherds well, Dover CT15 7NN DO003116	Shepherds well,	New bellmouth entrance and footway	278 application received.
Cross Road, Walmer	Walmer	Highway improvements	278 Agreement completed. Highway work to start in May 2023.
Grove Road/	Preston	New bell-mouth access into	Works underway.

Stourmouth Road. DO003056		private development and new footways.	
Coombe Valley Rd Dover DO003115	Dover	New bell-mouth access into private development.	278 application received.
Station Road DO003039	Walmer	Carriageway surfacing and new footway	S278 agreement in place works completed.
Wingham Well Lane	Wingham	Carriageway improvements to junction.	278 Agreement completed. Highway works to start in March 23.
DO003099 White post farm	Ash	New Bellmouth	S278 agreement in place. Works are ongoing.
Woodnesborough Road, Eastry DO03442	Eastry	New bell-mouth access into private development.	S278 Agreement application received.
Sandwich Road, Sholden DO003098	Sholden	New bellmouth with footway improvements.	S278 Agreement completed. Works to Start in April 23.
Manor View, Lower Road Temple Ewell DO003441	Temple Ewell	New bell-mouth access into private development and minor alterations to existing access.	278 highway agreement in place. Works completed.
Woodnesborough Road, Sandwich. DO003153	Woodnesborough Road.	Highway improvements	278 agreement in place. Works are ongoing.
Freemen's Way, Deal DO003112	Deal	New bell-mouth access into private development.	278 application received.
Sandwich Road, Sholden. DO003105	Deal	New bell-mouth access into development.	278 application received.
Lydden School CT15 7LA DO003103.	Lydden	New entrance into School	278 agreement in place. Work has started on site.

Section 38, adoption sites

Scheme location/Project number	Parish	Description	Current Status
DO003097	Gore Street, Eastry	New Residential Dwellings	Section 38 application received.
DO003109	Cross Road, Walmer	New Residential Dwellings	Section 38 application received.
DO003107	Dover Road, Walmer	New housing development with highway improvements. S38 & 278 required.	Section 278 & 38 application received.
DO003108	Former Buckland Hospital at Coombe Valley Rd	New Residential Dwellings	Section 38 application received.
DO003106	Abercrombie Gardens, Parcel B7. Aylesham	New Residential Dwellings	Section 38 application received.
DO003090	Napchester Road, Whitfield	New Residential Dwellings	Section 38 application received.
	Abercrombie Garden West. Aylesham	New Residential Dwellings	Section 38 application received.

DO003004	Old Park Hill, Dover	New Residential Dwellings	Still awaiting drawing approval.
DO003057	Phase1 Whitfield Development (Halsbury Homes) Richmond Way	New Residential Dwellings	Phase 1 Works are underway at Richmond Way. Developer is still to undertake remedial works.
DO003438	Central Boulevard connection into Doorman Avenue	New connection Road	Section 38 agreement in place.
DO003013	Aylesham Phase Roads 1.7 and 1.8 (off Central Boulevard, Corminster Avenue, Sunshine Corner Avenue, Suds Street)	New Residential Dwellings	Works complete. Remedial works still required.
DO003063	Aylesham Phase 1B	New Residential Dwellings	Works have started on site. Drawing approval has been given.
DO003082	Singledge Lane, new housing development.	New Residential Dwellings	Highway construction works are ongoing .
DO003292	Former Officers site, Connaught Barracks, Dover Road. Dover. CT16 1 HL	New Residential Dwellings	Section 38 agreement is in placed.
DO003021	Aylesham Village Expansion West (Persimmon Homes) Phase 1a (off Dorman Avenue North and Central Boulevard)	New Residential Dwellings	Works are on-going.
DO003153	Woodnesborough Road, Sandwich development.	New Residential Dwellings	The developer has made an application for a S38 adoption agreement.
DO003104	Sandwich Road, Sholden	New Residential Dwellings	Section 38 application received.
DO003236	Richmond Park, Dover. Phase 1B or C	New Residential Dwellings	No agreement in place.
DO003438	Dorman Avenue North connection Rd.	New Residential Dwellings	38 application received. Drawing acceptance given.
DO003432	Chequer Lane, Ash Kent	90 New Residential Dwellings	S38 agreement in place.
Hi.38.104	Sandwich Industrial Estate. Phase 1A	Residential Dwellings	Phase 1 only to be adopted. Developer is still working on site and further highway works are required.
DO003433	Canterbury Road, Lydden	Entrance to surgery	S38 application made for adoption of the road leading to surgery only. It does not include the new development.

Appendix G – Bridge Works

Bridge Works – Contact Officer Helen Rowe			
Road Name	Road Name	Road Name	Road Name
Sandwich Bypass	Ash	A256 North Poulders Stream Culvert (1822) – Culvert lining	In design. Planned for 2023
Salisbury Road	Deal	Upper Walmer Footbridge (2672) – Remedial works	In design. Planned for 2023
Ramsgate Road	Sandwich	Sandwich Toll Bridge (1693) Pavement Enhancement	Options study

Appendix H – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A256 Barton Road near Nightingale Road, Dover (07-0515)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed July 2022
Castle Street near Market Square, Dover (07-0634)	Upgrade of existing pedestrian crossing facility	Completed October 2022

Appendix I – Combined Members Grant

Combined Members Grant programme update for the Dover District.

The following schemes are those which have been approved for funding by both the relevant Member and by the Director of Highways, Transportation & Waste and is up to date as of **10 March 2023**

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils.

Further scheme details are available to Members via their Highway Manager (Stephanie Wadhams)

Oliver Richardson – Dover Town

Scheme	Status

Nigel Collor – Dover Town

Scheme	Status

Steve Manion – Dover North

Scheme	Status

David Beany – Dover West

Scheme	Status

Trevor Bond – Deal & Walmer

Scheme	Status

Derek Murphy – Deal & Walmer

Scheme	Status

Sue Chandler - Sandwich

Scheme	Status

Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Dover District that require road closures with a duration of 5+ days.

For information on all In-progress and proposed works please visit: <https://one.network/>

Road/Street	Area	Promoter	Proposed start date	Proposed end date	Description of work	Traffic management type	Permit conditions
Marsh borough	Marsh borough	Southern Water	11/04/23	17/04/23	Install off site connection	Road closure	NCT07a - MARSHBOROUGH RD CLOSED, ACCESS MAINTAINED.
Upper strand street	Sandwich	Southern Water	11/04/23	17/04/23	Comm Pipe replace	Road closure	NCT07a - UPPER STRAND STREET CLOSED, ACCESS MAINTAINED. NCT11b - Letter drop to residents and advance warning signs to be put in place 2 weeks in advance.
Bunkers Hill	Dover	Netomnia Limited	11/04/2023	19/04/2023	To lay duct to facilitate	Road closure	NCT11b - We will display advance

					a new fibre network		warning signs and letter drop affected residents and businesses 10 day prior to work commencing. For any OOH weekend working we will contact EH to advise
Deal Road	Deal	Kent County Council	11/04/2023	20/04/2023	Resurfacing works	Road closure	NCT02b - Activities to take place 2000 - 0500 NCT11b - Advance signs to be erected 4 weeks prior displaying permit numbers also letter drops to effected properties, KCC will consult with stakeholders, emergency services, residents and bus companies. Environmental have been informed.
SINGLEDGE LANE	WHITFIELD	SOUTHERN WATER	17/04/2023	28/04/2023	Dig down and repair collapse on sewer line once repaired replace manhole frame and cover in carriage way on opposite side of the road.MH6101	Road closure	NCT11b - Written notice will be provided to residents and advanced warning signs displayed 2 weeks prior to works. Access will be maintained for residents where possible.
BARVILLE ROAD	EYTHORNE	KENT COUNTY COUNCIL	19/04/2023	03/05/2023	Strengthening of carriageway - Plane existing carriageway	Road closure	NCT02b - Activities to take place 2000 - 0500 NCT11b - Advance signs to be erected 4

					to a depth of 80mm, lay reinforcement geogrid and inlay new binder and surface course		weeks prior, letter drops to effected properties, KCC will consult with stakeholders, emergency services, residents and bus companies. Environmental have been informed.
SHEPHERDSWELL ROAD	EYTHORNE	KENT COUNTY COUNCIL	19/04/2023	03/05/2023	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm, lay reinforcement geogrid and inlay new binder and surface course. (Part of the Wigmore Lane resurfacing Scheme)	Road closure	NCT02b - Activities to take place 2000 - 0500 NCT11b - Advance signs to be erected 4 weeks prior also letter drops to effected properties, KCC will consult with stakeholders, emergency services, residents and bus companies. Environmental have been informed.
WIGMORE LANE	EYTHORNE	KENT COUNTY COUNCIL	19/04/2023	03/05/2023	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm, lay reinforcement geogrid and inlay new binder and surface course	Road closure	NCT02b - Activities to take place 2000 - 0500 NCT11b - Advance signs to be erected 4 weeks prior also letter drops to effected properties, KCC will consult with stakeholders, emergency services, residents and bus companies. Environmental have been informed.
CHERRY LANE	GREAT MONGEHA	SOUTHERN	24/04/2023	28/04/2023	- STOP TAP	Road closure	NCT07a - CHERRY RD

	M	WATER			REPLACE		CLOSED, ACCESS MAINTAINED.
GORE LANE	EASTRY	SOUTHE RN GAS NETWOR KS PLC	24/04/20 23	28/04/20 23	LAY NEW MAIN AND 4 X NEW SERVICES FROM F/S C/WAY TO SITE = 34M PUBLIC	Road closure	NCT11b - Advance warning signs and letters to be sent 2 weeks prior to works commencing Working in conjunction with XW061W119133 394-01091 Selson Lane.
HIGH STREET	DEAL	SOUTHE RN GAS NETWOR KS PLC	24/04/20 23	28/04/20 23	LAY 2 X NEW SERVICES FROM F/S C/WAY TO SITE = 7M PUBLIC	Road closure	NCT07a - Road closure to be in place NCT11b - Advance warning signs and letters to be sent 2 weeks prior to works commencing
PLOUGH HILL	CHURCH HOUGHAM	BT	24/04/20 23	28/04/20 23	Safe access required to allow for Rodding, cabling, excavating to clear blockage and fibre jointing	Road closure	NCT02a - ACTIVITIES TO TAKE PLACE 09:30-15:30 WEEKDAY OFF PEAK HOURS. NCT11b - ADVANCE WARNING BOARDS TO GO OUT 7 DAYS IN ADVANCE OF ROAD CLOSURE START DATE. LETTER DROPS TO RESIDENTS AND BUSINESSES IN LOCAL AREA TO BE DONE 14 DAYS IN ADVANCE OF ROAD CLOSURE START DATE
SELSON LANE	EASTRY	SOUTHE RN GAS NETWOR KS PLC	24/04/20 23	28/04/20 23	LAY NEW MAIN AND 4 X NEW SERVICES	Road closure	NCT11b - Advance warning signs and letters to be sent 2

					FROM F/S C/WAY TO SITE = 34M PUBLIC		weeks prior to works commencing Working in conjunction with XW061W119133 394-00526 Gore Lane
STRAKERS HILL	EAST STUDDAL	SOUTHERN WATER	24/04/2023	28/04/2023	MAINS FITTING DEFECT	Road closure	
BUCKLAND TERRACE	DOVER	Netomnia Limited	24/04/2023	05/05/2023	To lay 40m of new duct to facilitate a new fibre network	Road closure	NCT11b - Letters to be distributed and advance warning signs to be placed 10 days before works commence
WORTHINGTON STREET	DOVER	SOUTHERN GAS NETWORKS PLC	03/05/2023	10/05/2023	LAY NEW SERVICE FROM F/S C/WAY TO SITE = 7M PUBLIC	Road closure	NCT11b - Advance warning signs and letters to be sent 2 weeks prior to works commencing
WINKLANDS OAKS LANE	RIPPLE	SOUTHERN WATER	09/05/2023	15/05/2023	- STOP TAP REPLACE	Road closure	NCT08a - WINKLANDS OAK LANE CLOSED, ACCESS MAINTAINED.
BEACON HILL	LITTLE MONGEHAM	SOUTHERN GAS NETWORKS PLC	09/05/2023	16/05/2023	LAY NEW SERVICE FROM N/S C/WAY TO SITE = 3M PUBLIC	Road closure	NCT11b - Advance warning signs and letters to be sent 2 weeks prior to works commencing
THORNTON LANE	EASTRY	SOUTHERN WATER	10/05/2023	16/05/2023	- NEW CONNECTION	Road closure	NCT07a - THORNTON LN CLOSED, ACCESS MAINTAINED.
COXHILL	SHEPHERDSWELL	KENT COUNTY COUNCIL	15/05/2023	04/06/2023	Installation of new foul drainage and connection to public sewer.	Road closure	
STRAKERS HILL	EAST STUDDAL	UK POWER NETWORK	22/05/2023	28/05/2023	Connections Small Service:	Road closure	NCT11b - AWS & Letter Drop to stakeholders on

		KS SOUTH EASTERN			Installation of a new electricity supply for a customer: to trench 17m in tarmac road from base of pole to customers boundary.		Strakers Hill 2 weeks prior to work dates
MONGEHAM ROAD	GREAT MONGEHAM	SOUTHERN WATER	23/05/2023	30/05/2023	'- STOP TAP REPLACE	Road closure	ACCESS MAINTAINED.
STOURMOUTH ROAD	PRESTON	BT	30/05/2023	09/06/2023	WINGHAM 1040438 - Overlay " Lay approx 345m of Duct 54/56 in CW to link existing BT Boxes to facilitate spine cabling works. DUCT	Road closure	NCT11b - ADVANCE WARNING and letter drop to be undertaken at least 2 weeks in advance, as well as stagecoach, the school and the parish. Diversion will need to be symbolised due to a clash on Canterbury Road West. council being notified
COOMBE VALLEY ROAD	DOVER	AFFINITY WATER - SOUTH EAST	05/06/2023	09/06/2023	Lay New Water Service Pipe(s)	Road closure	NCT02a - Activities to take place between 0800 -1700hrs NCT07a - Coombe Valley Road closed from London Road to Primrose Road access will only be available to point of works at Former Grahams Plumbing. No through road. NCT11b - Advance warning signs to be placed prior to works and letter drop to area.
THE	PRESTON	KENT	12/07/20	20/07/20	Strengtheni	Road	NCT11b -

STREET		COUNTY COUNCIL	23	23	ng of carriageway - Plane existing carriageway to a depth of 80mm, and inlay new binder and surface course	closure	Advance signs to be erected 4 weeks prior displaying permit numbers also letter drops to effected properties, KCC will consult with stakeholders, emergency services, residents and bus companies. Environmental have been informed. NCT01b - Activities to take place 1900 - 0500
ASH ROAD	SANDWICH	SOUTHERN GAS NETWORKS PLC	24/07/2023	01/09/2023	Abandon 68m of 4"SI, 85m of 4"CI and Lay 153m of 75mm PE LP, Insertion, Mains Connections, 27 x Services	Road closure	NCT02b - Mon - Fri 08.00-16.30, extended working hours if and when required NCT07a - Road closure required due to location of gas mains and services with insufficient road width for passing vehicles NCT10a - Open cut & Insertion Advanced warning signs 2 weeks before works start. Advanced letter drop
DOVER ROAD	SANDWICH	SOUTHERN GAS NETWORKS PLC	24/07/2024	30/08/2024	Abandon 168m of 6"CI and Lay 168m of 125mm PE LP, Open cut & Insertion, Mains Connections, 19 x Services	Road closure	NCT02b - Mon - Fri 08.00-16.30 NCT07a - Road closure required J/W St Barts Road to Railway Crossing due to location of gas mains, connections, services with

							insufficient road width for passing vehicles. Access will be maintained where possible NCT08a - 2 Way Traffic Lights Required after road closure Advanced warning signs 2 weeks before works start. Advanced letter drop
--	--	--	--	--	--	--	--

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer / Thomas Williams 03000 418181