

**To:** Dover Joint Transportation Advisory Board  
**By:** KCC Highways and Transportation  
**Date:** 30 November 2023  
**Subject:** Highways Forward Works Programme: 2022/23 and 2023/24  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2022/23 and 2023/24.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. Around half of the schemes included in that programme have now been delivered, and as a result we have now produced a new programme covering the years 2022/23 - 2023/24. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2024/25 – 2026/27, and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Thomas Williams	Dover Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager

## **Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Road Asset Renewal Schemes – Contact Officer: Byron Lovell</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Folkestone Road	Dover	Approach to roundabout junction with York St	Completed
Priory Road	Dover	Approach to pedestrian crossing at Norman Street	Completed
Wigmore Lane	Eythorne	Pike Road to Shooters Hill	Completed
A258 Deal Road	St Margaret's at Cliffe	Station Road to The Animal Inn Kennels	Completed
The Street	Preston	Court Road to Grove Road	Completed
Woodnesborough Road (Phase 1)	Sandwich	St Barts Road to A256	Completed
Woodnesborough Road (Phase 2)	Sandwich	The Butts to Sandwich Holiday Park	Completed
Alkham Valley Road	Alkham	Red speed gateway' near to property Tudor House to 'red speed gateway' at Drellingore Rise	Completed
Ramsgate Road	Sandwich	Cobbled Area / Gateway at Sandwich Industrial Estate to roundabout at Willowbank junction	Completed
Northwall Road	Deal	Whole length	To be programmed in 2024 – awaiting utility works
<b>Road Asset Preservation Schemes - Contact Officer: Jonathan Dean</b>			
<b>Micro Surfacing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
The Street	Eythorne	Coldred Road to Monkton Court Lane	Complete
Sandwich Road	Eythorne	Chapel Hill to Diamond Close	Complete
Mongeham Road	Great Mongeham	St Richards Road to Northbourne Road	Complete

<b>Surface Dressing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Northbourne Road	Northbourne	Northbourne Lane to 500 metres before A256	Complete
Staple Road	Wingham	Pettocks Lane to Adisham Road	Complete
Mill Lane	Northbourne	Northbourne Road to Deal Road	Complete
Bonnington Road	Goodnestone	Ackholt Road to Catsole Hill	Complete
<b>Footway/Cycleway Asset Renewal &amp; Preservation Schemes - <i>Contact Officer: Neil Tree</i></b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Dover Road	Sandwich	<u>Footway stabilisation works.</u> East footway between the level crossing and St. Bart's Road	Designed and to be programmed.
Lyndhurst Road	Dover	<u>Footway Preservation</u> Full Extent	Designed programmed to commence in September 2023.

## Appendix B - Drainage

<b>Drainage Repairs &amp; Improvements - Contact Officer Earl Bourner</b>			
<b>Road Name</b>	<b>Parish / Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Broadsole Lane	West Hougham	Drainage improvements in relation to flooding and adjacent pond	Works to be progressed in FY23/24 – with engineer to raise job/ possible schemes work
Balmoral Road	Kingsdown	Soakaway inspections required to determine if cleansing required	Works completed
Hogbrook Hill Lane	Alkham	Clearance of ditch line and carriageway siding	Works completed Oct 2023
Staple Road	Wingham	Installation of 15m of kerb line	Works completed Oct 2023
Barfrestone Road	Barfrestone	Minimal pond clearance, installation of concrete grip with carriageway siding	Works completed Sept 2023
Coxhill	Shepherdswell	Expose existing soakaway, possible raising cover level also to allow inspection to see if maintenance is required,	Job to be raised for soakaway cleansing and jetting of acco channel, as previous job raised for working collaboratively with developer did not happen due to developer. In progress of raising works to be completed in Nov 2023
Nelson Park Road	St Margarets	Following cleansing and jetting of system, installation of chamber and 25m of filter drain	Works passed to contractor, awaiting programmed date.
Sandown Road	Deal	Investigation crew to dig down and establish if connection from gully to mainline exists	Works passed to contractor, dur to commence 18th Dec 2023.
Rowling Road	Goodnestone	Installation of 15m of kerb line	Allocated to contractor, engineer in process of raising job.
Barville Road	Tilmanstone	Following cleansing several jammed lids to be replaced	Engineer to visit site and then raise job
Felderland Lane	Worth	Following cleansing, defects have been identified.	Engineer to visit site to determine works required
Station Road	St Margarets	Following cleansing and site inspection roots have been identified in line	Engineer to CCTV pipework TBA

## **Appendix C – Street Lighting**

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Location</b>	<b>Description of Works</b>	<b>Status</b>
GHDE 010 - 011 London Road	Dover	Replacement of 2 streetlights complete with LED Lantern	Delayed due to engineering difficulties -columns have cranked root bases
GOBF 052 to 065 Old Folkestone Road	Dover	Replacement of 13 streetlights complete with LED Lantern	Works Completed
South Military Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Honeywood Parkway	Dover	Replacement of 1 streetlight complete with LED Lantern	Delayed due to engineering difficulties - unable to locate and isolate service supply
Mill Road	Deal	Replacement of 1 Bollard	Delayed due to engineering difficulties – UK Power Networks
Northbourne Road	Eastry	Replacement of 2 streetlights complete with LED Lantern	Road closure applied for - awaiting date
Cherry Lane	Eastry	Replacement of 2 streetlights complete with LED Lantern	Road closure applied for - awaiting date
Poulders Gardens	Sandwich	Replacement of 2 streetlights complete with LED Lantern	Works Completed
New Dover Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by March 2024
GUFL 506 A256 Eastry Bypass	Dover	Replacement of Signpost complete with LED Sign light	Works Completed
GFAO 013 to 015 Folkestone Road	Dover	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by March 2024
GFAP 018 Folkestone Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
GUES 527 Ash Bypass	Ash	Replacement of Signpost complete with LED Sign light	High Speed Road – awaiting road space
Cavell Square	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024

New Street	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Crabble Hill	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Beach Street	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Deal Road	Deal	Replacement of Signpost complete with LED Sign light	Works to be completed by March 2024
Cornwall Road	Deal	Replacement of Signpost complete with LED Sign light	Works Completed
Campbell Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Mongeham Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Bettshanger Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Attlee Avenue	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Queens Street	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by March 2024
GUF1 004 A256 Eastry Bypass	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
London Road	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by March 2024
South Military Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
East Cliff	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by March 2024
Alkham Valley Road	Dover	Replacement of Signpost complete with LED Sign light	Works Completed
Alkham Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Astor Drive	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed

Balfour Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Bowser Close	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Canute Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
St Martins Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Middle Deal Road	Deal	Replacement of 3 streetlights complete with LED Lanterns	Works to be completed by March 2024
The Marina	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Western Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
London Road	Deal	Replacement of 2 streetlights complete with LED Lanterns	Works to be completed by March 2024
Folkestone Road	Dover	Replacement of 2 streetlights complete with LED Lanterns	Works to be completed by March 2024
London Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Sandwich Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
London Road	Deal	Replacement of Signpost complete with LED Sign light	Works to be completed by March 2024
Folkestone Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Ramsgate Road	Sandwich	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Elizabeth Street	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
A256 Eastry Bypass	Eastry	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Whitfield Avenue	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by March 2024



Douglas Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Travers Road	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024
Beaufoy Road	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2024

## Appendix D – Transportation and Safety Schemes

### Casualty Reduction Measures

The Road Safety and Active Travel Group is implementing schemes within Dover, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 10<sup>th</sup> November 2023.

<b>Local Transport Plan Funded Schemes</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
<b>Casualty reduction measures (reactive) – Dover</b>		
23-DO-CRM-581 Sandwich Road, Whitfield	Visibility screen on splitter island at junction with A256 and amendment to give way line.	Handed over to contractor and programmed for delivery in Spring 2024.
23-DO-CRM-582 A256 RB JW Dover Road, Eastry	Lane merge in advance of roundabout at end of dual carriageway and partial circulatory lane markings.	Detailed Design Currently being finalised for handover.
<b>LTP Schemes Dover</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
23-DO-LTP-644 A257 jw Preston Hill, Wingham	Refuge island relocation, junction improvements inc. double yellow lines.	Work in progress. Works started on time – 16 <sup>th</sup> October.

### Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within Dover funded by external corporations whilst still meeting Kent County Council’s strategic targets with the road network.

<b>Externally Funded Schemes –</b>			
<b>Road Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
23-DO-EXT-871  Diversion Route A20/M20/Port of Dover	Investigation, design and delivery of signs which KCC need to replace on the diversion routes (our network only) for the A20 between the end of the M20 (J13 Folkestone) and the entrance to the Port of Dover	National Highways	Detail design and costings being finalised. National Highways to fund this financial year, so sign upgrades are expected to be carried out in the Spring once monies received.

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Agreement Works)</b>			
<b>Scheme location/Project number</b>	<b>Parish</b>	<b>Description</b>	<b>Current status</b>
A258 Sandwich Road Roundabout & Mongeham Road. DO003442	Sholden	Highway improvements	278 application received.
Foxborough Hill	Eastry	New vehicle entrance	278 application received.
Folkestone Road, Dover. DO003293	Dover	New development	278 application received.
Gore Lane, Eastry DO003097	Eastry	New vehicle entrance into development	278 plans received awaiting approval
DO003090 Napchester Road, Whitfield	Whitfield	New vehicle entrance into development	New Residential Dwellings. Highway works are completed
Market Place (Road 1.4) Aylesham Village expansion works. DO003034	Aylesham	Amendments to Market Square including ben widening and additional parking areas.	278 Works completed apart from a number of minor street lighting issues.
Dorman Avenue North (Road 1.3) Aylesham Village expansion works. DO003040	Aylesham	New footways, laybys and resurfacing of carriageway.	Works complete, waiting for completion of legal agreements and commuted sums.
Updown Farmhouse, Updown Road, Betteshanger	Betteshanger	Highway improvements.	278 plans received awaiting approval.
Hangman's Lane, Guston, DO003458	Guston	Highway improvements.	278 plans received awaiting approval
Sandwich Guildhall, New Street, Sandwich CT13 9AH DO003109	Sandwich	New footway and Bus layby	Highway agreement in place. Works are ongoing.
Foxborough Hill, Eastry. DO003456	Eastry	New bellmouth entrance.	278 application received.
Heritage Rd, Aylesham DO003460	Aylesham	New bellmouth entrances.	278 application received.
Mill Row Summerfield Nursery Site, Staple. DO003118	Staple.	New bellmouth entrance and footway.	278 agreement is in place.
Old Park Hill DO003011	Dover	Footway works connected with S38 development.	Awaiting resurfacing.
Monks Way, Sandwich DO003443	Sandwich	New bellmouth entrance.	278 agreement in place,
Woodnesbough Rd, Eastry DO003442	Sandwich	Carriageway improvements.	278 Highway work completed.
Cox Hill, Shepherds well, Dover CT15 7NN DO003116	Shepherds well,	New bellmouth entrance and footway	Highway works are ongoing.
Cross Road, Walmer	Walmer	Highway improvements	Highway work is underway.

Grove Road/ Stourmouth Road. DO003056	Preston	New bell-mouth access into private development and new footways.	Highway works underway.
Coombe Valley Rd Dover DO003115	Dover	New bell-mouth access into private development.	278 agreement in place.
Station Road DO003039	Walmer	Carriageway surfacing and new footway	S278 agreement under way.
East Studdal Former Nursery. Downs Road Dover DO003461	Dover	New bell-mouth access into private development.	S278 Agreement application received.
DO003099 White post farm	Ash	New Bellmouth	S278 agreement in place. Works are completed.
Sandwich Road, Sholden DO003098	Sholden	New bellmouth with footway improvements.	S278 Agreement completed. Works have started on site.
Manor View, Lower Road Temple Ewell DO003441	Temple Ewell	New bell-mouth access into private development and minor alterations to existing access.	278 highway Works completed.
Woodnesborough Road, Sandwich. DO003153	Woodnes borough Road.	Highway improvements	278 Works completed.
Freemen's Way, Deal DO003112	Deal	New bell-mouth access into private development.	278 agreement in place. Highway work has started.
Sandwich Road, Sholden. DO003105	Deal	New bell-mouth access into development.	278 highway work has started.
Lydden School CT15 7LA DO003103.	Lydden	New entrance into School	278 agreement in place. Work completed.
Mongeham Road Deal DO003455	Deal	New bell-mouth access into development and Pedestrian crossing point.	278 application received.

<b>Section 38 adoption sites.</b>			
Colliers Way Betteshanger DO003462	Betteshanger	New Residential Dwellings	Section 38 application received.
DO003109	Cross Road, Walmer	New Residential Dwellings	Section 38 application received.
DO003107	Dover Road, Walmer	New housing development with highway improvements. S38 & 278 required.	Section 278 & 38 agreement is in place. Highway work is due to be completed by Summer 2024.
DO003108	Former Buckland Hospital at Coombe Valley Rd	New Residential Dwellings	Section 38 & 278 applications received. Work has started on site.
DO003106	Abercrombie Gardens, Parcel B7. Aylesham	New Residential Dwellings	Section 38 application received.
	Abercrombie Garden West B2. Aylesham	New Residential Dwellings	Section 38 application received.

DO003004	Old Park Hill, Dover	New Residential Dwellings	Still awaiting drawing approval.
DO003057	Phase 1 Whitfield Development (Halsbury Homes) Richmond Way	New Residential Dwellings	Phase 1 Works are underway at Richmond Way. Developer is still to undertake remedial works.
DO003438	Central Boulevard connection into Doorman Avenue	New connection Road	Section 38 agreement in place.
DO003013	Aylesham Phase Roads 1.7 and 1.8 (off Central Boulevard, Corminster Avenue, Sunshine Corner Avenue, Suds Street)	New Residential Dwellings	Works complete. Remedial works still required.
DO003063	Aylesham Phase 1B	New Residential Dwellings	Works have started on site. Drawing approval has been given.
DO003082	Singledge Lane, new housing development.	New Residential Dwellings	Highway construction works are ongoing .
DO003292	Former Officers site, Connaught Barracks, Dover Road. Dover. CT16 1 HL	New Residential Dwellings	Section 38 agreement is in place. Highway work is ongoing.
DO003021	Aylesham Village Expansion West (Persimmon Homes) Phase 1a (off Dorman Avenue North and Central Boulevard)	New Residential Dwellings	Works are on-going.
DO003153	Woodnesborough Road, Sandwich development.	New Residential Dwellings	S38 Application received. Construction work is ongoing.
DO003104	Sandwich Road, Sholden	New Residential Dwellings	Section 38 application received.
DO003236	Richmond Park, Dover. Phase 1B or C	New Residential Dwellings	No agreement in place.
DO003438	Dorman Avenue North connection Rd.	New Residential Dwellings	38 application received. Drawing acceptance given.
DO003432	Chequer Lane, Ash Kent	90 New Residential Dwellings	S38 agreement in place. Work is ongoing.
Hi.38.104	Sandwich Industrial Estate. Phase 1A	Residential Dwellings	Phase 1 only under an adoption agreement. Developer is still working on site and further highway works are required.
DO003293	New development on Mill Lane, Eastry.	Residential Dwellings	S38 application received.

## Appendix F – Bridge Works

<b>Bridge Works – Contact Officer Helen Rowe</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Sandwich Bypass	Ash	A256 North Poulders Stream Culvert (1822) – Culvert lining	In design. Planned for 2024.
Salisbury Road	Deal	Upper Walmer Footbridge (2672) – Remedial works	Quote received. Planned for 2024

## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - Contact Officer: Toby Butler</b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
B2011 Folkestone Road near Maxton Road, Dover (07-0144)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not yet programmed
B2011 Folkestone Road near Belgrave Road, Dover (07-0512)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not yet programmed
A258 The Strand near Canada Road, Walmer (07-0972)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not yet programmed
A258 The Strand near North Barrack Road, Walmer (07-0973)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not yet programmed

## Appendix H - Combined Members Grant programme update

### Member Highway Fund programme update for the Dover District.

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of **10<sup>th</sup> November 2023**.

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils.
- highway studies
- traffic/ non-motorised user surveys funded by Members.

Further scheme details are available to Members via their Highway Manager (Thomas Williams)

#### Oliver Richardson – Dover Town

Scheme	Status

#### Nigel Collor – Dover Town

Scheme	Status

#### Steve Manion – Dover North

Scheme	Status

#### David Beany – Dover West

Scheme	Status

#### Trevor Bond – Deal & Walmer

Scheme	Status

#### Derek Murphy – Deal & Walmer

Scheme	Status

#### Sue Chandler - Sandwich

Scheme	Status



## Appendix I – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Dover District that require road closures with a duration of 5+ days.

For information on all In-progress and proposed works please visit: <https://one.network/>

Road/Street	Area	Promoter	Proposed start date	Proposed end date	Description of work	Permit conditions
THE STREET	ASH	SOUTHERN GAS NETWORKS PLC	04/12/2023	08/12/2023	ALTER EXISTING SERVICE AT THE MAIN AND LAY 2 X NEW SERVICES FROM F/S C/WAY TO SITE = 9M PUBLIC	NCT07a - Road closure to be in place NCT11b - AWS and letters to be sent to residents 2 weeks prior to works commencing
COOMBE VALLEY ROAD	DOVER	AFFINITY WATER - SOUTH EAST	06/12/2023	16/12/2023	UPT onto existing 125mm HPPE main & lay 8m B-pipe	NCT11b - Letter drop & AWS to be in place 2 weeks before works commence Notify residents, the hospital, all businesses along Coombe Valley & Poulton Close.
CHURCH LANE	STOURMOUTH	UK POWER NETWORKS SOUTH EASTERN	11/12/2023	17/12/2023	Connections Small Service: Installation of a new electricity supply for a customer: Excavate across the road to install new service	NCT11b - AWS AND LETTER DROP 2 WEEKS PRIOR
ASTLEY AVENUE	DOVER	NETWORK RAIL	18/12/2023	22/12/2023	Transport Authority works for Rail purposes - BRIDGE STRIKE ANCILLARIES	NCT02a - activities to take place 22.00-05.00 shifts working NCT05a - Works restricted to area in TM plan, NCT11b - Advance warning sign and letter drop

WOODNESBOROUGH LANE	EASTRY	SOUTHERN GAS NETWORKS PLC	02/01/2024	09/02/2024	Open cut excavations to retrieve live head/connections R/O No.73 Orchard Road, then at J/W Gore Road lay 20m of 180mm PE into the junction o/s Pantiles House	NCT04b - Material and Plant Storage within Boystown Place NCT07a - NCT07a- Road closure required due to location of gas mains/connections with insufficient road width for passing vehicles. First Closure at R/O No.73 Orchard Road to retrieve Live Head/Connections. 2nd Closure at J/W Gore Road to install main across junction in to Gore Road. Gore Road to be closed at the same time. Woodnesborough Lane will be reopened once in Gore Road. NCT10a - Open cut/Insertion NCT11b - Advanced warning signs 2 weeks before works start. Advanced letter drop. Notification to bus company.
MONGEHAM ROAD	GREAT MONGEHAM	SOUTHERN GAS NETWORKS PLC	09/01/2024	17/01/2024	LAY NEW MAIN AND SERVICES X 35 FROM F/S C/WAY TO SITE = 8M PUBLIC	NCT07a - ROAD CLOSURE NCT11b - ADVANCED WARNING SIGNS TO BE IN PLACE 2 WEEKS PRIOR TO WORKS COMMENCING AND LETTERS TO BE SENT TO LOCAL BUSINESSES AND RESIDENTS
CHAMBERLAIN ROAD	DOVER	AFFINITY WATER - SOUTH EAST	15/01/2024	19/01/2024	Repair / Replace Hydrant (Routine)	NCT02a - Activities to take place 0800hrs & 1630hrs NCT07a - Chamberlain Road Closed At Junction Northbourne Avenue & Hamilton Road Diversion Route - Northbourne Road - Hamilton Road - Noahs Ark Road - NCT11b - Residents to be warned of works via letter drop - Advance Warnings to be placed on site .

BEACH STREET	DEAL	SOUTHERN WATER	15/01/2024	02/02/2024	DEAL MAIN LAYING SCHEME~19 BEACH STREET	NCT07a - BEACH STREET Road closed, CLOSED FROM 19 TO 01 access maintained. Diversion route: BEACH STREET AND REVERSED NCT09a - Significant changes in TM will be notified TO STAGECOACH NCT09d - CLOSURE NCT11b - LETTER DROP TO LOCAL RESIDENTS AND ADVANCE WARNING SIGNS IN PLACE TWO WEEKS IN ADVANCE
GORE ROAD	EASTRY	SOUTHERN GAS NETWORKS PLC	22/01/2024	08/03/2024	Abandon 196m of 4"SI and Lay 196m of 75mm PE LP, Insertion, Mains Connections, 30 x Services	NCT04b - Material and Plant Storage within Boystown Place NCT07a - Road closure required due to location of gas mains/connections with insufficient road width for passing vehicles. Works coincides with Woodnesborough Lane Junction Road Closure. Site to be cleared and made safe over xmas period NCT10a - Open cut/Insertion NCT11b - TTRO/TM Drawing submitted. Advanced warning signs 2 weeks before works start. Advanced letter drop
LONGMETE ROAD	PRESTON	SOUTHERN GAS NETWORKS PLC	29/01/2024	02/02/2024	LAY NEW SERVICE FROM N/S C/WAY TO SITE = 4m PUBLIC	NCT07a - ROAD CLOSURE NCT11b - ADVANCED WARNING SIGNS TO BE IN PLACE AND LETTERS TO BE SENT TO RESIDENTS 2 WEEKS PRIOR TO WORKS COMMENCING
STANLEY ROAD	DEAL	SOUTHERN GAS NETWORKS PLC	29/01/2024	05/02/2024	DISCONNECT EXISTING SERVICE AND LAY NEW SERVICES X 2 FROM N/S C/WAY TO SITE = 12M PUBLIC	NCT07a - Road Closure NCT11b - Advanced warning signs to be in place 2 weeks prior to works commencing and letters to be sent to local businesses and residents 2 weeks prior to works commencing.

BUCKLAND AVENUE	DOVER	SOUTHERN GAS NETWORKS PLC	04/03/2024	03/05/2024	Abandon 258m of 9"CI, 109m of 6"CI and replace with 367m of 180mm PE LP, Open cut/Insertion, Mains Connections, Services	<p>NCT02b - Working hours Mon-Fri 8-7, Sat 8-5, Sun 9-4, contact environmental</p> <p>NCT07a - Lane Closure Required from Brookfield Place to J/W Brookfield Avenue, parking suspensions both sides of road leaving access for disabled bays. Phase 1 Junction Closure at Brookfield Avenue then rolling closure throughout to Phase 2 junction closure with Lorne Road. The closures are req'd due to location of gas mains/connections/services with insufficient road width for passing vehicles. Parking suspensions req'd throughout road closures</p> <p>NCT11b - Advanced warning signs 2 weeks before works start. Advanced letter drop early comms/schools/stakeholders/busses/Highways England due to diversion route on their networks also including notifications to Councillors. road will be open for the Easter bank holiday.</p>
HOLLANDS HILL	MARTIN HILL	NETWORK RAIL	19/03/2024	20/03/2024	Detailed examination of rail over road bridge	<p>NCT02a - Activities to take place 2200 - 0600, all other times highway to be clear.</p> <p>NCT05a - Works restricted to area in TM plan</p> <p>NCT11b - AWS &amp; Letter drop</p>

BROOKFIELD AVENUE	DOVER	SOUTHERN GAS NETWORKS PLC	02/04/2024	26/04/2024	Open cut excavations for mains connections with works to Buckland Avenue.	<p>NCT01a  NCT01b  NCT11a  NCT02b - Working hours Mon-Fri 8-7, Sat 8-5, Sun 9-4, contact environmental .  NCT04b - Material and Plant Storage within works area  NCT05a - Where FW closure pedestrians to use other FW  NCT07a - Phase 1 Junction Closure at Buckland Avenue, due to location of gas mains/connections/services with insufficient road width for passing vehicles. Parking suspensions required throughout road closures  NCT10a - Open cut  NCT11b - TTRO/TM Drawing submitted.  Advanced warning signs 2 weeks before works start.  Advanced letter drop, early comms/Schools/stakeholders/busses/Highways England due to diversion route on their networks also including notifications to Councillors. road will be open for the Easter bank holiday</p>
-------------------	-------	---------------------------	------------	------------	---	--

LONDON ROAD	DEAL	SOUTHERN GAS NETWORKS PLC	02/04/2024	28/06/2024	Abandon 1m of 3"CI, 5m of 4"CI, 608m of 6"CI and replace with 1m of 90mm PE LP, 613m of 125mm PE LP, Open cut & Insertion, Mains, Connections, Services	<p>NCT02b - Working hours Mon-Fri 8-7, Sat 8-5, Sun 9-4, contact environmental</p> <p>NCT04b - Material and Plant Storage within works area</p> <p>NCT05a - Where FW closure pedestrians to use other FW or walkway within road closure/traffic lights</p> <p>NCT07a - Junction closure with Manor Road/Rectory Road to J/W Middle Deal Road. Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles - Road closure is from 02/04/2024 for 2 weeks then traffic lights, road to be reopened for when schools go back on 15/04/2024.</p> <p>NCT08a - 3&amp;2 Way Traffic Lights Required after road closure.</p> <p>NCT08b - Manual control Mon-Sat 7-7</p> <p>NCT10a - Open cut &amp; Insertion</p> <p>NCT11b - TTRO/TM Drawing submitted. Advanced warning signs 2 weeks before works start. Advanced letter drop. Notifications to bus company. SGN PR Comms required to stakeholders, notified National Highways as diversion is on their network</p>
-------------	------	---------------------------	------------	------------	---	---

MANOR ROAD	DEAL	SOUTHERN GAS NETWORKS PLC	02/04/2024	19/04/2024	Abandon 10m of 6"SI and replace with 10m of 125mm PE LP, Open cut & Insertion, Mains Connections	<p>NCT01a  NCT01b  NCT11a  NCT02b - Extended working hours/weekend working where required  NCT04b - Material and Plant Storage within works area  NCT07a - junction closure with London Road/Manor Road/Rectory Road to J/W Middle Deal Road. Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles  NCT10a - Open cut &amp; Insertion  NCT11b - TTRO/TM Drawing submitted.  Advanced warning signs 2 weeks before works start.  Advanced letter drop.  Notifications to bus company. SGN PR Comms required to stakeholders</p>
RECTORY ROAD	DEAL	SOUTHERN GAS NETWORKS PLC	02/04/2024	19/04/2024	Abandon 40m of 6"SI and replace with 40m of 125mm PE LP, Open cut & Insertion, Mains Connections, Services	<p>NCT01a  NCT01b  NCT11a  NCT02b - Extended working hours/weekend working where required  NCT04b - Material and Plant Storage within works area  NCT05a - Where FW closure pedestrians to use other FW or walkway within road closure/traffic lights  NCT07a - junction closure with London Road/Manor Road/Rectory Road to J/W Middle Deal Road. Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles</p> <p>NCT11b Advanced warning signs 2 weeks before works start.  Advanced letter drop.  Notifications to bus company. SGN PR Comms required to stakeholders</p>

ST RADIGUNDS ROAD	DOVER	SOUTHERN GAS NETWORK S PLC	02/04/ 2024	03/05/ 2024	Abandon 170m of 4"SI, 7m of 4"CI, replace with 177m of 75mm PE LP, Insertion, Mains Connections, Services	NCT04b - Material and Plant Storage within works area NCT05a - Where FW closure pedestrians to use walkway within road as no other footway NCT07a - Road closure required due no alternative footway for pedestrians, a walkway to be made in road NCT10a - Insertion NCT11b - TTR0/TM Drawing submitted. Advanced warning signs 2 weeks before works start. Advanced letter drop
LORNE ROAD	DOVER	SOUTHERN GAS NETWORK S PLC	15/04/ 2024	03/05/ 2024	Open cut excavations for mains connections with works to Buckland Avenue	NCT02b - Extended working hours/weekend working as and when required NCT04b - Material and Plant Storage within works area NCT05a - Where FW closure pedestrians to use other FW NCT07a - Phase 1 Junction Closure at Buckland Avenue, due to location of gas mains/connections/services with insufficient road width for passing vehicles. Parking suspensions required throughout road closures. Lorne Rd will temporarily be made 2 way when its closed as part of Lorne Rd is one way  NCT11b - Advanced warning signs 2 weeks before works start. Advanced letter drop, Notify National Highways as diversion is on their network



MONGEHAM ROAD	SHOLDEN	SOUTHERN GAS NETWORKS PLC	29/04/2024	11/06/2024	Abandon 260m of 6"CI and replace with 260m of 180mm PE LP, Insertion, Mains Connections, Services	<p>NCT02b - Extended working hours/weekend working where required</p> <p>NCT04b - Material and Plant Storage within works area</p> <p>NCT07a - junction closure with London Road to No.2 due to location of gas mains/connections/services with insufficient road width for passing vehicles</p> <p>NCT08a - 2 Way Traffic Lights Required from No.2 to No. 30</p> <p>Advanced warning signs 2 weeks before works start. Advanced letter drop. Notifications to bus company. SGN PR Comms required to stakeholders</p>
DOVER ROAD	SANDWICH	SOUTHERN GAS NETWORKS PLC	24/07/2024	30/08/2024	Abandon 168m of 6"CI and Lay 168m of 125mm PE LP, Open cut & Insertion, Mains Connections, 19 x Services	<p>NCT11a - Permit number to be displayed</p> <p>NCT02b - Mon - Fri 08.00-16.30</p> <p>NCT04b - Material and Plant Storage within works area</p> <p>NCT05a - Where FW closures pedestrian walkway will be provided; ½ where necessary within 2 way traffic lights</p> <p>NCT08a - 2 Way Traffic Lights Required after road closure</p> <p>NCT07a - Road closure required J/W St Barts Road to Railway Crossing due to location of gas mains, connections, services with insufficient road width for passing vehicles. Access will be maintained where possible</p> <p>NCT11b - Advanced warning signs 2 weeks before works start. Advanced letter drop</p>

Legal Implications

1.1.1 Not applicable.

**1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

**1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contact: Pauline Harmer / Thomas Williams 03000 418181**