

**To:** Dover Joint Transportation Advisory Board  
**By:** KCC Highways and Transportation  
**Date:** 12 December 2024  
**Subject:** Highways Forward Works Programme: 2024/25 and 2025/26  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 2028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**
- **Major Capital Programme**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

**Road Markings** – see Appendix I

**Street Works** – See Appendix J

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Thomas Williams	Dover Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager
Lee Burchill	Major Capital Programme Manager
Jonathan Dean	Highway Manager Special Projects/HSR/Signs & Lines
Alison Hews	Street Works Manager

## **Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Road Asset Renewal Schemes – Contact Officer: Byron Lovell</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
A258 Deal Road	Ringwould / St Margarets at Cliffe	Dover Road (Westcliffe) to Station Road (St Margarets at Cliffe)	Completed
Northwall Road	Deal	Whole length	Completed
B2011 Folkestone Road	Dover	Elms Vale Rd to Effingham Street	Completed
A256 London Road	Dover	Cherry Tree Avenue to Bridge Street	Completed
A256 Whitfield Bypass	Tilminstone	<u>Retexturing</u> Circulatory of roundabout at junction with Barville Road	Completed
A256 Whitfield Bypass	Eastry	<u>Retexturing</u> Circulatory of roundabout at junction with Eastry	Completed
A256 York St R'bt	Dover	<u>Retexturing</u> Circulatory of roundabout	Completed
A258 Sandwich Road	Ash	Sholden to Bettshanger Roundabout	Currently proposed for financial year 2025/26
A258 Prince of Wales Terrace	Deal	From Ranelagh Road to Victoria Road	Currently proposed for financial year 2025/26
<b>Road Asset Preservation Schemes - Contact Officer: Aaron Divall</b>			
<b>Micro Surfacing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
SANDWICH ROAD	Whitfield	From 40mph Terminal Signs to Roundabout Bauxfield	Completed Spring 2024
THE STREET	Woodnesborough	Oak Hill to A256 Sandwich Bypass	Completed Spring 2024
<b>Surface Dressing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
DRAINLESS ROAD	Woodnesborough	Beacon Lane to Foxborough Hill	Completed July 2024
NEW STREET	Ash	From Saunders Lane to Sandwich Road	Completed July 2024

HOMESTEAD LANE	Sutton	East Studdel to Roman Road	Completed July 2024
SANDWICH ROAD	Eastry	A256 to NS/30 Speed Terminal	Completed July 2024
FOXBOROUGH HILL	Eastry	Oak Hill to 30/NS Terminal Signs	Completed July 2024
<b>Forward Works – Treatment type and priority to be confirmed following site assessments</b>			
Alkham Road	Alkham	Kearsney Abbey to Chilton Heights	Proposed for 2025/26 season
Guilton	Ash, Shatterling	A257 Ash Bypass to Chequer Lane	Proposed for 2025/26 season
Deal Road	Sandwich	Dover Road to roundabout on A258	Proposed for 2025/26 season
Kennel Hill	Eythorne	From Sandwich Road to Monkton Court Lane	Proposed for 2025/26 season
The Street and Northbourne Road	Northbourne	Deal Road To Willow Road	Proposed for 2025/26 season
Deal Road	Northbourne	Mill Lane to Willow Road	Proposed for 2025/26 season
Denton Lane	Wootton	Canterbury Road to Shelvin Lane	Proposed for 2025/26 season
Monkton Court Lane	Eythorne	The Street to Green Laqne	Proposed for 2025/26 season
Green Lane	Eythorne	Monkton Court Lane to Green Lane	Proposed for 2025/26 season
Durlock Road	Ash, Staple	Guilton to Lower Road	Proposed for 2025/26 season
<b>Footway/Cycleway Asset Renewal &amp; Preservation Schemes - Contact Officer: Neil Tree</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Dover Road	Sandwich	<u>Footway stabilisation works.</u> East footway between the level crossing and St. Bart's Road	Completed
Ash Close	River	<u>Footway Preservation</u> Full Extent	Completed
Briar Close	River	<u>Footway Preservation</u> Full Extent	Completed
Crabble Close	River	<u>Footway Preservation</u> Entire extents	Completed
Crabble Lane	River	<u>Footway Preservation</u> The Ridgeway to Lewisham Road	Completed
Hawthorne Close	River	<u>Footway Preservation</u> Full Extent	Completed

Hazeldown Close	River	<u>Footway Preservation</u> Full Extent	Completed
Lyndhurst Road	River	<u>Footway Preservation</u> From Crabble Lane to Wingrove Hill	Completed
Orchard Drive	River	<u>Footway Preservation</u> Full Extent	Completed
River Drive	River	<u>Footway Preservation</u> Full Extent	Completed
The Ridgeway	River	<u>Footway Preservation</u> Wingrove Hill to Crabble Lane	Completed
The Spinney	River	<u>Footway Preservation</u> Full Extent	Completed
Westdean Close	River	<u>Footway Preservation</u> Full Extent	Completed
Wingrove Hill	River	<u>Footway Preservation</u> Full Extent	Completed
Woodland Close	River	<u>Footway Preservation</u> Full Extent	Completed
Balfour Road	Dover	<u>Footway Preservation</u> Exact extents to be defined at design stage	Currently proposed for financial year 2026/27
Beaufoy Road	Dover	<u>Footway Preservation</u> Exact extents to be defined at design stage	Currently proposed for financial year 2026/27
Oswald Road	Dover	<u>Footway Preservation</u> Exact extents to be defined at design stage	Currently proposed for financial year 2026/27

## Appendix B - Drainage

<b>Drainage Repairs &amp; Improvements - Contact Officer Earl Bournier</b>			
<b>Road Name</b>	<b>Parish / Town</b>	<b>Description of Works</b>	<b>Current Status</b>
Nursery Lane	Whitfield	X2 replacement gullies & associated pipework	Works completed Aug 2024
Weddington Lane	Ash	Installation of additional gully and associated pipework	Works completed Aug 2024
Connaught Road	Dover	X2 replacement gullies & associated pipework & carriageway patching	Works completed Aug 2024
Temple Side	Temple Ewell	X1 replacement gullies & associated pipework	Works completed Aug 2024
Monkeys Hill	Eastry	Following CCTV site visit required to carry out risk assessment to determine works required	Works completed Sept 2024
Crooked S Road	Ripple	Vegetation clearance to expose and locate soakaways	S100 notice sent to land owner awaiting response
Hearts Delight Lane	Wingham	Replacement of 12m of chain-link fence & minor vegetation clearance within pond	Works completed Oct 2024
Campbell Road	Walmer	Replacement of gully & associated pipework	Works completed Oct 2024
Barville Road	Tilmanstone	Ditching works and replacement gully grate and frames	Works completed Nov 2024
The Drove	Northbourne	Ditching works and installation of headwall	Works completed Nov 2024
Lancaster Ave	Capel Le Ferne	Remedial works following CCTV, rebuild existing chamber, replacement gully grate frame & chamber cover	Works completed October 2024
Elizabeth Drive	Capel Le Ferne	Replacement of 5m section of damage section of 300mm mainline	Works completed Oct 2024
Kohima Place	Guston	Installation of x2 gullies with removable sumps	Works completed Nov 2024

Paramour Street	Ash	Minor ditch clearance to expose headwall	Works to be carried out Dec 2024
Weddington Lane	Ash	Gully grate frame adjustment, minor carriageway patching	Works to be carried out Dec 2024
Dover Road	Tilmanstone	Following investigational works, rebuild chamber, installation of chamber cover.	Works to be carried out Dec 2024
Abbey Road	Dover	Replacement of slotted Aco channel, installation x2 new gullies, 14m of new kerb line	Job pack passed to contractor, awaiting programme date
East Langdon Road (Wheatsheafe Lanme)	Martin	Replacement od 18m of defective pipework, installation of chamber in grass verge	Design stage with Engineer

## **Appendix C – Street Lighting**

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Location</b>	<b>Description of Works</b>	<b>Status</b>
High Street GHDE 010	Dover	Replacement of 1 streetlight complete with LED Lantern	Delayed due to engineering difficulties -columns have cranked root bases
Northbourne Road GNBK 016	Eastry	Replacement of 1 streetlight complete with LED Lantern	Road closure applied for - awaiting date
Cherry Lane GCCF 001 - 006	Eastry	Replacement of 2 streetlights complete with LED Lantern	Road closure applied for - awaiting date
Ash Bypass GUER 503 - 512	Ash	Replacement of 2 Signposts complete with LED Sign lights	High Speed Road – awaiting road space
South Military Road GSGV 002	Dover	Replacement of 1 streetlight complete with LED Lantern	Road closure applied for - awaiting date
Ramsgate Road GSFZ 101	Sandwich	Replacement of 1 streetlight complete with LED Lantern	High Speed Road – awaiting road space
New Bridge GNAK 013	Dover	Replacement of 1 streetlight complete with LED Lantern	Road closure applied for - awaiting date
Sandown Road GSAE 008	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
New Dover Road GNAM 546	Dover	Replacement of Signpost complete with LED Sign light	Works to be completed by March 2025
Beaufoy Road GBBC 505	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Rokesley Road GRBD 015	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
St Richards Road GSEL 028 – 031	Deal	Replacement of 2 streetlights complete with LED Lantern	Works Completed
New Dover Road GNAM 137	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Lyndhurst Road GLCH 015	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed



River Meadows GRCH 003	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
North Military Road GNBT 007	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
North Military Road GNBT 025	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2025
Old Folkestone Road GOBF 040 - 042	Dover	Replacement of 2 streetlights complete with LED Lanterns	Works Completed
Gloster Way GRBM 008	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Goodfellow Way GGAY 006	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Goodfellow Way GGAY 007	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Hamiton Road GHAH 001	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Douglas Road GDBP 001	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Park Avenue GPAM 013	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
South Road GSCQ 008	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Dickson Road GDBC 005	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
West Street GWBB 002	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Curzon Road GCGJ 002	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
London Road GLCR 005	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2025
St Radigunds Road GSEK 021	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Lorne Road GLBP 005	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
The Spinney GTBR 002	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Longfield Road GLBL 005 - 006 - 007	Dover	Replacement of 3 streetlights complete with LED Lantern	Works Completed

Folkestone Road GFAO 008 – 009 - 055	Dover	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by March 2025
Approach Road GABN 002	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Hardwicke Road GHAM 007	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Queens Avenue GQAD 006 - 007	Dover	Replacement of 2 streetlights complete with LED Lantern	Works Completed
Markland Road GMAV 004	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Alkham Road GABE 001	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2025
Chaucer Crescent GCBW 004	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Crabble Hill GCGZ 002	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Christchurch Way GCGZ 002	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Cleveland Close GCIL004	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Dryden Road GDCK 001	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Durban Road GDGD 00	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Florida Close GFBR 001	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Green Lane GGBU 007	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2025
Heathfield Avenue GHBG 001	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Hirst Close GHCF 004	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Kimberley Close GHCF 004	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Ottawa Crescent GOBI 002	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Rokesley Road GRBD 016	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed

The Linces GTBI 013	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Winniepeg Close GWCY 003	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Wycherley Crescent GWDO 004	Dover	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Knoll Place GKBC 006	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Liverpool Road GLCW 039	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Telegraph Road GTAG 020	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
St Patricks Road GSEI 001	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
The Fairway GTEL 001	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Church Meadows GCIQ 003	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Matthews Close GMEK 007	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Travers Road GTCU 001	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Foster Way GFBQ 002	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Middle Deal Road GMBO 024 – 025 - 10	Deal	Replacement of 3 streetlights complete with LED Lantern	Works to be completed by March 2025
London Road GLBJ 040 – 050 – 056 065	Deal	Replacement of 4 streetlights complete with LED Lantern	Works to be completed by March 2025
Mill Hill GMBV 511	Deal	Replacement of 1 Signpost complete with LED Lantern	Works to be completed by March 2025
Strand Street GSFN 013	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
Griffin Street GGBZ 006	Deal	Replacement of 1 streetlight complete with LED Lantern	Works Completed
William Pitt Avenue GWCB 007	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2025

Queens Street GQAC 002	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2025
Barville Road GDBY 902	Dover	Replacement of 1 Feeder Pillar	Works to be completed by March 2025
Telegraph Road GTAG 117	Deal	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2025
Castle Hill Road GCAU 006	Dover	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by March 2025
Ashen Tree Lane GABZ 504	Dover	Replacement of 1 Signpost t complete with LED Lantern	Works to be completed by March 2025
Sandwich Road GSAH 522	Dover	Replacement of 1 Signpost t complete with LED Lantern	Works to be completed by March 2025

## Appendix D – Transportation and Safety Schemes

### Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Dover district, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 18<sup>th</sup> November 2024.

<b>Local Transport Plan Funded Schemes</b>		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
<b>Casualty reduction measures (reactive) – Dover</b>		
23-DO-CRM-743 A 258 DOVER ROAD, RINGWOULD KMSCP mobile site M40	A 258 Dover Road between Duke of York’s roundabout and Deal. Rationalisation of warning signs along route, including replacement with passively safe posts.	Works ordered.  Programmed to commence 13 <sup>th</sup> November 2024.
24-DO-CRM-1116 A 256 YORK STREET ROUNABOUT, DOVER	Junction improvements	Design completed. Expected delivery Spring 2025.
24-DO-CRM-1117 DOVER ROAD JW A 258	Dover Road junction with A 258 Deal Road, St Margaret’s At Cliffe. High friction surfacing	Works ordered.  Programmed to commence March 2025.
<b>LTP Schemes Dover</b>		
<i>Nothing to report</i>		

### Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within Dover district funded by external corporations whilst still meeting Kent County Council’s strategic targets with the road network.

<b>Externally Funded Schemes</b>			
<b>Road Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
<b>23-DO-EXT-871</b>  Diversion Route A20/M20/Port of Dover	Investigation, design and delivery of signs which KCC need to replace on the diversion routes (our network only) for the A20 between the end of the M20 (J13 Folkestone) and the entrance to the Port of Dover	National Highways	Works in progress.

<p><b>23-DO-PAR-914</b></p> <p>St Margarets</p> <p>20mph speed limit</p>	<p>Requested 20mph limit from junction of Dover Road, including the High Street and to Reach Road and the entrance of St Margaret's School.</p>	<p>St Margarets Parish Council</p>	<p>Works ordered.</p> <p>Programmed to commence 5<sup>th</sup> December 2024.</p>
<p><b>23-DO-PAR-1187</b></p> <p>Sandwich Road, Whitfield</p>	<p>Sandwich Road, Whitfield, Dover - Speed reduction from 40mph near Lynwood Green to existing 30mph near Napchester Road.</p>	<p>Whitfield Parish Council</p>	<p>Works in progress. Lining complete and signs programmed for November 2024.</p>
<p><b>23-DO-PAR-1022B2011</b></p> <p>with junctions of Victoria Road, Clarence Road, Albert Road, Alexandra Road, Avondale Road, Helena Road, Old Dover Road (both ends) - Capel Le Ferne.</p>	<p>DYL (suggested 10m) required on both sides of B2011</p>	<p>Capel-le-Ferne Parish Council</p>	<p>Works Complete</p>

## Major Capital Programme

The Major Capital Programme team is implementing schemes within Dover District in line with Kent County Council's strategic targets with the road network.

<b>Externally Funded Schemes</b>			
<b>Project Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
Dover Access Improvements	Road Capacity Improvement Scheme	Levelling up Fund	The project is in the detailed design phase. KCC is now undertaking discussions with the DfT concerning a draft Grant Funding Agreement and work is proceeding to enable the Ministerial decision as soon as possible. The aim is to commence delivery in 2025 and conclude by 2028.
Dover Fastrack	Proposed rapid bus transit (formerly known as the Bus Rapid Transit, BRT). The proposed scheme would involve a two-way bridge over the A2 with a combined footway/cycleway to create a bus only connection from Whitfield to Dover town centre. A new four arm roundabout would also be constructed on Honeywood Parkway which would provide access to the bridge.	Housing Infrastructure Fund (Marginal)	The road successfully opened to buses in November. Landscaping works are ongoing. Electric buses are expected to use the route from next year.
Fastrack Electric Bus Charging Solutions	Installation of Bus Charging for the new Fastrack electric fleet	Zero Emissions Bus Regional Areas	Initial works have been undertaken. Works to install the electric bus chargers in Dover Priory Station pending licence from Network Rail.
Pencester Road, Dover	Proposed new Northbound bus contraflow	Bus Service Improvement Plans	Construction began in October 2024 and good progress is being made. Works are on programme to complete by spring 2025.

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Agreement Works)</b>			
<b>Scheme location/Project number</b>	<b>Parish</b>	<b>Description</b>	<b>Current status</b>
A258 Sandwich Road Roundabout & Mongeham Road. DO003442	Sholden	Highway improvements	278 application received.
Bell Grove DO003466	Aylesham	New vehicle crossings and footway works.	278 application received.
Foxborough Hill DO003456	Eastry	New vehicle entrance	278 application received.
Folkestone Road, Dover. DO003293	Dover	New development	278 application received.
Gore Lane, Eastry DO003097	Eastry	New vehicle entrance into development	278 plans received awaiting approval
DO003090 Napchester Road, Whitfield	Whitfield	New vehicle entrance into development	Highway works are completed.
Market Place (Road 1.4) Aylesham Village expansion works. DO003034	Aylesham	Amendments to Market Square including widening and additional parking areas.	278 Works completed.
Dorman Avenue North (Road 1.3) Aylesham Village expansion works. DO003040	Aylesham	New footways, laybys and resurfacing of carriageway.	Works complete, waiting for completion of legal agreements and commuted sums.
Updown Farmhouse, Updown Road, Betteshanger	Betteshanger	Highway improvements.	278 plans received.
Hangman's Lane, Guston, DO003458	Guston	Highway improvements.	278 plans received awaiting approval
Sandwich Guildhall, New Street, Sandwich CT13 9AH DO003109	Sandwich	New footway and Bus layby	Highway works completed.
Foxborough Hill, Eastry. DO003456	Eastry	New bellmouth entrance.	278 agreement in place. Work has not started.
Heritage Rd, Aylesham DO003460	Aylesham	New bellmouth entrances and carriageway work.	278 agreement in place. Work is underway.
Mill Row Summerfield Nursery Site, Staple. DO003118	Staple.	New bellmouth entrance and footway.	278 agreement in place. Highway work completed.
Old Park Hill DO003011	Dover	Footway works connected with S38 development.	Awaiting resurfacing.
Monks Way, Sandwich DO003443	Sandwich	New bellmouth entrance.	278 agreement in place,



Woodnesbough Rd, Eastry DO003442	Sandwich	Carriageway improvements.	278 Highway work completed.
The Beacon Deal. DO003468	Deal	New vehicle entrance	S278 Agreement application received
Cox Hill, Shepherds well, Dover CT15 7NN DO003116	Shepherds well,	New bellmouth entrance and footway	Highway works completed.
The Beacon Dover	Dover	Highway improvements to the footway	278 Application received.
DO003474 Church Hill Eythorne	Eythorne	Highway improvements to the footway and carriageway	278 application received.
DO003472 Staple Road, Wingham	Wingham	Highway improvements to the footway and carriageway	278 application received.
Station Rd and Cross Road, Walmer  DO003092	Walmer	Highway improvements	Highway work completed.
Grove Road/ Stourmouth Road. DO003056	Preston	New bell-mouth access into private development and new footways.	Highway works underway.
Coombe Valley Rd Dover DO003115	Dover	New bell-mouth access into private development.	278 highway work completed.
Station Road DO003039	Walmer	Carriageway surfacing and new footway	S278 agreement in place highway work has been completed.
East Studdal Former Nursery. Downs Road Dover DO003461	Dover	New bell-mouth access into private development.	S278 Agreement application received.
DO003099 White post farm	Ash	New Bellmouth	S278 agreement in place. Works are completed.
The Patch, St Margarets at Cliff, Dover. DO003467	Dover	New bellmouth with footway works.	S278 submission received.
Sandwich Road, Sholden DO003098	Sholden	New bellmouth with footway improvements.	S278 Agreement completed. Works have started on site.
Manor View, Lower Road Temple Ewell DO003441	Temple Ewell	New bell-mouth access into private development and minor alterations to existing access.	278 highway Works completed.
Woodnesborough Road, Sandwich. DO003153	Woodnesborough Road.	Highway improvements	278 Works completed.
Freemen's Way, Deal DO003112	Deal	New bell-mouth access into private development.	278 agreement in place. Highway work completed.
Sandwich Road, Sholden. DO003105	Deal	New bell-mouth access into development.	278 highway work is underway.

Lydden School CT15 7LA DO003103.	Lydden	New entrance into School	278 agreement in place. Work completed.
Mongeham Road Deal DO003455	Deal	New bell-mouth access into development and Pedestrian crossing point.	278 application received.

## **Appendix F – Bridge Works**

<b>Bridge Works – Contact Officer Helen Rowe</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Sandwich Bypass	Ash	A256 North Poulders Stream Culvert (1822) – Culvert lining	Planned for winter 2024.
Alkham Road	Temple Ewell	Russel Gardens culvert (267) - Culvert lining	Liaison with DDC ongoing. Planned for 2024/25.
Grove Road	Preston	Golders culvert (471) - Culvert lining	Liaison with Land owner ongoing. Planned for winter 2024.

## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
A256 London Road / Crabble Hill, Dover (07-0767)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Not Yet Programmed
Sandwich Toll Bridge, Sandwich (07-0146)	Refurbish existing signal-controlled bridge crossing	Completed October 2024
A258 The Strand near North Barrack Road, Walmer (07-0973)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed April 2024

## **Appendix H - Combined Members Grant programme update**

### **Member Highway Fund programme update for the Dover District**

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 18<sup>th</sup> November 2024

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Dover district, Thomas Williams.

<b>Details of Scheme</b>	<b>Status</b>
<i>Nothing to report</i>	

## **Appendix I – Road Markings**

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

<b>Road Marking Renewal Programme – <i>Contact Officer: Jonathan Dean</i></b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
<i>There are no strategic lining schemes in Dover for 2024-25</i>			

## **Appendix J – Street Works**

Please note that this list is accurate at the time of running the report and is subject to cancellation and additions.

Report Highlights all works in the Dover district that require a Road Closure with a planned Duration of +5 Days.

For Information on all in-progress and proposed works please visit <https://one.network/>

Road/Street	Area	Promoter	Proposed start date	Proposed end date	Description of work	Permit conditions
KNELL LANE	ASH	SOUTHERN WATER	16/12/20 24	20/12/20 24	'- NEW CONNECTION	NCT07a - KNELL LN CLOSED, ACCESS MAINTAINED. DIVERSION =A 257 ASH BYPASS - COPP STREET RD - RICHBOROUGH RD - KNELL LN AND REVERSED NCT11b - LETTER DROP TO LOCAL RESIDENTS & BUSINESSES. ALSO, ADVANCE WARNING SIGNS TO BE PUT IN PLACE 2 WEEKS IN ADVANCE
BARNSOLE ROAD	STAPLE	KENT COUNTY COUNCIL	16/12/20 24	20/12/20 24	New sewer connection	
WASS DROVE	WESTMARSH	UK POWER NETWORKS SOUTH EASTERN	16/12/20 24	20/12/20 24	Connections Small Service: Installation of a new electricity supply for a customer: * trench 2m from base of pole in grass to tarmac road * trench 7m in tarmac road to grass verge * trench 1m in grass verge to customers boundary	NCT11b - Advanced warning signs and letter drop to take place 2 weeks before works start.
LYDDEN HILL	DENTON	NATIONAL HIGHWAYS	02/01/20 25	22/02/20 25	Road closure during nights - construction of new weather station equipment in A21 WB verge. No construction work on Lydden Hill Rd itself	NCT11b - Will liaise with local authority comms team about road closure. Will also liaise with Stagecoach bus company who operate bus service on the road and discuss diversions.

CONNAUGHT ROAD	DOVER	SOUTHERN WATER	06/01/2025	10/01/2025	(THIS IS PART OF WORKS - LQ001-MTS14399 ) X2 MANHOLE ACCESS REQUIRED TO CCTV AND CLEANSE OF SEWAGE LINE TO PREVENT POLLUTION, TANKER REQUIRED BEGINNING OF CONNAUGHT RD AND OLD CHARLTON ROAD. CT16 1HA ( NIGHT TIME WORKS ONLY DUE TO SCHOOL CLOSE BY TO	NIGHT WORKS ONLY . MINIMISE DISTRUPTION FOR ALL. WILL BE LIFTED DAILY BY 6AM
HAMMILL ROAD	WOODNESBOROUGH	UK POWER NETWORKS SOUTH EASTERN	06/01/2025	13/01/2025	Connections Projects: Installation of a new electricity supply for a customer: Excavate across road and install cable, joint and reinstate.	NCT07a - Hammill road closed between the junctions with Selson Lane and Drainless Road NCT11b - Advance warning boards and local leaflet drop to be carried out 2 weeks prior to works start.
QUEENS ROAD	ASH	Nexfibre Networks Limited	06/01/2025	15/01/2025	CUSTOMER CONNECTION - to install tobys to connect customer and overlay around 400m of duct	NCT02a - 08.00-18.00- set to be set up 24hours. NCT07a - Road Closure. NCT11b - Letter drops 2 weeks in advance of start date & Parish Council to be notified of closure
OLD CHARLTON ROAD	DOVER	SOUTHERN WATER	06/01/2025	10/01/2025	X2 MAN HOLE ACCESS REQUIRED TO CCTV AND CLEANSE OF SEWAGE LINE TO PREVENT POLLUTION, TANKER REQUIRED, SOUTHERN WATER PLANNED WORKS. NIGHT WORKS DUE TO SCHOOL AT LOCATION.	NCT07a - [Street name] closed from [location] to [location], access will [be maintained/not be maintained]. NCT08a - [Details of TM] for [period] required due to [reasons].
STRAND STREET	SANDWICH	SOUTHERN GAS NETWORKS PLC	06/01/2025	17/01/2025	CUT BACK EXISTING SERVICE AND LAY NEW SERVICE FROM F/S C/WAY TO SITE = 7M PUBLIC	NCT07a - ROAD CLOSURE NCT11b - AWS AND LETTERS TO BE SENT TO RESIDENTS/BUSINESSSES 2 WEEKS PRIOR TO WORKS COMMENCING



MILL LANE	SHEPHERDSWELL	SOUTHERN GAS NETWORKS PLC	06/01/2025	28/02/2025	Abandon 230m of 4"ST, replace with 230m of 180mm PE LP, Open cut, Mains connections, Services	NCT05a - Where FW closure pedestrians to use walkway within Road Closure NCT07a - Rolling Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles AWS 2 weeks before works start. Advanced letter drop to residents & businesses. Advanced notification to busses, local council, SGN comms req'd.
SANDOWN ROAD	SANDWICH	SOUTHERN GAS NETWORKS PLC	06/01/2025	07/02/2025	Abandon 143m of 6"CI, 113m of 3"CI, replace with 143m of 250mm PE LP, 113m of 63mm PE LP, Open cut, Mains Connections, Services	NCT02b - Working Saturday 8-5, Sun 9-4, contact EVH of weekend working NCT05a - Where FW closure pedestrians to use temp walkway within Road closure NCT07a - Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles Advanced warning signs 2 weeks before works start. Advanced letter drop to residents/businesses, SGN Comms required, notify the Toll House at the start of the private road, notify St Georges & Princes Golf Clubs.
SAUNDERS LANE	ASH	Nexfibre Networks Limited	13/01/2025	20/01/2025	To install approx. 100m of new duct within the CW for full fibre broadband	NCT11a - permit boards to be displayed at all times NCT02a - Working hours 08:00-18:00 NCT04b - Spoil Boards to be use. NCT11b - Letter Drops / Advanced Warning Signs deployed 2 weeks prior to works commencing.
THE STREET	SHOLDEN	Nexfibre Networks Limited	13/01/2025	31/01/2025	To install approx. 1300m of new duct, chambers and cabinets for full fibre	NCT02a - 08:00-18:00 NCT09a - Any changes of traffic management to be less impactful to network will be used NCT11b - Advanced Warning Signs 2 weeks prior to works commencing. letter drops to residents and businesses here at same time as AWS in place, the Parish informed of planned majors works

BAY HILL	ST MARGARETS BAY	AFFINITY WATER - SOUTH EAST	13/01/2025	24/01/2025	1x63mm & 1x90mm connections off 4"CI main	NCT11b - letter drop residents, businesses, especially the pub, & put up advanced warning signs 2 weeks before. Businesses open as usual signs to be put out.
OLD DOVER ROAD	CAPEL LE FERNE	SOUTHERN GAS NETWORKS PLC	13/01/2025	21/01/2025	LAY NEW SERVICE FROM N/S C/WAY TO SITE = 6M PUBLIC	NCT07a - ROAD CLOSURE NCT11b - AWS AND LETTERS TO BE SENT TO RESIDENTS 2 WEEKS PRIOR TO WORKS COMMENCING
BELL LANE	SANDWICH	UK POWER NETWORKS SOUTH EASTERN	13/01/2025	22/01/2025	Connections Projects: Installation of a new electricity supply for a customer: Excavate trench and joint bays for new service connection, lay ducts, pull cables, joint and reinstate	NCT11b - Advance warning signs and properties to be letter dropped 10 days prior to works commencement.
BEACON LANE	WOODNESBOROUGH	UK POWER NETWORKS SOUTH EASTERN	16/01/2025	24/01/2025	Network Operations Distribution: Installation of new 11kv High Voltage electricity cables to ensure safe and reliable power supplies: Installation of new underground high voltage cabling following installation of new substation to facilitate the removal of overhead electrical network and upgrade supply. Duration of permit is to allow for all excavations, cable laying, electrical outage for jointing and connection works, backfill and reinstatement works and removal of overhead assets.	NCT11a - Permit to be clearly displayed at all times NCT02b - Road closure in place 24/7 Weekend working required NCT11b - NCT01a - 09.06.2024-25.06.2024  Weekend working required  NCT11b - Letter drop to impacted stakeholders be conducted a minimum of 14 days prior to works commencing and advanced warning signage to be placed out
ST LEONARDS ROAD	DEAL	SOUTHERN WATER	20/01/2025	22/01/2025	Road closure for TM purposes only for defect works being carried out on London Road, LQ003SWAT1163 2994	NCT11b - Written notice will be provided to residents / businesses and advanced warning signs displayed 2 weeks prior to works. Access will be maintained for residents where possible.

CANNON STREET	DOVER	SOUTHERN GAS NETWORKS PLC	20/01/2025	30/01/2025	LAY NEW SERVICE FROM F/S C/WAY TO SITE = 6M PUBLIC	NCT07a - ROAD CLOSURE NCT11b - AWS AND LETTERS TO BE SENT TO RESIDENTS 2 WEEKS PRIOR TO WORKS COMMENCING
WEDDINGTON LANE	ASH	SOUTHERN WATER	20/01/2025	24/01/2025	MAINS FITTING REPAIR	NCT07a - ROAD CLOSED, ACCESS MAINTAINED. DIVERSION - Weddington lane - a257 ash bypass - cop street road - Weddington lane and reversed NCT11b - LETTER DROP TO LOCAL RESIDENTS AND ADVANCE WARNINGS TO BE PLACED TWO WEEKS IN ADVANCE.
ST MARYS ROAD	DEAL	UK POWER NETWORKS SOUTH EASTERN	22/01/2025	28/01/2025	Connections Small Service: Installation of a new electricity supply for a customer: To install a three-phase 100A underground service in the footway, excavate 2 metres, lay the LV service cable and reinstate the unmade area, excavate 6 metres, lay the LV service cable and reinstate the road, excavate 2 metres, lay the LV service cable and reinstate the footway, install 2 metres of three-phase 35mm cable and duct and install 3 metres of three-phase 35mm cable.	
NEW STREET	ASH	KENT COUNTY COUNCIL	27/01/2025	07/02/2025	New sewer connection for properties at 51-53 New Street.	NCT11a - advanced warning signs and letter drop to residents to take place 2 weeks before works start
SANDWICH ROAD	NONINGTON	SOUTHERN WATER	27/01/2025	31/01/2025	MAINS FITTING REPAIR	NCT07a - ROAD CLOSED, ACCESS MAINTAINED. DIVERSION - MILL LANE - MILL TOP - ROSE HILL - SANDWICH ROAD AND REVERSED. NCT11b - LETTERDROP TO LOCAL RESIDENTS AND AWS TO BE PLACED TWO WEEKS IN ADVANCE.

BAY HILL	ST MARGARETS BAY	UK POWER NETWORKS SOUTH EASTERN	27/01/20 25	07/03/20 25	Connections Projects: Installation of a new electricity supply for a customer: Excavate trench for new service connection, lay ducts, pull cables, joint and reinstate.	NCT02a - activities to take place between 2200 - 0600 from 27/01/25 - 23/02/25, Thereafter standard hours to be worked. NCT09c - PTS removed from site within 4 hours of completion where works involve temporary lights NCT11b - Advance warning signs and properties to be letter dropped 10 days prior to works commencement, including the pub and local businesses open as usual signs to be placed. Notify environmental health. NCT08a - Multiway lights to be in place from 24/02/25 - 07/03/25 NCT07a - Road Closed nightly from 27/01/25 - 23/02/25, Access to be maintained as this a dead end.
BAY HILL	ST MARGARETS BAY	UK POWER NETWORKS SOUTH EASTERN	27/01/20 25	23/02/20 25	Connections Projects: Installation of a new electricity supply for a customer: Excavate trench for new service connection, lay ducts, pull cables, joint and reinstate.	NCT02a - activities to take place between 2200 - 0600 NCT08a - Access to be maintained as this is a dead end NCT11b - Advance warning signs and properties to be letter dropped 10 days prior to works commencement, including the pub and local businesses open as usual signs to be placed. Notify environmental health.
OSWALD ROAD	DOVER	SOUTHERN GAS NETWORKS PLC	28/01/20 25	06/02/20 25	LAY NEW SERVICE FROM F/S C/WAY TO SITE = 8M PUBLIC	NCT07a - ROAD CLOSURE NCT11b - AWS AND LETTERS TO BE SENT TO RESIDENTS 2 WEEKS PRIOR TO WORKS COMMENCING
NELSON STREET	DEAL	Nexfibre Networks Limited	03/02/20 25	12/02/20 25	To install approx 120m of new duct within the FW/CW, install toby boxes and new chambers/cabinets to aid installation of full fibre network	NCT11a - permit boards to be displayed at all times NCT02a - Working hours 08:00-18:00 NCT11b - Letter Drops / Advanced Warning Signs deployed 2 weeks prior to works commencing. Parking bay suspensions to be booked with the DDC parking services

GORE LANE	EASTRY	SOUTHERN WATER	03/02/20 25	07/02/20 25	STOPTAP REPLACE	NCT07a - ROAD CLOSED, ACCESS MAINTAINED. DIVERSION -Gore Lane- Mill Green - high street - woodnesborough lane -lower gore street - gore lane NCT11b - LETTER DROP TO LOCAL RESIDENTS AND ADVANCE WARNING SIGNS TWO WEEKS IN ADVANCE. NCT06a - BUS STOP SUSPENSION IN PLACE
PARK AVENUE	DEAL	SOUTHERN WATER	03/02/20 25	07/02/20 25	COMM PIPE REPLACE	NCT07a - ROAD CLOSED, ACCESS MAINTAINED. DIVERSION - Park Avenue- allenby Ave - Mill Road- Park ave NCT11b - LETTERDROP TO LOCAL RESIDENTS AND AWS TO BE PLACED TWO WEEKS IN ADVANCE
FISHER STREET	SANDWICH	Nexfibre Networks Limited	03/02/20 25	14/02/20 25	130m new duct and connect customer with toby, chamber and can builds	NCT02a - 08.00-18.00- set to be set up 24hours  NCT06a - Both footways must not be closed at the same time. NCT11b - Letter drops to take place prior to works commencing / Parking bay suspensions to be booked in with DDC parking services. AWS to be in place 2 weeks prior and Town Hall to be notified prior
BEACONSFIELD ROAD	DEAL	SOUTHERN WATER	10/02/20 25	14/02/20 25	REPAIR LEAK ON FERRULE	. NCT07a - ROAD CLOSED, ACCESS MAINTAINED. DIVERSION - Blenheim road - Gifford road- Ranelagh road -Prince of Wales Terrace - South street - Wellington road. Two way traffic signs at Wellington road. NCT11b - LETTER DROP TO LOCAL RESIDENTS AND ADVANCE WARNING SIGNS TWO WEEKS IN ADVANCE.
GROVE ROAD	PRESTON	KENT COUNTY COUNCIL	10/02/20 25	21/02/20 25	KCC Str No 471 Golders - Culvert Structural GRP Lining as per previous communications	NCT07a - Road Closure 24/7 Advance warning signs & Letter Drop

ARCHERY SQUARE	WALMER	Nexfibre Networks Limited	15/02/20 25	22/02/20 25	To install approx. 40m of New Duct in the CW/FW to aid installation of full fibre network	NCT02a - 08:00-18:00 NCT11b - Letter Drops / Advanced Warning Signs deployed 2 weeks prior to works commencing. EH to be notified for Saturday working.
KING STREET	WALMER	Nexfibre Networks Limited	15/02/20 25	22/02/20 25	To install approx. 10m of New Duct in the CW/FW to aid installation of full fibre network	NCT02a - 08:00-18:00 NCT04b - Spoil Boards to be used NCT05a - Work vehicles to be parked in accordance with the red book COP using side streets if necessary to ensure works site remains easily passable. NCT07a - Road will be closed to traffic, as per our TTRO application. NCT11b - Letter Drops / Advanced Warning Signs deployed 2 weeks prior to works commencing. EH to be notified for Saturday working.
ARK LANE	DEAL	Nexfibre Networks Limited	17/02/20 25	23/02/20 25	To install approx. 32m of New Duct in the CW to aid installation of full fibre network	NCT02a - 08:00-18:00 NCT11b - Letter Drops / Advanced Warning Signs deployed 2 weeks prior to works commencing.
CHURCH STREET	NONINGTON	SOUTHERN WATER	17/02/20 25	21/02/20 25	COMM PIPE REPAIR	NCT07a - ROAD CLOSED, ACCESS MAINTAINED. DIVERSION - Church Street - Butter street - holt street -vicarage lane - church street NCT11b - LETTERDROP TO LOCAL RESIDENTS AND AWS TO BE PLACED TWO WEEKS IN ADVANCE
WELLINGTON ROAD	DEAL	SOUTHERN WATER	19/02/20 25	25/02/20 25	COMM PIPE REPLACE	NCT07a - ROAD CLOSED, ACCESS MAINTAINED. DIVERSION - Blenheim road -Gilford road- Ranelagh road-prince of wales Terrace-south street - wellington road. Two way traffic signs at Wellington road. NCT11b - LETTER DROP TO LOCAL RESIDENTS AND AWS TO BE PUT OUT TWO WEEKS IN ADVANCE
RUSHAM ROAD	SHATTERLING	SOUTHERN WATER	24/02/20 25	28/02/20 25	RENEW FRAME AND COVER COMPLETE	NCT07a - ROAD CLOSED, ACCESS MAINTAINED. DIVERSION - Rusham Road - A257 - Beaute Lane - Rusham Road NCT11b - LETTER DROP TO LOCAL RESIDENTS AND ADVANCE WARNING

						SIGNS TWO WEEKS IN ADVANCE.
BAY HILL	ST MARGARETS BAY	SOUTHERN GAS NETWORKS PLC	10/03/2025	04/04/2025	LAY NEW MAIN AND 10 X NEW SERVICES FROM MAIN AT TOP OF ST MARGARETS ROAD = 90M PUBLIC	NCT07a - ROAD CLOSURE NCT11b - AWS AND LETTERS TO BE SENT TO RESIDENTS 2 WEEKS PRIOR TO WORKS COMMENCING
EYTHORNE ROAD	SHEPHERDSWELL	SOUTHERN GAS NETWORKS PLC	05/04/2025	20/04/2025	Open cut excavations to lay new 90mm PE LP gas main across junctions to link with Westcourt Lane and Church Hill	NCT02b - working hours Mon-Sat 8-5, Sun working if & when require for connections, backfill/reinstatement works, bank holiday working, contact environmental  NCT07a - 4 way Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles NCT10a - Open cut NCT11b - . Advanced warning signs 2 weeks before works start. Advanced letter drop, contact bus company, stakeholders, National Highways for use of diversion route on A2, Advanced notification to busses, local council, Network Rail Station, SGN comms required

WESTCOURT LANE	SHEPHERDSWELL	SOUTHERN GAS NETWORKS PLC	05/04/2025	20/04/2025	Open cut excavations to lay new 90mm PE LP gas main across junctions to link with Eythorne Road and Church Hill	<p>CT11aNCT02b - working hours Mon-Sat 8-5, Sun working if &amp; when require for connections, backfill/reinstatement works, bank holiday working, contact environmental</p> <p>NCT04b - Material and Plant Storage within works area</p> <p>NCT07a - 4 way Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles</p> <p>NCT10a - Open cut</p> <p>NCT11b - TTRO/TM Drawing submitted. Advanced warning signs 2 weeks before works start. Advanced letter drop, contact bus company, stakeholders, National Highways for use of diversion route on A2, Advanced notification to busses, local council, Network Rail Station, SGN comms required</p>
COXHILL	SHEPHERDSWELL	SOUTHERN GAS NETWORKS PLC	05/04/2025	20/04/2025	Open cut excavations to lay new 90mm PE LP gas main across junctions to link with Eythorne Road and Church Hill	<p>NCT02b - working hours Mon-Sat 8-5, Sun working if &amp; when require for connections, backfill/reinstatement works, bank holiday working, contact environmental</p> <p>NCT07a - 4 way Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles</p> <p>NCT11b - . Advanced warning signs 2 weeks before works start. Advanced letter drop, contact bus company, stakeholders, National Highways for use of diversion route on A2, Advanced notification to busses, local council, Network Rail Station, SGN comms required</p>



CHURCH HILL	SHEPHERDSWELL	SOUTHERN GAS NETWORKS PLC	05/04/2025	20/04/2025	Open cut excavations to lay new 90mm PE LP gas main across junctions to link with Eythorne Road and Church Hill	NCT02b - working hours Mon-Sat 8-5, Sun working if & when require for connections, backfill/reinstatement works, bank holiday working, contact environmental NCT04b - Material and Plant Storage within works area NCT07a - 4 way Road closure required due to location of gas mains/connections/services with insufficient road width for passing vehicles . Advanced warning signs 2 weeks before works start. Advanced letter drop, contact bus company, stakeholders, National Highways for use of diversion route on A2, Advanced notification to busses, local council, Network Rail Station, SGN comms required
DEAL CASTLE ROAD	DEAL	KENT COUNTY COUNCIL	01/06/2025	17/06/2025	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm, and inlay new binder and surface course	NCT02b - 20.00 to 05.00 (road reopened outside of working hours) NCT11b - Advance warning signs placed on site at least 2 weeks in advance of work. Start of works letters posted to all local residents and businesses
PRINCE OF WALES TERRACE	DEAL	KENT COUNTY COUNCIL	01/06/2025	17/06/2025	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm, and inlay new binder and surface course	NCT02b - 20.00 to 05.00 NCT07a - Road reopened outside of working hours NCT11b - Advance warning signs placed on site and Start of Works letters delivered to local residents and businesses
BEACH STREET	DEAL	KENT COUNTY COUNCIL	01/06/2025	17/06/2025	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm, and inlay new binder and surface course (in conjunction with Deal Castle Road)	NCT06a - Road is open to traffic outside of proposed working hours NCT07a - Side roads to be managed locally. NCT11b - Advance warning signs placed, and Start of works letters to be delivered to local residents and businesses

Legal Implications

1.1.1 Not applicable.

**1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

**1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Pauline Harmer / Thomas Williams 03000 418181**