

To: Dover Joint Transportation Board
By: KCC Highways and Transportation
Date: 12th December 2013
Subject: Highway Works Programme 2013/14
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

PROW – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Steve Rivers	District Manager
Sue Kinsella	Street Lighting Manager
Katie Lewis	Drainage Manager
Russell Boorman	Resurfacing Manager
Tony Ambrose	Structures Manager
Traffic Systems	Toby Butler

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – <i>Contact Officer Russell Boorman</i>			
Road Name	Parish	Extent of Works	Current Status
A260 High Street Denton	Denton	From its junction with Denton Lane to The Old Rectory	Completed
Allenby Avenue	Deal	Whole Length	Works have been postponed for investigatory drainage works
Footway Improvement - <i>Contact Officer Wendy Boustead</i>			
Road Name	Parish	Extent and Description of Works	Current Status
Allenby Avenue	Deal	Whole length – Replacement of asphalt surface and kerbs	Works substantially complete. One section of footway will need to be redone due to the sewer surcharging and lifting the new kerbs and surface. This will be programmed once investigations are complete.

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
Megget Lane	Alkham	Structural Repairs to culvert and cleaning	Works Completed 03/09/13
Warren Lane	Lydden	Installation of new gullies and chambers	Works Completed 08/11/13
Palm Tree Lane	Aylesham	Installation of new gullies and soakaway	Estimated completion 22/11/13
Ratling Road	Aylesham	Pond Clearance works	Works Programmed for 25/11/13

Appendix C – Street Lighting

Structural testing is on-going in Dover District. Following assessment of the all results, it is anticipated that a number of columns will require replacement which will be listed in future reports.

Works are now in progress at the following locations

Street Lighting Column Replacement – Contact Officer Sue Kinsella				
Road Name		Column Ref	Location	Status
New Street	Sandwich	GNAS 501	Junction Delf Street	Replacement by end of Jan 2013
The Butchery	Sandwich	GTAQ 002	J/W Harnet St.	Replacement by end of Dec 2013
St.Peters Street	Sandwich	GSEN 004	O/S 42	Replacement by end of Dec 2013
St.Peters Street	Sandwich	GSEN 005	O/S 50	Replacement by end of Dec 2013
Harnet Street	Sandwich	GHAO 503	J/W The Butchery	Replacement by end of Dec 2013
Gazen Salts	Sandwich	GSFN 203 -204	Car Park as part of Sea Defences Scheme	Replacement by end of Jan 2013
The Quay	Sandwich	GLBT 201 -205	Car Park as part of Sea Defences Scheme	Replacement by end of Jan 2013

Lamp Replacement Scheme

The columns below currently have orange lights these will be replaced with much more efficient white LED lights

(LED Lantern Replacements)

Street Lighting Lantern Replacement – Contact Officer Sue Kinsella				
Road Name		Column Ref	Location	Status
King Street		GMAU 002	On 22/22A	Replacement by end of Jan 2013
King Street		GMAU 003	On 26	Replacement by end of Jan 2013
King Street		GMAU 005	On 50	Replacement by end of Jan 2013
King Street		GMAU 006	On 58/60	Replacement by end of Jan 2013
Salisbury Avenue	Dover	GSAC 001 - 012	Whole Road	Replacement by end of Jan 2013
Lowther Road	Dover	GLCC001 - 007	Whole Road	Replacement by end of Jan 2013

Douglas Road	Dover	GDBP 001 - 006	Whole Road	Replacement by end of Jan 2013
Wyndham Road	Dover	GWDB 001 - 007	Whole Road	Replacement by end of Jan 2013
Castle Avenue	Dover	GCAS 001 - 014	Whole Road	Replacement by end of Jan 2013
Harold Street	Dover	GHAR 001 - 010	Whole Road	Replacement by end of Jan 2013
Monastery Avenue	Dover	GMFC 001 - 009	Whole Road	Replacement by end of Jan 2013
Godwyne Road	Dover	GGAU 001 - 008	Whole Road	Replacement by end of Jan 2013
Park Avenue	Dover	GPAM 001 - 013	Whole Road	Replacement by end of Jan 2013
Albert Road	Dover	GAAP 001 - 004	Whole Road	Replacement by end of Jan 2013
Leyburne Road	Dover	GLAS 002 - 007	Whole Road	Replacement by end of Jan 2013
Castle Mount Road	Dover	GCAW 001 - 004	Whole Road	Replacement by end of Jan 2013
The Abbots	Dover	GTEM 001 004	Whole Road	Replacement by end of Jan 2013
Queens Avenue	Dover	GQAD 001 - 007	Whole Road	Replacement by end of Jan 2013
Kings Road	Dover	GKAQ 001,003	Whole Road	Replacement by end of Jan 2013
Godwyne Closer	Dover	GGAT 001 - 005	Whole Road	Replacement by end of Jan 2013
Tower Hill	Dover	GTCR 001 - 004	Whole Road	Replacement by end of Jan 2013
North Road	Dover	GNBD 001 - 003	Whole Road	Replacement by end of Jan 2013

Appendix D – Transportation and safety schemes

Appendix D1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Dover District, from which a shortlist of sites have been identified. Below is a list of these locations.

Local Transport Plan Funded Schemes- Contact Officer Richard Heaps			
Road Name	Parish	Description of Works	Current Status
Dover QBP	Deal and Dover Town Routes	Clearways, poles/flags, timetable cases and raised boarders at principal stops.	Design in progress

River Dour Greenway		Shared use pedestrian and cycle work.	Complete – some minor adjustments outstanding
2013/14 Crash Remedial Schemes		<p>Quick-win measures to address crash issues identified by crash cluster analysis</p> <ul style="list-style-type: none"> ▪ A256 Sandwich by-pass and Ramsgate Road, Sandwich ▪ Ringwould Road, Kingsdown ▪ Manor Road and London Road, Deal ▪ A256 Barville Roundabout 	All works complete

Appendix D2 – Developer Funded Works

Developer Funded Works (Section 278 Works) <i>Contact Officer Michele Ellis</i>			
Road Name	Parish	Description of Works	Current Status
Kingsdown Road	Kingsdown, Walmer	New footway and bellmouth entrance	Works Completed. Awaiting Stage 3 Safety Audit before adoption.
A258 London Road	Sholden, Deal	Road widening to Accommodate right turn lane into new access road and new toucan crossing	Works underway.
Shepherdswell Road	Eythorne	Erection of a detached meeting hall and construction of vehicular access and associated car parking	Works Completed. Certificate 1 issued 9 April 2013, now in 12 months maintenance period.
Honeywood Parkway	Whitfield	Provision of a new access road junction	Developer GSE Design & Build has gone Into liquidation. Works to be completed using performance security, currently in discussion with Land Owner.
Foxborough Hill	Woodnesborough	Erection of 4 dwellings and construction of new vehicular access	Works completed. Certificate 1 issued 5 November 2012, now in 20 month maintenance period.
Maison Dieu Road	Dover	Provision of a new bellmouth entrance	Works completed. Certificate 1 issued 11 January 2013, now in 12 months Maintenance period.

Sandwich Industrial Estate	Sandwich	Provision of a new 3 arm access roundabout	Developer GSE Design & Build has gone into liquidation. Awaiting completion of remedial works.
A256 Ramsgate Road	Sandwich	Creation of a vehicular access (40 acre site)	Awaiting technical approval.
A256 Ramsgate Road	Sandwich	Upgrading of zebra crossing to puffin crossing	Awaiting for information from Traffic Signals.
Coombe Valley Road	Dover	Construction of vehicular accesses at Buckland Hospital	Works underway.

Appendix E – PUBLIC RIGHTS OF WAY

Public Rights Of Way- <i>Contact Officer Andrew Hutchinson</i>			
Road Name	Parish	Description of Works	Current Status
EE335	Eythorne and Tilmanstone	Byway in poor condition surface enhancements to take place	completed

Appendix F – Bridge Works

Bridge Works – <i>contact officer Tony Ambrose</i>			
Road Name	Parish	Description of Works	Current Status
New Street	Sandwich	1945 Market Street Culvert Delf Stream culvert Relining/strengthening	Works deferred until 2014/15.
Austins Lane	Sandwich	1944 Austins Lane Culvert Delf Stream culvert Relining/strengthening	Works deferred until 2014/15.
Galliards Street	Sandwich	Galliards Street Culvert Delf Stream culvert Relining/strengthening	Works deferred until 2014/15.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A256 London Road / Cherry Tree Avenue	Refurbishment of traffic signal controlled junction.	Works being reviewed due to complexity and not yet programmed.
A256 Priory Road near Norman Street	Refurbishment of traffic signal controlled crossing.	Works commencing December 2013 for three weeks.
A256 Sandwich Road near Mayfield Road	Refurbishment of traffic signal controlled crossing.	Works commencing December 2013 for three weeks.

Appendix H – Member Highway Fund

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways and is up to date as of 14th November 2013.

The details below are for **Highway Schemes only** and do not detail contributions Members have made to other groups such as Parish and District Councils.

More detail on their schemes can accessed by each Member via the online database or by contacting their Member Highway Fund Engineer.

Pam Brivio

Scheme	Status
Improved HGV routing and low bridge warning signing: St Radigunds Rd, Dover	Scheme complete

Geoff Lymer

Scheme	Status
Installation of timber bollards in highway verge to prevent damage by parked vehicles	Scheme complete

Steve Manion

Scheme	Status
Reduction in speed limit to 50mph on A258 between Upper Road and the A2.	TRO advertising under way, comments awaited.
Creation of hardened verge to assist with parking problems. Milner Road, Elvington.	Scheme complete

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Toby Howe / Steve Rivers 03000 418181