To: Dover Joint Transportation Board

By: KCC Highways and Transportation

Date: 24th April 2014

Subject: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

Footway and Carriageway Improvement Schemes - see Appendix A

Drainage Repairs & Improvements - see Appendix B

Street Lighting - see Appendix C

Transportation and Safety Schemes – see Appendix D

PROW – see Appendix E

Bridge Works - see Appendix F

Traffic Systems - see Appendix G

Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Toby Howe Steve Rivers Sue Kinsella Katie Lewis Russell Boorman Tony Ambrose Traffic Systems Highway Manager (East) District Manager Street Lighting Manager Drainage Manager Resurfacing Manager Structures Manager Toby Butler

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Neil Tree						
Micro Asphalt	Micro Asphalt Schemes					
Road Name	Parish	Extent of Works	Current Status			
North Military Road / South Military Road	Dover	From its junction with Citadel Road to its junction with Durham Hill	Programmed to start 13/06/2014			
Military Road	Dover	From its junction with Durham Hill to its junction with Lancaster Road	Programmed to start 13/06/2014			
Beaconsfield Road	Dover	From its junction with London Road to its junction with Barton Road	Programmed to start 14/06/2014			
Beaconsfield Road inc Northcote Road	Deal	From its junction with Victoria Road to it junction with Blenheim Road	Programmed to start 16/06/2014			
Balfour Road	Walmer	From its junction with Salisbury Road to its junction with Kelvedon Road	Programmed to start 17/06/2014			
Surface Dressi	ng Schemes					
Road Name	Parish	Extent of Works	Current Status			
Willows Wood Road	Great Mongeham	From its junction with Stoneheap Road to its junction with Northbourne Road	Programmed to start 06/05/2014			
Willow Road	Great Mongeham	From its junction with Stoneheap Road to its junction with Northbourne Road	Programmed to start 06/05/2014			
Waterworks Hill	Langdon	From its junction with The Street to its junction with Forge Lane	Programmed to start 06/05/2014			
Swanton Lane	Swingfield	From its junction with The Street to Swanton Court Farm	Programmed to start 22/06/2014			
Shepherdswell Road	Eythorne and Shepherdswell With Coldred	140m w of Church Hill junction to 85m NE of Barfrestone Road	Programmed to start 06/05/2014			
Oak Hill	Swingfield	From its junction with Stockham Lane to its junction with Canterbury Road	Programmed to start 22/06/2014			
Northbourne Road	Great Mongeham	From its junction with Willow Road to its junction with Mongeham Road	Programed to start 07/05/2014			

Folkestone	Hougham Without	From its junction with Hougham Court Lane to its junction with Dover Hill – Slurry	Programmed to start Summer		
Sandwich Road	Worth	From Adelaide Café to its junction with Southern Water pumping station – This scheme is still in the design stages	Programmed to start 12/08/14 for two weeks		
Road Name	Parish	Extent and Description of Works	Current Status		
Footway Improvement - Contact Officer Wendy Boustead					
Allenby Avenue	Deal	Whole Length	Programmed to start 21/05/14 - 28/05/14		
Crabble Hill	Dover	App to traffic lights near its junction with Old Park Rd	Programmed to start Summer/Autumn 2014		
Northwall Road	Deal	From its junction with Golf Road to its junction with Friends Close	Programmed to start 27/05/14 - 03/06/14		
Road Name	Parish	Extent of Works	Current Status		
Machine Resurfacing – Contact Officer Russell Boorman					
Ash Road	Sandwich	From its junction with Sandwich Bypass to its junction with Richborough Road	Programmed to start 07/05/2014		

Appendix B – Drainage Repairs & Improvements

Drainage Repa	Drainage Repairs & Improvements - Contact Officer Katie Lewis					
Road Name	Parish	Description of Works	Current Status			
Cooting Road	Aylesham	Installation of new soakaways	Works to be delivered May – Jun 14			
Elms Vale Road	Dover	Installation of new soakaways	Works to be delivered Jun – Jul 14			
Green Lane	Whitfield	Installation of new drainage system	Works to be delivered May – Jun 14			

Appendix C – Street Lighting

Structural & Electrical testing has been carried out in Dover Area. A programme of work to replace those columns that have failed the test is identified below.

Road Name	Area	Column Ref	Status
St Radigunds Road	Dover	GSEK014 GSEK016 GSEK018 GSEL020 GSEK022 GSEK023 GSEK024 GSEK026 GSEK029 GSEK030	Completed
Green Lane	Dover	GGBU002 GGBU018	Temporary connection in place, final completion by end of April 2014
Weavers Way	Dover	GWAO010 GWAO011	Temporary connection in place, final completion by end of April 2014
Rokesley Road	Dover	GRBD013	Temporary connection in place, final completion by end of April 2014
Pioneer Road	Dover	GPBJ002 GPBJ004	Temporary connection in place, final completion by end of April 2014
Montreal Close	Dover	GMDU005	Temporary connection in place, final completion by end of April 2014
Minerva Avenue	Dover	GMCP001 GMCP003	Temporary connection in place, final completion by end of April 2014
London Road	Dover	GLCT023	Lane closure required
Kimberley Close	Dover	GKAH010	Temporary connection in place, final completion by end of April 2014
Hirst Close	Dover	GHCF003	Temporary connection in place, final completion by end of April 2014
Durban Crescent	Dover	GDCO006	Temporary connection in place, final completion by end of April 2014
Crabble Hill	Dover	GCGZ019	Road closure required
Colton Crescent	Dover	GCEP003	Temporary connection in place, final completion by end of April 2014
Christchurch Way	Dover	GCIL001 GCIL005 GCIL007	Temporary connection in place, final completion by end of April 2014
Astley Avenue	Dover	GACD005 GACD009	Temporary connection in place, final completion by

			end of April 2014
Auckland Crescent	Dover	GACJ005 GACJ006 GACJ008 GACJ010	Temporary connection in place, final completion by end of April 2014
Alberta Close	Dover	GAAS002	Temporary connection in place, final completion by end of April 2014
St Francis Close	Deal	GSDL001 GSDL002 GSDL003 GSDL004 GSDL005 GSDL006 GSDL007	Temporary connection in place, final completion by end of April 2014
Elizabeth Drive	Capel le Ferne	GEAQ002 GEAQ003 GEAQ004	Temporary connection in place, final completion by end of April 2014
New Dover Road	Capel le Ferne	GNAM166	Temporary connection in place, final completion by end of April 2014
Folkestone Road	Dover	GFAO031 GFAO066	Road closure required
Camden Crescent	Dover	GCAC002 GCAC003	Temporary connection in place, final completion by end of April 2014
York Street	Dover	GYAD015	Awaiting road space
Lower Street	Eastry	GLBX002 GLBX005 GLBX007	Awaiting road space
Woodland Close	River	GWDC003	Temporary connection in place, final completion by end of April 2014
Valley Road	River	GVAC008	Temporary connection in place, final completion by end of April 2014
Byllan Road	River	GBDQ002	Temporary connection in place, final completion by end of April 2014
Clarendon Street	Dover	GCEF002	Temporary connection in place, final completion by end of April 2014
Biggin Street	Dover	GBBW004	Temporary connection in place, final completion by end of April 2014
Farthingloe Road	Dover	GFAE001	Temporary connection in place, final completion by end of April 2014
Kings Road	Dover	GKAQ002	Temporary connection in place, final completion by end of April 2014
Longfield Road	Dover	GLBL001 GLBL004 GLBL010	Temporary connection in place, final completion by end of April 2014

		GLBL011	
Salisbury Road	St Margarets	GSAC004 GSAC006	Temporary connection in place, final completion by end of April 2014
Reading Road	Dover	GRAK005	Temporary connection in place, final completion by end of April 2014
Beaconsfield Road	Dover	GBAX001 GBAX002	Temporary connection in place, final completion by end of April 2014
Bridge Street	Dover	GBCP002	Temporary connection in place, final completion by end of April 2014
Churchill Street	Dover	GCDU001	Temporary connection in place, final completion by end of April 2014
Hamilton Road	Dover	GHAH006	Temporary connection in place, final completion by end of April 2014
Noahs Ark Road	Dover	GNAY017	Temporary connection in place, final completion by end of April 2014
Park Avenue	Dover	GPAM001 GPAM008 GPAM009 GPAM010 GPAM012	Temporary connection in place, final completion by end of April 2014
Poulton Close	Dover	GPDC017 GPDC019 GPDC020 GPDC021	Completion by end April 2014
Randoph Road	Dover	GRCM010	Temporary connection in place, final completion by end of April 2014
Woods Place	Dover	GWDG001 GWDG002	Temporary connection in place, final completion by end of April 2014
Buckland Terrace	Dover	GSCC005	Completion by end April 2014
London Road	Dover	GLCR010 GLCR016 GLCR026 GLCR301 GLCR302	Awaiting road space
Oswald Road	Dover	GOAX008	Completion by end April 2014
Marjan Close	Dover	GMEW002 GMEW003 GMEW010	Temporary connection in place, final completion by end of April 2014
Lukes Close	Dover	GLDG003	Temporary connection in place, final completion by end of April 2014
Holmestone Road	Dover	GHDK001 GHDK002	Temporary connection in place, final completion by

		GHDK003	end of April 2014
Hillside Road	Dover	GHCE002	Temporary connection in place, final completion by end of April 2014
Crabble Avenue	River	GCFW003	Temporary connection in place, final completion by end of April 2014
Coombe Valey Road	Dover	GCEX002 GCEX006 GCEX010 GCEX013	Temporary connection in place, final completion by end of April 2014
Cherry Tree Avenue	Dover	GCCG002 GCCG003 GCCG004	Temporary connection in place, final completion by end of April 2014
Barwick Road	Dover	GBAP007 GBAP008 GBAP012	Temporary connection in place, final completion by end of April 2014
Brookfield Place	Dover	GBCW004	Temporary connection in place, final completion by end of April 2014
Beaufoy Terrace	Dover	GBBD001 GBBC002 GBBC006 GBBC010 GBBC011	Temporary connection in place, final completion by end of April 2014
Bunkers Hill Avenue	Dover	GBFG005 GBFG006 GBFG008	Temporary connection in place, final completion by end of April 2014
Salisbury Road	Walmer	GSAB005 GSAB019	Completion by end April 2014
Roselands	Walmer	GRBP002 GRBP004 GRBP005	Completion by end April 2014
Palmerston Avenue	Walmer	GPAF001	Completion by end April 2014
Liverpool Road	Walmer	GLCW010 GLCW012 GLCW013 GLCW014 GLCW017 GLCW023	Completion by end April 2014
Kingsdown Road	Walmer	GKAT004	Completion by end April 2014
King Street	Walmer	GKAN003	Completion by end April 2014
Greenacre Drive	Walmer	GGBX006 GGBX008	Completion by end April 2014
Granville Road	Walmer	GGBM010	Completion by end April 2014
Gothic Close	Walmer	GGBF001 GGBF002	Completion by end April 2014

Lantern conversion to LED

St.Peters Street	Sandwich	GSEN 004	Replacement by end of April 2014
St.Peters Street	Sandwich	GSEN 005	Replacement by end of April 2014
Salisbury Avenue	Dover	GSAC 001 - 012	Replacement by end of April 2014
Douglas Road	Dover	GDBP 001 - 006	Replacement by end of April 2014
Park Avenue	Dover	GPAM 001 - 013	Replacement by end of April 2014
Castle Mount Road	d Dover	GCAW 001 - 004	Replacement by end of April 2014
The Abbots	Dover	GTEM 001 004	Replacement by end of April 2014
Godwyne Closer	Dover	GGAT 001 - 005	Replacement by end of April 2014
North Road	Dover	GNBD 001 - 003	Replacement by end of April 2014

Appendix D – Transportation and safety schemes

Appendix D1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Dover District, from which a shortlist of sites have been identified. Below is a list of these locations.

Road Name	Parish	Description of Works	Current Status
Sandwich	Sandwich	Dropped kerbs to facilitate pedestrian access	Design
2013/14 Crash Remedial Schemes		Measures to address crash issues identified by crash cluster analysis A258 Dover Road and Granville Road, Walmer St Radigunds Road, Dover Frith Road, Dover Frith Road, Dover High Street, Wingham Honeywood Parkway, Whitfield A256 Sandwich By-pass j/w Ramsgate Road, Sandwich Sandwich toll bridge Crabble Hill j/w Old Park Road, Dover	Design and consultation

Appendix D2 – Developer Funded Works

Developer Funde	Developer Funded Works (Section 278 Works) Contact Officer Michele Ellis				
Road Name	Parish	Description of Works	Current Status		
Kingsdown Road	Kingsdown, Walmer	New footway and bellmouth entrance	Works Completed. 12 months Maintenance period expires 12 Dec 2014.		
A258 London Road	Sholden, Deal	Road widening to Accommodate right turn lane into new access road and new toucan crossing	Surfacing complete.		
Shepherdswell Road	Eythorne	Erection of a detached meeting hall and construction of vehicular access and associated car parking	Works Completed. Maintenance period expires 9 April 2014.		
Honeywood Parkway	Whitfield	Provision of a new access road junction	Remedial works to start in April 2014.		
Foxborough Hill	Woodnesborough	Erection of 4 dwellings and construction of new vehicular access	Works complete. 20 month maintenance period which expires on 5 July 2014.		
A256 Ramsgate Road	Sandwich	Creation of a vehicular access (40 acre site)	Works complete, Stage 3 Safety Audit to take place on 10 April 2014.		
A256 Ramsgate Road	Sandwich	Upgrading of zebra crossing to puffin crossing	Works complete, Stage 3 Safety Audit to take place on 10 April 2014.		
Coombe Valley Road	Dover	Construction of vehicular accesses at Buckland Hospital	Works underway.		

Appendix E – PUBLIC RIGHTS OF WAY

Public Rights of Way – Contact Officer Melvyn Twycross					
Path No	Parish	Description of Works	Current Status		
EE291	Aylesham	Provide tarmac surface to footpath	Complete		
ER72	Whitfield	Construction/resurfacing of public footpath	On hold – awaiting decision on developer funding		
ER185	Alkham	Surface repairs to byway	On hold – awaiting redesign of drainage system		
ESX14	Sandwich	Resurface tarmac path	Complete		

Appendix F – Bridge Works

Bridge Works – contact officer Tony Ambrose					
Road Name Parish Description of Works Current Status					
No works currently programmed					

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix H – Member Highway Fund

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways and is up to date as of 1st April 2014.

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils or list traffic speed surveys.

More detail on their schemes can accessed by each Member via the online database or by contacting their Member Highway Fund Engineer.

Pam Brivio

Scheme	Status
Contribution towards Coombe Valley Road	Awaiting programme date.
roundabout resurfacing scheme.	
Pedestrian dropped crossing improvements at	Awaiting programme date.
the South Road junction with Astor Ave, Dover.	
Replacement brown tourism signs for Drop	Awaiting programme date.
Redoubt, Western Heights.	
Removal of historic school vehicular access and	Awaiting programme date.
construction of footway missing link.	
Improved HGV routing and low bridge warning	Scheme complete
signing: St Radigunds Rd, Dover	

Gordon Cowan

Scheme	Status
Contribution towards Coombe Valley Road	Awaiting programme date.
roundabout resurfacing scheme.	
CCTV Survey of Market Square/Cannon St to establish levels of vehicles ignoring TRO	Awaiting survey date.
establish levels of vehicles ignoring TRO	

Mike Eddy

Scheme	Status
Widen St Richards Road locally to allow for	Awaiting programme date.
verge parking that currently takes place.	
Pedestrian dropped kerbs and bollards,	Scheme complete
Beauchamp Rd, Deal	
Upgrade of Give Way signing and lining, Kings	Awaiting programme date.
Rd junction with High Street, Deal	
Unsuitable for HGV signing at Court Rd J/W	Awaiting programme date.
Church St and A258 J/W Grams Road.	
Upgrade of street lighting/beacon unit at Zebra	Awaiting programme date.
Crossing on A258, Walmer close to Marke	
Wood.	
Contribution towards resurfacing work on A258,	Awaiting programme date.
Walmer close to Church St	

Geoff Lymer

Scheme	Status
Contribution to Dover Highway Operations	Awaiting programme date.
Team towards repairs to damage caused by	
recent flood event in the Alkham Valley.	
Siding out and clearance of footway on Whitfield	Awaiting programme date.
Hill.	
Installation of Unsuitable for HGV signing and	Awaiting programme date.
direction signing, Valley Rd, River.	
Installation of parking restriction to keep	Awaiting programme date.
highway clear during peak times: Common	
Lane, River	
Village Gateway, The Street, West Hougham	Awaiting programme date.
Installation of salt bins at Warren Lane and	Awaiting programme date.
Church Lane, Lydden	
Installation of timber bollards in highway verge	Scheme complete
to prevent damage by parked vehicles	

Steve Manion

Scheme	Status

Contribution to Drainage Team to solve ongoing issues at Church Hill, Sutton	Awaiting programme date.
Contribution to Drainage Team to solve ongoing issues at Barfreston Rd, Nonington.	Awaiting programme date.
Signed cycle route 'Skylark Trail' between Walmer and Dover.	Awaiting programme date.
Installation of salt bin at Green Lane, Eythorne	Awaiting installation
Corner protection parking restrictions at Market Square, Aylesham	Implementation of TRO ongoing
Reduction in speed limit to 50mph on A258 between Upper Road and the A2.	Implementation of TRO ongoing
Creation of hardened verge to assist with parking problems. Milner Road, Elvington.	Scheme complete

Leyland Ridings

Scheme	Status
Contribution towards Puffin Crossing on the	First phase of consultations underway
A257 in Wingham close to School Road.	(DDC, Police, Parish etc).
Contribution towards Wingham Parish Council's	Scheme complete
scheme to upgrade beliesha beacons at the	
Adisham Rd Zebra crossing.	
File on Dowik others	·

Eileen Rowbotham

Scheme	Status
Widen St Richards Road locally to allow for	Awaiting programme date.
verge parking that currently takes place.	
Pedestrian dropped kerbs and bollards,	Scheme complete
Beauchamp Rd, Deal	
Upgrade of Give Way signing and lining, Kings	Awaiting programme date.
Rd junction with High Street, Deal	
Unsuitable for HGV signing at Court Rd J/W	Awaiting programme date.
Church St and A258 J/W Grams Road.	
Upgrade of street lighting/beacon unit at Zebra	Awaiting programme date.
Crossing on A258, Walmer close to Marke	
Wood.	
Contribution towards resurfacing work on A258	Awaiting programme date.
close to Church St	

1.1 Legal Implications

- 1.1.1 Not applicable.
- **1.2** Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.

Contacts: Toby Howe / Steve Rivers 03000 418181