

To: Dover Joint Transportation Board
By: KCC Highways and Transportation
Date: 11 December 2014
Subject: Highway Works Programme 2014/15
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

PROW – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager (East)
Steve Rivers	District Manager
Sue Kinsella	Street Lighting Manager
Katie Lewis	Drainage Manager
Alan Casson	Resurfacing Manager
Tony Ambrose	Structures Manager
Traffic Systems	Toby Butler

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
Northwall Road	Deal	From its junction with Golf Road to its junction with Friends Close	Completed
Crabble Hill	Dover	App to traffic lights near its junction with Old Park Rd	Completed
Allenby Avenue	Deal	Whole Length	Completed
Coombe Valley Road	Dover	Coombe Valley Road Rdbt (rbt circulatory only)	Completed
Alkham Valley Road	Alkham	Newlyns Meadow to West of entrance to 'Bramhall'	Programmed to start Spring 2015
A258 Deal Road	Guston/St Margarets at Cliffe	Dover Road, Westcliffe to Jubilee Way	Programmed to start Spring 2015
Alkham Road	Temple Ewell/River	Kearsney Court to 30 speed limit	Programmed to start Spring 2015
Footway Improvement - Contact Officer Wendy Boustead			
Road Name	Parish	Extent and Description of Works	Current Status
Sandwich Road	Worth	From Adelaide Café to its junction with Southern Water pumping station – This scheme is still in the design stages	Completed
New Dover Road, Capel – le ferne	Hougham Without	From its junction with Helena Road to near to its junction with Old Dover Road travelling in an westerly direction on the southern side only – Slurry Surfacing	Completed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Katie Lewis			
Location	Description of Works	Job Status	Timescale for Completion
Adelaide Road, Dover	Installation of new gullies into existing system	Works Programmed	December 2014
Church Hill, Sutton	Excavation of Ponds	Works Programmed	Winter 2014/15
Cooting Road, Aylesham	Installation of new Soakaways	Works Complete	
Elms Vale Road, Dover	Installation of new Soakaways	Works Programmed	February 2015 Half Term
Forge Lane, Whitfield	Installation of new drainage system	Works Programmed	Winter 2014/15
Gore Lane, Eastry	Gully and soakaway cleansing	Works Programmed	08 December 2014
Green Lane, Whitfield	Installation of new Soakaways	Works Complete	
Griffin Hill, Dover	Installation of new soakaways and additional drainage	Works Complete	
Homestead Lane, Dover	Installation of new drainage system and pond clearance	Part Complete Pond works programmed	08 December 2014
Hyde Place, Aylesham	Replacement of existing gullies	Works Programmed	05 December 2014
Kingsdown Road, Walmer	Install gullies and a small soakaway at each location	Works Complete	
Padbrook Lane, Preston	Installation of concrete gully	Works Complete	
Palm Tree Lane, Aylesham	Permanent carriageway patch	Works Complete	
Ranalagh Road, Deal	Installation of new gullies and upgrade existing system	Works Complete	
St Johns Road, Elvington	Installation of new gullies	Works Programmed	10 December 2014
Telegraph Road, Deal	Installation of new gullies	Works Complete	
WestCourt Lane, Shepherdswell	Excavation of existing pond and cleansing of gullies and soakaways	Works Programmed	14 December 2014

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of Completed identifies that the column replacement has been carried out. Those still requiring replacement will be completed by the end of March 2015.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Ward	Column Ref	Status
Weavers Way	Dover	GWAO010 GWAO011	Completed
London Road	Dover	GLCT023	Lane closure required
Crabble Hill	Dover	GCGZ019	Road closure required
New Dover Road	Capel le Ferne	GNAM166	Temporary connection in place, final completion by end of 2014
Folkestone Road	Dover	GFAO066	Road closure required
Bridge Street	Dover	GBCP002	Completed
Buckland Terrace	Dover	GSCC005	Completion by end 2014
London Road	Dover	GLCR010 GLCR016 GLCR026 GLCR301 GLCR302	Completed Awaiting road space Completion by end 2014
Beaufoy Terrace	Dover	GBBC011	Hedge Trim Reqd.
Mill Road	Deal	GMCF111	Completed
West Street	Deal	GWBA 504	Completed
West Street	Deal	GWBA 505	Completed
West Street	Deal	GWBA 006	Completed
St Georges Road	Sandwich	GSDQ007	Completed
Church Street	Walmer	GCDK007	Completed
London Road	Deal	GLBJ025	Completed
Biggin Street	Dover	GBBW005	Completed
New Street	Sandwich	GNAS003	Completed
Honeywood Parkway	Whitfield	GHDU057	Completed
London Road	Deal	GLBJ003 GLBJ004	Completed
Beach Street	Deal	GBAS902	Completed
Water Street	Deal	GWAJ001	Completed
London Road	Dover	GLCR903	Completed
London Road	River	GLBI513	Completed
St Peters Street	Sandwich	GSEN003 GSEN005	Completed
Mill Lane	Dover	GMEJ001	Completed
Lower Road	River	GLBU018	Completed
Pilots Avenue	Deal	GPBF004	Completed
Sandwich Road	Sandwich	GSAH024	Completed
Farncombe Way	Whitfield	GFAC004 GFAC011 GFAC012 GFAC014	Completed
North Military Road	Dover	GNBT010 GNBT011	Completed

		GNBT015 GNBT016 GNBT018 GNBT020	
Gloster Ropewalk	Dover	GRBM004	Completed
Albany Place	Dover	GAAM001	Completed
Freemans Way	Deal	GFAQ004	Completed
Glack Road	Deal	GGAJ009 GGAJ010	Completed
Telegraph Road	Deal	GTAG013 GTAG019	Completed
Bridgeside	Deal	GBEY002 GBEY003 GBEY005 GBEY008	Completed
Church Lane	Deal	GCHH003 GCHH021	Completed
Delane Road	Deal	GDAU002 GDAU004	Completed
Diana Gardens	Deal	GDBA004	Completed
South Wall	Deal	GSCS011	Completed
Young Close	Deal	GYAG002	Completed
Honeywood Parkway	Whitfield	GHDU007 GHDU026	Completed
Dorman Avenue North	Aylesham	GDCV001	Completed
Middle Street	Deal	GMBP001	Completed
Beaufoy Road	Dover	GBBC101	Completed
The Marina	Deal	GTBJ010 GTBJ013 GTBJ014 GTBJ017	Completed
High Street	Deal	GHDS014	Completed
Burgoyne Heights	Guston	GBDN007	Completed
Cassino Square	Guston	GCAR001	Completed
Corunna Place	Guston	GCFG001	Completed
Hammond Close	Aylesham	GHEB003	Completion by end March 15
Alberta Close	Buckland	GAAS001	Completed
Astley Avenue	Buckland	GACD004	Completed
Auckland Crescent	Buckland	GACJ007	Completed
Byron Crescent	Buckland	GBDR001	Completed
Crabble Hill	Buckland	GCGZ021	Completion by end March 15
Evison Close	Buckland	GEBW003	Completed
Evison Close	Buckland	GEBW004	Completed
Evison Close	Buckland	GEBW007	Completed
Fulbert road	Buckland	GFBD009	Completion by end March 15
Green lane	Buckland	GGBU010	Completion by end March 15

Green lane	Buckland	GGBU022	Completion by end March 15
Heathfield avenue	Buckland	GHBG006	Completion by end March 15
Mayfield avenue	Buckland	GMBG007	Completed
Mayfield avenue	Buckland	GMBG020	Completion by end March 15
Milton road	Buckland	GMCO001	Completion by end March 15
Milton road	Buckland	GMCO007	Completed
Milton Close	Buckland	GMD5001	Completion by end March 15
Napier road	Buckland	GNAD004	Completion by end March 15
Ottawa Crescent	Buckland	GOBI004	Completed
Pioneer road	Buckland	GPBJ001	Completion by end March 15
Selkirk road	Buckland	GSBM003	Completion by end March 15
The Linces	Buckland	GTBI002	Completed
The Linces	Buckland	GTBI006	Completed
The Linces	Buckland	GTBI010	Completed
The Linces	Buckland	GTBI011	Completed
The Linces	Buckland	GTBI012	Completed
Toronto Close	Buckland	GTCO002	Completion by end March 15
Toronto Close	Buckland	GTCO003	Completion by end March 15
Vancouver road	Buckland	GVAD001	Completion by end March 15
Winant Way	Buckland	GWCK007	Completed
Winnipeg close	Buckland	GWCY004	Completed
Castle Avenue	Dover	GCAS003	Completed
Castle hill road	Dover	GCAU002	Completion by end March 15
Castle hill road	Dover	GCAU003	Completion by end March 15
Castle hill road	Dover	GCAU011	Completion by end March 15
Castlemount road	Dover	GCAW001	Completed
Maison Dieu road	Dover	GMAE024	Completion by end March 15
Pencester road	Dover	GPAY004	Completion by end March 15
Pencester road	Dover	GPAY006	Completion by end March 15
Russel street	Dover	GRBV004	Completion by end March 15
Victoria Park	Dover	GVAK006	Completion by end March 15
York street	Dover	GYAC001	Completion by end March 15
York street	Dover	GYAD009	Completion by end March 15
York street	Dover	GYAD011	Completion by end March 15
York street	Dover	GYAD013	Completion by end March 15
Cherry Lane	Dover	GCCF002	Completion by end March 15
Cherry Lane	Dover	GCCF003	Completion by end March 15
Cherry Lane	Dover	GCCF004	Completion by end March 15
Cherry Lane	Dover	GCCF007	Completion by end March 15
Lower street	Dover	GLBX001	Completed
Lower street	Dover	GLBX003	Completion by end March 15
Mill Green	Dover	GMBT009	Completion by end March 15
Northbourne road	Buckland	GHBG006	Completion by end March 15
Northbourne road	Buckland	GMBG007	Completion by end March 15
Northbourne road	Buckland	GMBG020	Completion by end March 15

Northbourne road	Buckland	GMCO001	Completion by end March 15
Northbourne road	Buckland	GMCO007	Completion by end March 15
Poplar Drive	Buckland	GMDS001	Completion by end March 15
London road	Buckland	GNAD004	Completion by end March 15
Watersend	Buckland	GOBI004	Completion by end March 15
Watersend	Buckland	GPBJ001	Completion by end March 15
Whitfield Hill	Buckland	GSBM003	Completion by end March 15
Churchill road	Buckland	GTBI002	Completion by end March 15
Churchill road	Buckland	GTBI006	Completion by end March 15
Clarendon street	Buckland	GTBI010	Completion by end March 15
Clarendon street	Buckland	GTBI011	Completion by end March 15
Clarendon street	Buckland	GTBI012	Completion by end March 15
Clarendon street	Buckland	GTCO002	Completion by end March 15
Edwards road	Buckland	GTCO003	Completed
Effingham street	Buckland	GVAD001	Completed
Longfield road	Buckland	GWCK007	Completion by end March 15
Longfield road	Buckland	GWCY004	Completion by end March 15
Longfield road	Dover	GCAS003	Completion by end March 15
Malvern road	Dover	GCAU002	Completed
Maxton road	Dover	GCAU003	Completion by end March 15
Maxton road	Dover	GCAU011	Completion by end March 15
Mount road	Dover	GCAW001	Completed
Heathfield avenue	Dover	GMAE024	Completion by end March 15
Mayfield avenue	Dover	GPAY004	Completion by end March 15
Mayfield avenue	Dover	GPAY006	Completion by end March 15
Milton road	Dover	GRBV004	Completion by end March 15
Milton road	Dover	GVAK006	Completion by end March 15
Milton Close	Dover	GYAC001	Completed
Napier road	Dover	GYAD009	Completed
Ottawa Crescent	Dover	GYAD011	Completion by end March 15
Pioneer road	Dover	GYAD013	Completion by end March 15
Selkirk road	Dover	GCCF002	Completion by end March 15
The Linces	Dover	GCCF003	Completion by end March 15
The Linces	Dover	GCCF004	Completion by end March 15
The Linces	Dover	GCCF007	Completion by end March 15
The Linces	Dover	GLBX001	Completion by end March 15
The Linces	Dover	GLBX003	Completion by end March 15
Toronto Close	Dover	GMBT009	Completion by end March 15
Toronto Close	Buckland	GHBG006	Completion by end March 15
Vancouver road	Buckland	GMBG007	Completion by end March 15
Winant Way	Buckland	GMBG020	Completion by end March 15
Winnipeg close	Buckland	GMCO001	Completion by end March 15
Castle Avenue	Buckland	GMCO007	Completion by end March 15
Castle hill road	Buckland	GMDS001	Completion by end March 15
Castle hill road	Buckland	GNAD004	Completion by end March 15

Castle hill road	Buckland	GOBI004	Completion by end March 15
Castlemount road	Buckland	GPBJ001	Completion by end March 15
Maison Dieu road	Buckland	GSBM003	Completion by end March 15
Pencester road	Buckland	GTBI002	Completion by end March 15
Pencester road	Buckland	GTBI006	Completion by end March 15
Russel street	Buckland	GTBI010	Completion by end March 15
Victoria Park	Buckland	GTBI011	Completion by end March 15
York street	Buckland	GTBI012	Completion by end March 15
York street	Buckland	GTCO002	Completion by end March 15
York street	Buckland	GTCO003	Completion by end March 15
York street	Buckland	GVAD001	Completion by end March 15
Cherry Lane	Buckland	GWCK007	Completion by end March 15
Cherry Lane	Buckland	GWCY004	Completion by end March 15
Cherry Lane	Dover	GCAS003	Completion by end March 15
Cherry Lane	Dover	GCAU002	Completion by end March 15
Lower street	Dover	GCAU003	Completion by end March 15
Lower street	Dover	GCAU011	Completion by end March 15
Mill Green	Dover	GCAW001	Completed
Northbourne road	Dover	GNBK010	Completed
Northbourne road	Dover	GNBK020	Completed
Northbourne road	Dover	GNBK023	Completed
Northbourne road	Dover	GNBK024	Completed
Northbourne road	Dover	GNBK025	Completed
Poplar Drive	Dover	GPDQ003	Completed
London road	Dover	GCLS046	Completion by end March 15
Watersend	Dover	GWEO004	Completed
Watersend	Dover	GWEO007	Completed
Whitfield Hill	Dover	GWBX003	Completion by end March 15
Churchill road	Dover	GCDT003	Completed
Churchill road	Dover	GCDT006	Completed
Clarendon street	Dover	GCEF001	Completed
Clarendon street	Dover	GCEF003	Completed
Clarendon street	Dover	GCEF004	Completed
Clarendon street	Dover	GCEF005	Completed
Edwards road	Dover	GEAL003	Completion by end March 15
Effingham street	Dover	GEAN005	Completion by end March 15
Longfield road	Dover	GLBL002	Completed
Longfield road	Dover	GLBL003	Completed
Longfield road	Dover	GLBL009	Completed
Malvern road	Dover	GMAG002	Completion by end March 15
Maxton road	Dover	GMBD002	Completion by end March 15
Maxton road	Dover	GMBD006	Completion by end March 15
Mount road	Dover	GMDC010	Completion by end March 15
Birdwood avenue	Deal	GBBZ009	Completed
Addelam close	Deal	GADD001	Completed

Celtic road	Deal	GCBA002	Completed
Davis avenue	Deal	GDAE011	Completed
Douglas road	Deal	GDBO001	Completed
Douglas road	Deal	GDBO002	Completion by end March 15
Douglas road	Deal	GDBO003	Completed
Douglas road	Deal	GDBO006	Completion by end March 15
Fairview gardens	Deal	GFBS002	Completion by end March 15
Fairview gardens	Deal	GFBS004	Completion by end March 15
Freemans Way	Deal	GFAX001	Completed
Freemans Way	Deal	GFAX009	Completion by end March 15
Freemans Way	Deal	GFAX013	Completed
Glack road	Deal	GGAJ001	Completion by end March 15
Glack road	Deal	GGAJ003	Completion by end March 15
Glack road	Deal	GGAJ006	Completed
Kennet drive	Deal	GKBN001	Completion by end March 15
Kennet drive	Deal	GKBN002	Completion by end March 15
Leivers road	Deal	GLAO002	Completion by end March 15
Leivers road	Deal	GLAO006	Completion by end March 15
Leivers road	Deal	GLAO009	Completion by end March 15
Mary road	Deal	GMBC002	Completion by end March 15
Selway Court	Deal	GSBO001	Completion by end March 15
St Augustines road	Deal	GSDF001	Completion by end March 15
St Martins road	Deal	GSEB006	Completion by end March 15
Sydney road	Deal	GSFX011	Completion by end March 15
Telegraph road	Deal	GTAG001	Completion by end March 15
Telegraph road	Deal	GTAG005	Completion by end March 15
Telegraph road	Deal	GTAG006	Completion by end March 15
Tollgate	Deal	GTEF003	Completion by end March 15
Tormore Park	Deal	GTDY004	Completion by end March 15
Tormore Park	Deal	GTDY007	Completion by end March 15
Tormore Park	Deal	GTDY008	Completion by end March 15
Tormore Park	Deal	GTDY009	Completion by end March 15
Tormore Park	Deal	GTDY010	Completion by end March 15
Trinity Place	Deal	GTCV021	Completion by end March 15
Wilson Avenue	Deal	GWCI001	Completion by end March 15
Wilson Avenue	Deal	GWCI003	Completion by end March 15
Wilson Avenue	Deal	GWCI005	Completion by end March 15
Wilson Avenue	Deal	GWCI006	Completion by end March 15
Wilson Avenue	Deal	GWCI008	Completion by end March 15
Wilson Avenue	Deal	GWCI010	Completion by end March 15
Wilson Avenue	Deal	GWCI011	Completion by end March 15
Wilson Avenue	Deal	GWCI012	Completion by end March 15
Wilson Avenue	Deal	GWCI014	Completion by end March 15
Sandown road	Deal	GSAF019	Completion by end March 15
The Fairway	Deal	GTEL002	Completion by end March 15

The Fairway	Deal	GTEL006	Completion by end March 15
The Fairway	Deal	GTEL007	Completion by end March 15
The Fairway	Deal	GTEL010	Completion by end March 15
The Marina	Deal	GTBJ002	Completion by end March 15
Vernon Place	Deal	GVAE001	Completion by end March 15
Vernon Place	Deal	GVAE002	Completion by end March 15
Chilton Way	River Dover	GCCR003	Completion by end March 15
Chisnal road	River Dover	GCHV004	Completion by end March 15
Coxhill Gardens	River Dover	GCFU006	Completion by end March 15
West Dean Close	River Dover	GWBI004	Completion by end March 15
Deal road	Dover Sandwich	GDAQ002	Completion by end March 15
Deal road	Dover Sandwich	GDAQ005	Completion by end March 15
Deal road	Dover Sandwich	GDAR002	Completion by end March 15
Honfleur road	Dover Sandwich	GHDJ001	Completion by end March 15
Laburnum road	Dover Sandwich	GLAC002	Completion by end March 15
Laburnum road	Dover Sandwich	GLAC003	Completion by end March 15
Loop street	Dover Sandwich	GLBN001	Completion by end March 15
Poulders Gardens	Dover Sandwich	GPBT006	Completion by end March 15
Poulders Gardens	Dover Sandwich	GPBT007	Completion by end March 15
Poulders Gardens	Dover Sandwich	GPBT011	Completion by end March 15
Poulders Gardens	Dover Sandwich	GPBT013	Completion by end March 15
Poulders Gardens	Dover Sandwich	GPBT041	Completion by end March 15
Poulders Gardens	Dover Sandwich	GPBT018	Completion by end March 15
Poulders Gardens	Dover Sandwich	GPBT020	Completion by end March 15
Ramsgate road	Dover Sandwich	GRAB063	Completion by end March 15
Sunnyside gardens	Dover Sandwich	GSHS002	Completion by end March 15
Woodnesborough road	Dover Sandwich	GWDZ013	Completion by end March 15
Beaufoy road	Dover	GBBC001	Completion by end March 15
Beaufoy road	Dover	GBBC004	Completion by end March 15
Beaufoy Terrace	Dover	GBBD003	Completion by end March 15
Bunkers hill avenue	Dover	GBFG001	Completion by end March 15

Bunkers hill avenue	Dover	GBFG007	Completion by end March 15
Bunkers hill avenue	Dover	GBFG014	Completion by end March 15
Bunkers hill road	Dover	GBDH001	Completion by end March 15
Coombe close	Dover	GCET001	Completion by end March 15
Coombe close	Dover	GCET002	Completion by end March 15
Hillside road	Dover	GHCE001	Completion by end March 15
Lambton road	Dover	GLAG001	Completion by end March 15
Limes road	Dover	GLAV001	Completion by end March 15
Lukes close	Dover	GLDG001	Completion by end March 15
Lukes close	Dover	GLDG004	Completion by end March 15
Marjan close	Dover	GMEW001	Completion by end March 15
Marjan close	Dover	GMEW004	Completion by end March 15
Marjan close	Dover	GMEW006	Completion by end March 15
Marjan close	Dover	GMEW007	Completion by end March 15
Marjan close	Dover	GMEW008	Completion by end March 15
Marjan close	Dover	GMEW009	Completion by end March 15
Oswald Place	Dover	GOAW001	Completion by end March 15
Oswald road	Dover	GOAX005	Completion by end March 15
Dickson road	Dover	GDBC002	Completion by end March 15
Dickson road	Dover	GDBC003	Completion by end March 15
Hewitt road	Dover	GHBP003	Completion by end March 15
Noahs Ark Road	Dover	GNAY018	Completion by end March 15
Northbourne road	Dover	GNBH001	Completion by end March 15
Park Place	Dover	GPCX001	Completion by end March 15
South road	Dover	GSCQ006	Completion by end March 15
Tower Hamlets Street	Dover	GTCQ005	Completion by end March 15
Adrian street	Dover	GAAI001	Completed
Channel view	Dover	GCBi030	Completion by end March 15
Channel View	Dover	GCBi031	Completion by end March 15
Kings Ropewalk	Dover	GRBL005	Completion by end March 15
Old Folkestone road	Dover	GOBF041	Completion by end March 15
St Davids Avenue	Dover	GSDI005	Completion by end March 15
St Davids Avenue	Dover	GSDI009	Completion by end March 15
St Davids Avenue	Dover	GSDI013	Completion by end March 15
St Davids Avenue	Dover	GSDI014	Completion by end March 15
St Davids Avenue	Dover	GSDI018	Completion by end March 15
St Davids Avenue	Dover	GSDI020	Completion by end March 15
Archery square	Deal	GABP005	Completion by end March 15
Canada Road	Deal	GCAE001	Completion by end March 15
Canada Road	Deal	GCAE002	Completion by end March 15
Churchill Avenue	Deal	GCDR005	Completion by end March 15
Churchill Avenue	Deal	GCDR007	Completion by end March 15
Churchill Avenue	Deal	GCDR011	Completion by end March 15
Downs road	Deal	GDCF003	Completion by end March 15
Downs road	Deal	GDCF005	Completion by end March 15

Downs road	Deal	GDCF012	Completion by end March 15
Gladstone road	Deal	GGAK002	Completion by end March 15
Gladstone road	Deal	GGAK008	Completion by end March 15
Gladstone road	Deal	GGAK013	Completion by end March 15
Gladstone road	Deal	GGAK018	Completion by end March 15
Kelvedon road	Deal	GKAD002	Completion by end March 15
Kelvedon road	Deal	GKAD003	Completion by end March 15
Owen Square	Deal	GOAZ011	Completion by end March 15
Salisbury Avenue	Deal	GSAB007	Completion by end March 15
Salisbury Avenue	Deal	GSAB009	Completion by end March 15
Salisbury Avenue	Deal	GSAB020	Completion by end March 15
Palmerston Avenue	Deal	GPAF003	Completion by end March 15
Somerset road	Deal	GSCL001	Completion by end March 15
Somerset road	Deal	GSCL003	Completion by end March 15

Appendix D – Transportation and safety schemes

Appendix D1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Dover District, from which a shortlist of sites have been identified. Below is a list of these locations.

Local Transport Plan Funded Schemes- Contact Officer Richard Heaps			
Road Name	Parish	Description of Works	Current Status
Sandwich	Sandwich	Dropped kerbs to facilitate pedestrian access (ITS)	Design in process
A258 Dover Road and Granville Road	Walmer	Waiting restrictions (CRM)	Works complete
St Radigund's Road	Dover	School Keep Clear zig-zags (CRM)	Works complete
Frith Road	Dover	Relocate lane sign and refresh lane arrows (CRM)	Works complete
High Street	Wingham	Road narrows signs (CRM)	Works on order
Honeywood Parkway	Whitfield	Chevrons on roundabout (CRM)	Put on hold due to budgets
A256 Sandwich Bypass	Sandwich	Road markings (CRM)	Works complete
Ramsgate Road (Toll Bridge)	Sandwich	Options Report (CRM)	Complete
Crabble Hill j/w Old Park Road	Dover	High Friction Surfacing (CRM)	Works complete

A258 Deal Road	Dover	Warning signage, SLOW road markings and verge marker posts	Works complete
----------------	-------	--	----------------

Appendix D2 – Developer Funded Works

Developer Funded Works (Section 278 Works) Contact Officer Michele Ellis			
Road Name	Parish	Description of Works	Current Status
A258 London Road	Sholden, Deal	Road widening to Accommodate right turn lane into new access road and new toucan crossing	In maintenance period.
Honeywood Parkway (Near Tesco Supermarket)	Whitfield	Provision of a new access road junction	Works started
Coombe Valley Road	Dover	Construction of vehicular accesses at Buckland Hospital	Works underway.
Old Park Hill	Dover	Footway works connected to S38 development	Works underway.
Honeywood Parkway	Whitfield	Roundabout R1 South new vehicular access	Works completed.
Market Place	Aylesham	New parking bays and associated highway works	Works started.
Mill Road	Deal	New vehicular access	Works started.
A20 York Street Roundabout	Dover	Roundabout to be changed to Traffic Signalled Junction	Works to start in January 2015.
A258 London Road	Sholden, Deal	New Puffin Crossing	Works to start in early 2015.

Appendix E – PUBLIC RIGHTS OF WAY

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
ER185/ER25	Alkham	Surface repairs to byway	Works due to commence shortly
EB10	Dover	Provision of stone surface to footpath	Works due to commence shortly

ER72	Whitfield	Provision of stone surface to footpath	Works in progress
EE245	Worth	Surface repairs to byway	Works due to commence shortly
ER17	Alkham	Surface repairs to byway	Works out to tender – will proceed subject to funding
ER64	Whitfield	Provide tarmac surface to footpath	Works out to tender – will proceed subject to funding

Appendix F – Bridge Works

Bridge Works – contact officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
No works currently programmed			

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix H – Member Highway Fund

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways and is up to date as of 27th November 2014.

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils or list traffic speed surveys.

More detail on their schemes can accessed by each Member via the online database or by contacting their Member Highway Fund Engineer.

Pam Brivio

Scheme	Status
Pedestrian dropped crossing improvements at the South Road junction with Astor Ave, Dover.	Scheme Complete
Replacement brown tourism signs for Drop Redoubt, Western Heights.	Scheme Complete

Gordon Cowan

Scheme	Status
CCTV Survey of Market Square/Cannon St to establish levels of vehicles ignoring TRO	Scheme Complete

Mike Eddy

Scheme	Status
Widen St Richards Road locally to allow for verge parking that currently takes place.	Awaiting programme date.
Upgrade of Give Way signing and lining, Kings Rd junction with High Street, Deal	Scheme complete
Upgrade of street lighting/beacon unit at Zebra Crossing on A258, Walmer close to Marke Wood.	Awaiting programme date.
Installation of new bus shelter: St Richards Road, Deal.	Scheme Complete
Contribution towards resurfacing work on A258, Walmer close to Church St	Scheme handed over
Tree planting and bollards in Kelvedon Road, at the junction with Dover Road.	Awaiting programme date
Tree planting in Albert Road in the wide section of footway near the junction with Middle Deal Road.	Awaiting programme date
Installation of No HGV signs in Walmer Castle Road	Currently at public consultation

Geoff Lymer

Scheme	Status
Contribution to Dover Highway Operations Team towards repairs to damage caused by recent flood event in the Alkham Valley.	Scheme complete
Installation of parking restriction to keep highway clear during peak times: Common Lane, River Village Gateway, The Street, West Hougham	Compiling results of consultation
Installation of salt bins at Warren Lane and Church Lane, Lydden	Awaiting Autumn batch installation of salt bins.

Steve Manion

Scheme	Status
Contribution to Drainage Team to solve ongoing issues at Church Hill, Sutton	Scheme complete
Contribution to Drainage Team to solve ongoing issues at Barfreton Rd, Nonington.	Scheme complete
Signed cycle route 'Skylark Trail' between Walmer and Dover.	Scheme complete
Installation of salt bin at Green Lane, Eythorne	Awaiting installation
Corner protection parking restrictions at Market Square, Aylesham	Awaiting programme date
Reduction in speed limit to 50mph on A258 between Upper Road and the A2.	Implementation of TRO ongoing
Installation of new road children crossing markings and signage in The Lane, Guston	Scheme complete

Leyland Ridings

Scheme	Status
Contribution towards Puffin Crossing on the A257 in Wingham close to School Road.	Alternative works being investigated
Repainting of railings around the Buttshole Pond in Lower Street, Eastry.	Awaiting programme date
Investigation of highway issues in Sandwich and detailed highway report.	Scheme complete
Installation of additional double yellow lines in Sandown Road, Sandwich	Awaiting programme date

Eileen Rowbotham

Scheme	Status
Widen St Richards Road locally to allow for verge parking that currently takes place.	Awaiting programme date.
Upgrade of Give Way signing and lining, Kings Rd	Scheme complete

junction with High Street, Deal	
Upgrade of street lighting/beacon unit at Zebra Crossing on A258, Walmer close to Marke Wood.	Awaiting programme date.
Installation of new bus shelter: St Richards Road, Deal.	Scheme Complete
Contribution towards resurfacing work on A258, Walmer close to Church St	Scheme handed over
Tree planting and bollards in Kelvedon Road, at the junction with Dover Road.	Awaiting programme date
Tree planting in Albert Road in the wide section of footway near the junction with Middle Deal Road.	Awaiting programme date
Installation of No HGV signs in Walmer Castle Road	Currently at public consultation

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Kirstie Williams / Steve Rivers 03000 418181