

To: Dover Joint Transportation Board
By: KCC Highways and Transportation
Date: 26th February 2015
Subject: Highway Works Programme 2014/15
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Local Transport Plan Funded Schemes** – see Appendix D1
- **Developer Funded Works** - see Appendix D2

PROW – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager (East)
Steve Rivers	District Manager
Sue Kinsella	Street Lighting Manager
Katie Lewis	Drainage Manager
Alan Casson	Resurfacing Manager
Tony Ambrose	Structures Manager
Toby Butler	Traffic Systems

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
Dover Road	Walmer	Grams Road to Granville Road	Programmed to start April 2015
London Road	Sholden	Mongeham Road to Rectory Road	Programmed to start May 2015
Alkham Valley Road	Alkham	Newlyns Meadow to West of entrance to 'Bramhall'	Programmed to start April 2015
A258 Deal Road	Guston/St Margarets at Cliffe	Dover Road, Westcliffe to Jubilee Way	Programmed to start April 2015
Alkham Road	Temple Ewell/River	Kearsney Court to 30 speed limit	Programmed to start April 2015
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
New Dover Road	Capel– le Ferne	From Caudham Lane in a South westerly direction to beyond No.101 - Removal of existing surface and replacement with new asphalt surface	Completed
New Dover Road	Capel– le Ferne	From its junction with Helena Road to near to its junction with Old Dover Road travelling in an westerly direction on the southern side only – Slurry Surfacing	Completed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Katie Lewis			
Road Name	Parish	Description of Works	Current Status
Cooting Road	Aylesham	Installation of new soakaways	Works Complete
Elms Vale Road	Dover	Installation of new soakaways	Works Scheduled for 16/02/15
Green Lane	Whitfield	Installation of new drainage system	Works Complete
Forge Lane	Whitfield	Installation of new soakaway	Works in progress (due for completion 7/02/2015)
Alkham Valley Road	Alkham	Ditching Works	Works Scheduled for February 2015
Sandwich Road	Whitfield	Ditching Works	Works Complete
The Lane	Guston	Installation of new drainage system	Works Complete
St Johns Road	Elvington	Installation of new drainage system	Works Complete
Kingsdown Road	Walmer	Installation of new drainage system	Works Complete
Strakers Hill	Sutton	Installation of new soakaway	Works Complete

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of completed identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name		Column Ref	Status
London Road	Dover	GLCT023	Awaiting road space – to be completed by end March 2015
Crabble Hill	Dover	GCGZ019	Awaiting road space – to be completed by end March 2015
New Dover Road	Capel le Ferne	GNAM166	Completed
Folkestone Road	Dover	GFAO066	Awaiting road space – to be completed by end March 2015
Buckland Terrace	Dover	GSCC005	Completion by end 2014
London Road	Dover	GLCR010 GLCR016 GLCR026 GLCR301 GLCR302	Awaiting road space completion by end 2014
Beaufoy Terrace	Dover	GBBC011	Hedge Trim Reqd
Hammond Close	Aylesham	GHEB003	Works programmed and to be completed by March 15
Crabble Hill	Buckland	GCGZ021	Works programmed and to be completed by March 15
Fulbert Road	Buckland	GFBD009	Works programmed and to be completed by March 15
Green Lane	Buckland	GGBU010	Works programmed and to be completed by March 15
Green Lane	Buckland	GGBU022	Works programmed and to be completed by March 15
Heathfield Avenue	Buckland	GHBG006	Works programmed and to be completed by March 15
Mayfield Avenue	Buckland	GMBG020	Works programmed and to be completed by March 15

Milton Road	Buckland	GMCO001	Works programmed and to be completed by March 15
Milton Close	Buckland	GMDS001	Works programmed and to be completed by March 15
Napier Road	Buckland	GNAD004	Works programmed and to be completed by March 15
Pioneer Road	Buckland	GPBJ001	Works programmed and to be completed by March 15
Selkirk Road	Buckland	GSBM003	Works programmed and to be completed by March 15
Toronto Close	Buckland	GTCO002	Works programmed and to be completed by March 15
Toronto Close	Buckland	GTCO003	Works programmed and to be completed by March 15
Vancouver Road	Buckland	GVAD001	Works programmed and to be completed by March 15
Castle Hill Road	Dover	GCAU002	Works programmed and to be completed by March 15
Castle hill road	Dover	GCAU003	Works programmed and to be completed by March 15
Castle Hill Road	Dover	GCAU011	Works programmed and to be completed by March 15
Maison Dieu Road	Dover	GMAE024	Works programmed and to be completed by March 15
Pencester Road	Dover	GPAY004	Works programmed and to be completed by March 15
Pencester Road	Dover	GPAY006	Works programmed and to be completed by March 15
Russel Street	Dover	GRBV004	Works programmed and to be completed by March 15
Victoria Park	Dover	GVAK006	Works programmed and to be completed by March 15
York Street	Dover	GYAC001	Works programmed and to be completed by March 15

York Street	Dover	GYAD009	Works programmed and to be completed by March 15
York Street	Dover	GYAD011	Works programmed and to be completed by March 15
York Street	Dover	GYAD013	Works programmed and to be completed by March 15
Cherry Lane	Dover	GCCF002	Works programmed and to be completed by March 15
Cherry Lane	Dover	GCCF003	Works programmed and to be completed by March 15
Cherry Lane	Dover	GCCF004	Works programmed and to be completed by March 15
Cherry Lane	Dover	GCCF007	Works programmed and to be completed by March 15
Lower Street	Dover	GLBX003	Works programmed and to be completed by March 15
Mill Green	Dover	GMBT009	Works programmed and to be completed by March 15
Northbourne Road	Buckland	GHBG006	Works programmed and to be completed by March 15
Northbourne Road	Buckland	GMBG007	Works programmed and to be completed by March 15
Northbourne Road	Buckland	GMBG020	Works programmed and to be completed by March 15
Northbourne Road	Buckland	GMCO001	Works programmed and to be completed by March 15
Northbourne Road	Buckland	GMCO007	Works programmed and to be completed by March 15
Poplar Drive	Buckland	GMDS001	Works programmed and to be completed by March 15
London Road	Buckland	GNAD004	Works programmed and to be completed by March 15
Watersend	Buckland	GOBI004	Works programmed and to be completed by March 15
Watersend	Buckland	GPBJ001	Works programmed and to be completed by March 15

Whitfield Hill	Buckland	GSBM003	Works programmed and to be completed by March 15
Churchill Road	Buckland	GTBI002	Works programmed and to be completed by March 15
Churchill Road	Buckland	GTBI006	Completed
Clarendon Street	Buckland	GTBI010	Works programmed and to be completed by March 15
Clarendon Street	Buckland	GTBI011	Works programmed and to be completed by March 15
Clarendon Street	Buckland	GTBI012	Works programmed and to be completed by March 15
Clarendon Street	Buckland	GTCO002	Works programmed and to be completed by March 15
Longfield Road	Buckland	GWCK007	Works programmed and to be completed by March 15
Longfield Road	Buckland	GWCY004	Works programmed and to be completed by March 15
Longfield Road	Dover	GCAS003	Works programmed and to be completed by March 15
Maxton Road	Dover	GCAU003	Works programmed and to be completed by March 15
Maxton Road	Dover	GCAU011	Works programmed and to be completed by March 15
Heathfield Avenue	Dover	GMAE024	Works programmed and to be completed by March 15
Mayfield Avenue	Dover	GPAY004	Works programmed and to be completed by March 15
Mayfield Avenue	Dover	GPAY006	Works programmed and to be completed by March 15
Milton Road	Dover	GRBV004	Works programmed and to be completed by March 15
Milton Road	Dover	GVAK006	Works programmed and to be completed by March 15
Ottawa Crescent	Dover	GYAD011	Works programmed and to be completed by March 15

Pioneer Road	Dover	GYAD013	Works programmed and to be completed by March 15
Selkirk Road	Dover	GCCF002	Works programmed and to be completed by March 15
The Linces	Dover	GCCF003	Works programmed and to be completed by March 15
The Linces	Dover	GCCF004	Works programmed and to be completed by March 15
The Linces	Dover	GCCF007	Works programmed and to be completed by March 15
The Linces	Dover	GLBX001	Works programmed and to be completed by March 15
The Linces	Dover	GLBX003	Works programmed and to be completed by March 15
Toronto Close	Dover	GMBT009	Works programmed and to be completed by March 15
Toronto Close	Buckland	GHBG006	Works programmed and to be completed by March 15
Vancouver Road	Buckland	GMBG007	Works programmed and to be completed by March 15
Winant Way	Buckland	GMBG020	Works programmed and to be completed by March 15
Winnipeg Close	Buckland	GMCO001	Works programmed and to be completed by March 15
Castle Avenue	Buckland	GMCO007	Works programmed and to be completed by March 15
Castle Hill Road	Buckland	GMDS001	Works programmed and to be completed by March 15
Castle Hill Road	Buckland	GNAD004	Works programmed and to be completed by March 15
Castle Hill Road	Buckland	GOBI004	Works programmed and to be completed by March 15
Castlemount Road	Buckland	GPBJ001	Works programmed and to be completed by March 15
Maison Dieu Road	Buckland	GSBM003	Works programmed and to be completed by March 15

Pencester Road	Buckland	GTBI002	Works programmed and to be completed by March 15
Pencester Road	Buckland	GTBI006	Works programmed and to be completed by March 15
Russel Street	Buckland	GTBI010	Completed
Victoria Park	Buckland	GTBI011	Works programmed and to be completed by March 15
York Street	Buckland	GTBI012	Works programmed and to be completed by March 15
York Street	Buckland	GTCO002	Works programmed and to be completed by March 15
York Street	Buckland	GTCO003	Works programmed and to be completed by March 15
York Street	Buckland	GVAD001	Works programmed and to be completed by March 15
Cherry Lane	Buckland	GWCK007	Works programmed and to be completed by March 15
Cherry Lane	Buckland	GWCY004	Works programmed and to be completed by March 15
Cherry Lane	Dover	GCAS003	Works programmed and to be completed by March 15
Cherry Lane	Dover	GCAU002	Works programmed and to be completed by March 15
Lower Street	Dover	GCAU003	Works programmed and to be completed by March 15
Lower Street	Dover	GCAU011	Works programmed and to be completed by March 15
London Road	Dover	GCLS046	Works programmed and to be completed by March 15
Whitfield Hill	Dover	GWBX003	Works programmed and to be completed by March 15
Edwards Road	Dover	GEAL003	Works programmed and to be completed by March 15
Effingham Street	Dover	GEAN005	Works programmed and to be completed by March 15

Malvern Road	Dover	GMAG002	Works programmed and to be completed by March 15
Maxton Road	Dover	GMBD002	Works programmed and to be completed by March 15
Maxton Road	Dover	GMBD006	Works programmed and to be completed by March 15
Mount Road	Dover	GMDC010	Works programmed and to be completed by March 15
Douglas Road	Deal	GDBO002	Works programmed and to be completed by March 15
Douglas Road	Deal	GDBO006	Works programmed and to be completed by March 15
Fairview Gardens	Deal	GFBS002	Works programmed and to be completed by March 15
Fairview Gardens	Deal	GFBS004	Works programmed and to be completed by March 15
Freemans Way	Deal	GFAX009	Works programmed and to be completed by March 15
Glack Road	Deal	GGAJ001	Works programmed and to be completed by March 15
Glack Road	Deal	GGAJ003	Works programmed and to be completed by March 15
Kennet Drive	Deal	GKBN001	Works programmed and to be completed by March 15
Kennet Drive	Deal	GKBN002	Works programmed and to be completed by March 15
Leivers Road	Deal	GLAO002	Works programmed and to be completed by March 15
Leivers Road	Deal	GLAO006	Works programmed and to be completed by March 15
Leivers Road	Deal	GLAO009	Works programmed and to be completed by March 15
Mary Road	Deal	GMBC002	Completed
Selway Court	Deal	GSBO001	Completed

St Augustines Road	Deal	GSDFO01	Completed
St Martins Road	Deal	GSEB006	Completed
Sydney Road	Deal	GSFX011	Completed
Telegraph Road	Deal	GTAG001	Works programmed and to be completed by March 15
Telegraph Road	Deal	GTAG005	Works programmed and to be completed by March 15
Telegraph Road	Deal	GTAG006	Works programmed and to be completed by March 15
Tollgate	Deal	GTEF003	Completed
Tormore Park	Deal	GTDY004	Completed
Tormore Park	Deal	GTDY007	Completed
Tormore Park	Deal	GTDY008	Completed
Tormore Park	Deal	GTDY009	Completed
Tormore Park	Deal	GTDY010	Completed
Trinity Place	Deal	GTCV021	Works programmed and to be completed by March 15
Wilson Avenue	Deal	GWCI001	Completed
Wilson Avenue	Deal	GWCI003	Completed
Wilson Avenue	Deal	GWCI005	Completed
Wilson Avenue	Deal	GWCI006	Completed
Wilson Avenue	Deal	GWCI008	Completed
Wilson Avenue	Deal	GWCI010	Completed
Wilson Avenue	Deal	GWCI011	Completed
Wilson Avenue	Deal	GWCI012	Completed
Wilson Avenue	Deal	GWCI014	Completed
Sandown road	Deal	GSAF019	Works programmed and to be completed by March 15
The Fairway	Deal	GTEL002	Completed

The Fairway	Deal	GTEL006	Completed
The Fairway	Deal	GTEL007	Completed
The Fairway	Deal	GTEL010	Works programmed and to be completed by March 15
The Marina	Deal	GTBJ002	Works programmed and to be completed by March 15
Vernon Place	Deal	GVAE001	Completed
Vernon Place	Deal	GVAE002	Completed
Chilton Way	River Dover	GCCR003	Works programmed and to be completed by March 15
Chisnal Road	River Dover	GCHV004	Works programmed and to be completed by March 15
Coxhill Gardens	River Dover	GCFU006	Works programmed and to be completed by March 15
West Dean Close	River Dover	GWBI004	Works programmed and to be completed by March 15
Deal Road	Dover Sandwich	GDAQ002	Works programmed and to be completed by March 15
Deal Road	Dover Sandwich	GDAQ005	Works programmed and to be completed by March 15
Deal Road	Dover Sandwich	GDAR002	Works programmed and to be completed by March 15
Honfleur Road	Dover Sandwich	GHDJ001	Works programmed and to be completed by March 15
Laburnum Road	Dover Sandwich	GLAC002	Works programmed and to be completed by March 15
Laburnum Road	Dover Sandwich	GLAC003	Works programmed and to be completed by March 15
Loop Street	Dover Sandwich	GLBN001	Works programmed and to be completed by March 15
Poulders Gardens	Dover Sandwich	GPBT006	Completed
Poulders Gardens	Dover Sandwich	GPBT007	Completed
Poulders Gardens	Dover Sandwich	GPBT011	Completed

Poulders Gardens	Dover Sandwich	GPBT013	Completed
Poulders Gardens	Dover Sandwich	GPBT041	Completed
Poulders Gardens	Dover Sandwich	GPBT018	Completed
Poulders Gardens	Dover Sandwich	GPBT020	Completed
Ramsgate Road	Dover Sandwich	GRAB063	Works programmed and to be completed by March 15
Sunnyside Gardens	Dover Sandwich	GSHS002	Works programmed and to be completed by March 15
Woodnesborough Road	Dover Sandwich	GWDZ013	Works programmed and to be completed by March 15
Beaufoy Road	Dover	GBBC001	Completed
Beaufoy Road	Dover	GBBC004	Completed
Beaufoy Terrace	Dover	GBBD003	Completed
Bunkers Hill Avenue	Dover	GBFG001	Works programmed and to be completed by March 15
Bunkers Hill Avenue	Dover	GBFG007	Works programmed and to be completed by March 15
Bunkers Hill Avenue	Dover	GBFG014	Works programmed and to be completed by March 15
Bunkers Hill Road	Dover	GBDH001	Works programmed and to be completed by March 15
Coombe Close	Dover	GCET001	Works programmed and to be completed by March 15
Coombe Close	Dover	GCET002	Works programmed and to be completed by March 15
Hillside Road	Dover	GHCE001	Works programmed and to be completed by March 15
Lambton Road	Dover	GLAG001	Works programmed and to be completed by March 15
Limes Road	Dover	GLAV001	Works programmed and to be completed by March 15
Lukes Close	Dover	GLDG001	Works programmed and to be completed by March 15

Lukes Close	Dover	GLDG004	Works programmed and to be completed by March 15
Marjan Close	Dover	GMEW001	Works programmed and to be completed by March 15
Marjan Close	Dover	GMEW004	Works programmed and to be completed by March 15
Marjan Close	Dover	GMEW006	Works programmed and to be completed by March 15
Marjan Close	Dover	GMEW007	Works programmed and to be completed by March 15
Marjan Close	Dover	GMEW008	Works programmed and to be completed by March 15
Marjan Close	Dover	GMEW009	Works programmed and to be completed by March 15
Oswald Place	Dover	GOAW001	Works programmed and to be completed by March 15
Oswald Road	Dover	GOAX005	Works programmed and to be completed by March 15
Dickson Road	Dover	GDBC002	Works programmed and to be completed by March 15
Dickson Road	Dover	GDBC003	Works programmed and to be completed by March 15
Hewitt Road	Dover	GHBP003	Works programmed and to be completed by March 15
Noahs Ark Road	Dover	GNAY018	Works programmed and to be completed by March 15
Northbourne Road	Dover	GNBH001	Works programmed and to be completed by March 15
Park Place	Dover	GPCX001	Works programmed and to be completed by March 15
South Road	Dover	GSCQ006	Works programmed and to be completed by March 15
Tower Hamlets Street	Dover	GTCQ005	Works programmed and to be completed by March 15
Channel View	Dover	GCBI030	Works programmed and to be completed by March 15

Channel View	Dover	GCBI031	Works programmed and to be completed by March 15
Kings Ropewalk	Dover	GRBL005	Works programmed and to be completed by March 15
Old Folkestone Road	Dover	GOBF041	Works programmed and to be completed by March 15
St Davids Avenue	Dover	GSDI005	Works programmed and to be completed by March 15
St Davids Avenue	Dover	GSDI009	Works programmed and to be completed by March 15
St Davids Avenue	Dover	GSDI013	Works programmed and to be completed by March 15
St Davids Avenue	Dover	GSDI014	Works programmed and to be completed by March 15
St Davids Avenue	Dover	GSDI018	Works programmed and to be completed by March 15
St Davids Avenue	Dover	GSDI020	Works programmed and to be completed by March 15
Archery Square	Deal	GABP005	Works programmed and to be completed by March 15
Canada Road	Deal	GCAE001	Works programmed and to be completed by March 15
Canada Road	Deal	GCAE002	Works programmed and to be completed by March 15
Churchill Avenue	Deal	GCDR005	Works programmed and to be completed by March 15
Churchill Avenue	Deal	GCDR007	Works programmed and to be completed by March 15
Churchill Avenue	Deal	GCDR011	Works programmed and to be completed by March 15
Downs Road	Deal	GDCF003	Works programmed and to be completed by March 15
Downs Road	Deal	GDCF005	Works programmed and to be completed by March 15
Downs Road	Deal	GDCF012	Works programmed and to be completed by March 15

Gladstone Road	Deal	GGAK002	Works programmed and to be completed by March 15
Gladstone Road	Deal	GGAK008	Works programmed and to be completed by March 15
Gladstone Road	Deal	GGAK013	Works programmed and to be completed by March 15
Gladstone Road	Deal	GGAK018	Works programmed and to be completed by March 15
Kelvedon Road	Deal	GKAD002	Works programmed and to be completed by March 15
Kelvedon Road	Deal	GKAD003	Works programmed and to be completed by March 15
Owen Square	Deal	GOAZ011	Works programmed and to be completed by March 15
Salisbury Avenue	Deal	GSAB007	Works programmed and to be completed by March 15
Salisbury Avenue	Deal	GSAB009	Works programmed and to be completed by March 15
Salisbury Avenue	Deal	GSAB020	Works programmed and to be completed by March 15
Palmerston Avenue	Deal	GPAF003	Works programmed and to be completed by March 15
Somerset Road	Deal	GSCL001	Works programmed and to be completed by March 15
Somerset Road	Deal	GSCL003	Works programmed and to be completed by March 15

Appendix D – Transportation and safety schemes

Appendix D1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Dover District, from which a shortlist of sites have been identified. Below is a list of these locations.

Local Transport Plan Funded Schemes - Contact Officer Gary Peak			
Road Name	Parish	Description of Works	Current Status
Sandwich	Sandwich	Dropped kerbs to facilitate pedestrian access (ITS)	Design in progress, works expected early 2015/16
A258 Dover Road and Granville Road	Walmer	Waiting restrictions (CRM)	Works complete
St Radigund's Road	Dover	School Keep Clear zig-zags (CRM)	Works complete
Frith Road	Dover	Relocate lane sign and refresh lane arrows (CRM)	Works complete
High Street	Wingham	Road narrows signs (CRM)	Works on order
Honeywood Parkway	Whitfield	Chevrons on roundabout (CRM)	Put on hold due to budgets
A256 Sandwich Bypass	Sandwich	Road markings (CRM)	Works complete
Ramsgate Road (Toll Bridge)	Sandwich	Options Report (CRM)	Complete
Crabble Hill j/w Old Park Road	Dover	High Friction Surfacing (CRM)	Works complete
A258 Deal Road	Dover	Warning signage, SLOW road markings and verge marker posts	Works complete

Appendix D2 – Developer Funded Works

Developer Funded Works (Section 278 Works) <i>Contact Officer Michele Ellis</i>				
File Ref.	Road Name	Parish	Description of Works	Current Status
DO/201 2	A258 London Road	Sholden, Deal	Road widening to Accommodate right turn lane into new access road and new toucan crossing	In maintenance period
DO/301 6	Honeywood Parkway (Near Tesco Supermarket)	Whitfield	Provision of a new access road junction	Internal works started. S278 works to commence on 9 th March 2015
DO/300 7	Coombe Valley Road	Dover	Construction of vehicular accesses at Buckland Hospital	Works underway. Change to bus/ Ambulance layby/dropping off point
DO/301 1	Old Park Hill	Dover	Footway works connected to S38 development	Works underway
DO/201 0	Market Place	Aylesham	New parking bays and associated highway works	Works started
DO/301 4	Mill Road	Deal	New vehicular access	Works started
DO/300 0	A20 York Street Roundabout	Dover	Roundabout to be changed to Traffic Signalled Junction	Works to start after 20th April 2015
DO/300 5	Whitfield Urban Expansion, Sandwich Road	Whitfield	New access and improvements on Sandwich Road	Awaiting Technical Approval
DO/301 0	Monks Way	Sandwich	New access in Discovery Park for Food Store	Awaiting Technical Approval
DO/302 4	A258 London Road	Sholden, Deal	New Puffin Crossing	Works to start end of March 2015

DO/302 6	Hyton Drive (off Church Lane)	Deal	3 new accesses leading to a Development of 194 dwellings	Temporary accesses in place to Provide access for S38 works
DO/302 8	Fishmonger's Lane	Dover	New public car park. Modifications to Fishmonger's Lane and Bench Street	Awaiting Technical Approval

Appendix E – PUBLIC RIGHTS OF WAY
Public Rights of Way and Access Service 2014/2015

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
ER185/ER25	Alkham	Surface repairs to byway	Complete
EB10	Dover	Provision of stone surface to footpath	Works due to commence shortly
ER72	Whitfield	Provision of stone surface to footpath	Complete
EE245	Worth	Surface repairs to byway	Complete
ER17	Alkham	Surface repairs to byway	Works out to tender – will proceed subject to funding
ER64	Whitfield	Provide tarmac surface to footpath	Works due to commence shortly

Appendix F – Bridge Works

Bridge Works – contact officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
No works currently programmed			

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix H – Member Highway Fund

Member Highway Fund programme update for the Dover District.

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways and are up to date as of 25th January 2015.

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils or list traffic speed surveys.

More detail on their schemes can accessed by each Member via the online database or by contacting their Member Highway Fund Engineer.

Pam Brivio

Scheme	Status
Renew road markings in St Alphege Road, Dover	Scheme handed over

Gordon Cowan

Scheme	Status
---------------	---------------

Mike Eddy

Scheme	Status
Widen St Richards Road locally to allow for verge parking that currently takes place	Currently on site
Upgrade of street lighting/beacon unit at Zebra Crossing on A258, Walmer close to Marke Wood	Awaiting programme date
Contribution towards resurfacing work on A258, Walmer close to Church St	Scheme handed over

Tree planting and bollards in Kelvedon Road, at the junction with Dover Road	Programmed for March 2015
Tree planting in Albert Road in the wide section of footway near the junction with Middle Deal Road	Programmed for March 2015
Installation of No HGV signs in Walmer Castle Road	Scheme complete

Geoff Lymer

Scheme	Status
Installation of parking restriction to keep highway clear during peak times: Common Lane, River	Compiling results of consultation
Installation of salt bins at Warren Lane and Church Lane, Lydden	Completed

Steve Manion

Scheme	Status
Installation of salt bin at Green Lane, Eythorne	Awaiting installation
Corner protection parking restrictions at Market Square, Aylesham	Scheme complete
Reduction in speed limit to 50mph on A258 between Upper Road and the A2	Implementation of TRO ongoing
Installation of new road children crossing markings and signage in The Lane, Guston	Scheme complete

Leyland Ridings

Scheme	Status
Contribution towards Puffin Crossing on the A257 in Wingham close to School Road	Alternative works being investigated
Repainting of railings around the Buttshole Pond in Lower Street, Eastry	Awaiting programme date
Investigation of highway issues in Sandwich and detailed highway report.	Scheme complete
Installation of additional double yellow lines in Sandown Road, Sandwich	Scheme complete

Eileen Rowbotham

Scheme	Status
Widen St Richards Road locally to allow for verge parking that currently takes place	Awaiting programme date
Upgrade of street lighting/beacon unit at Zebra Crossing on A258, Walmer close to Marke Wood	Awaiting programme date
Contribution towards resurfacing work on A258, Walmer close to Church St	Scheme handed over
Tree planting and bollards in Kelvedon Road, at the junction with Dover Road	Programmed for March 2015
Tree planting in Albert Road in the wide section of footway near the junction with Middle Deal Road	Programmed for March 2015
Installation of No HGV signs in Walmer Castle Road	Currently at public consultation

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Kirstie Williams / Steve Rivers 03000 418181