

**To:** Dover Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 4 June 2015  
**Subject:** Highway Works Programme 2015/16  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2015/16

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2015/16

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Local Transport Plan Funded Schemes** – see Appendix D1
- **Developer Funded Works** - see Appendix D2

**PROW** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Member Fund** – see Appendix H

## Conclusion

1. This report is for Members information

## Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Steve Rivers	District Manager
Sue Kinsella	Street Lighting Manager
Katie Lewis	Drainage Manager
Alan Casson	Resurfacing Manager
Tony Ambrose	Structures Manager
Toby Butler	Traffic Systems

## **Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes

<b>Machine Resurfacing – Contact Officer Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Dover Road	Walmer	Grams Road to Granville Road	Completed
London Road	Sholden	Mongeham Road to Rectory Road	Completed
Alkham Valley Road	Alkham	Newlyns Meadow to West of entrance to 'Bramhall'	Programed to start 4 <sup>th</sup> June – 9 <sup>th</sup> June 2015
A258 Deal Road	Guston/St Margarets at Cliffe	Dover Road, Westcliffe to Jubilee Way	Completed
Alkham Road	Temple Ewell/River	Kearsney Court to 30 speed limit	Completed
A256 Sandwich Bypass	Sandwich	Circulatory of roundabout and approaches at junction with Monk Way	Programed to start June – November 2015
A258	Deal	Queen St/West St/Blenheim Rd junction	Programed to start June – November 2015
<b>Footway Improvement - Contact Officer Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
King Street	Sandwich	From its junction with Short Street to its junction with No Name Street – Footway reconstruction. This scheme is still in the design stages	Programmed to start April – December 2015
Court Lane	Preston	From number 3 to outside number 14 – Footway protection treatment (works subject to specialist contractor assessment)	Programmed to start April – October 2015

**Micro Surfacing - Contact Officer Wendy Boustead**

<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Bowling Green Lane	Deal	From its junction with London Road to its junction with Middle Deal Road	Programmed to start 20 <sup>th</sup> May 2015 for one day
Telegraph Road	Deal	From its junction with St Richard's Road to its junction with Hamilton Road	Programmed to start 20 <sup>th</sup> May 2015 for two days
Little Haynes	Shepherdswell with Coldred	From its junction with Mill lane to its junction with Coldred Road	Programmed to start 26 <sup>th</sup> May 2015 for one day
Albert Road	Dover	Whole length	Programmed to start 26 <sup>th</sup> May 2015 for two days
Danes Court	Dover	Whole length (Upper and lower)	Programmed to start Spring/Summer 2015
Hallsdown Road	Aylesham/Goodnestone	From its junction with Bonnington Road to its junction with Ratling Road	Programmed to start 21 <sup>st</sup> May 2015 for two days
Deerson Lane	Preston	From its junction with Preston Road to its junction with Wenderton Lane	Programmed to start 18 <sup>th</sup> May 2015 for one day
Hearts Delight Lane	Wingham	From its junction with Preston Road to its junction with Wenderton Lane	Programmed to start 18 <sup>th</sup> May 2015 for two days
Buckland Lane	Staple/Goodnestone	From its junction with Mill Road to its junction with Goodnestone Road	Programmed to start 19 <sup>th</sup> May 2015 for one day
Sandwich Bypass	Sandwich/Woodnesborough	From its junction with Ash Road to its junction with Deal Road	Programmed to start 8 <sup>th</sup> June 2015 for ten days
Pond Lane	St Margarets at Cliffe	From its junction with Deal Road to its junction with Dover Road	Programmed to start 28 <sup>th</sup> May 2015 for one day

**Surface Dressing - Contact Officer Wendy Boustead**

<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Side Hills	Denton with Wootton/Barham	From its junction with A260 to its junction with Shelvin Lane	Programmed to start 2 <sup>nd</sup> June 2015 for one day
Lowslip Hill	Hougham Without	From its junction with Eight Acres to its junction with Elms Vale Road (including Elm Hill)	Programmed to start 1 <sup>st</sup> June 2015 for one day
Monkeys Hill	Eastry	From its junction with Heronden Road to its junction with Heronden Road	Programmed to start 31 <sup>st</sup> May 2015 for one day
Palm Tree Lane	Aylesham/Goodnestone	From its junction with Bonnington Road to its junction with Old Court Road	Programmed to start 31 <sup>st</sup> May 2015 for one day
Preston Lane	Preston/Wingham	From its junction with 30/60 speed limit plates at Court Lane to its junction with Wenderton Lane 30/60 plates	Programmed to start 30 <sup>th</sup> May 2015 for one day
Beacon Lane	Woodnesborough	From its junction with Drainless Road to the 30/60 speed limit plates at Woodnesborough	Programmed to start 31 <sup>st</sup> May 2015 for one day
Mill Lane	Nonington	From its junction with Mill Top to its junction with Sandwich Road	Programmed to start 31 <sup>st</sup> May 2015 for one day
Ringwold Road	Ripple/Langdon	From its junction with Wingleton Lane to the 30/60 speed limit plates at Martin	Programmed to start 31 <sup>st</sup> May 2015 for one day
West Street Farm Road	Northbourne	From its junction with Northbourne Lane to its junction with Updown Road	Programmed to start 31 <sup>st</sup> May 2015 for one day
Ripple Road	Ripple	From its junction with Dover Road A256 to its junction with Crooked S Road	Programmed to start 31 <sup>st</sup> May 2015 for one day
Upper Road	St Margarets at Cliffe	From its junction with the War Memorial to the 30/60 speed limit plates	Programmed to start 1 <sup>st</sup> June 2015 for one day

White Hill	Langdon/St Margarets at Cliffe	From its junction with the A256 to 30/60 speed limit plates	Programmed to start 1 <sup>st</sup> June 2015 for one day
------------	--------------------------------	---	---

### **Appendix B – Drainage**

<b>Drainage Works – Contact Officer Kathryn Lewis</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No Drainage works planned over £5000			

### **Appendix C – Street Lighting**

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of Completed identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>		<b>Column Ref</b>	<b>Status</b>
London Road	Dover	GLCT023	Works to be completed by September 2015
Crabble Hill	Dover	GCGZ019	Completed
New Dover Road	Capel le Ferne	GNAM166	Completed
Folkestone Road	Dover	GFAO066	Completed
Buckland Terrace	Dover	GSCC005	Completed
London Road	Dover	GLCR010 GLCR016 GLCR026 GLCR301 GLCR302	Completed
Beaufoy Terrace	Dover	GBBC011	Completed
Hammond Close	Aylesham	GHEB003	Completed
Crabble Hill	Buckland	GCGZ021	Works to be completed by September 2015

Fulbert Road	Buckland	GFBD009	Completed
Green Lane	Buckland	GGBU010	Completed
Green Lane	Buckland	GGBU022	Completed
Heathfield Avenue	Buckland	GHBG006	Completed
Mayfield Avenue	Buckland	GMBG020	Works to be completed by September 2015
Milton Road	Buckland	GMCO001	Completed
Milton Close	Buckland	GMDS001	Completed
Napier Road	Buckland	GNAD004	Completed
Pioneer Road	Buckland	GPBJ001	Completed
Selkirk Road	Buckland	GSBM003	Completed
Toronto Close	Buckland	GTCO002	Completed
Toronto Close	Buckland	GTCO003	Completed
Vancouver Road	Buckland	GVAD001	Completed
Castle Hill Road	Dover	GCAU002	Completed
Castle Hill Road	Dover	GCAU003	Completed
Castle Hill Road	Dover	GCAU011	Works to be completed by September 2015
Maison Dieu Road	Dover	GMAE024	Works to be completed by September 2015
Pencester Road	Dover	GPAY004	Works to be completed by September 2015
Pencester Road	Dover	GPAY006	Works to be completed by September 2015
Russel Street	Dover	GRBV004	Completed
Victoria Park	Dover	GVAK006	Completed
York Street	Dover	GYAC001	Works to be completed by September 2015
York Street	Dover	GYAD009	Works to be completed by September 2015
York Street	Dover	GYAD011	Works to be completed by September 2015

York Street	Dover	GYAD013	Works to be completed by September 2015
Cherry Lane	Dover	GCCF002	Works to be completed by September 2015
Cherry Lane	Dover	GCCF003	Works to be completed by September 2015
Cherry Lane	Dover	GCCF004	Works to be completed by September 2015
Cherry Lane	Dover	GCCF007	Works to be completed by September 2015
Lower Street	Dover	GLBX003	Completed
Mill Green	Dover	GMBT009	Completed
Northbourne Road	Buckland	GHBG006	Completed
Northbourne Road	Buckland	GMBG007	Completed
Northbourne Road	Buckland	GMBG020	Works to be completed by September 2015
Northbourne Road	Buckland	GMCO001	Completed
Northbourne Road	Buckland	GMCO007	Completed
Poplar Drive	Buckland	GMDS001	Completed
London Road	Buckland	GNAD004	Completed
Watersend	Buckland	GOBI004	Completed
Watersend	Buckland	GPBJ001	Completed
Whitfield Hill	Buckland	GSBM003	Completed
Churchill Road	Buckland	GTBI002	Completed
Churchill Road	Buckland	GTBI006	Completed
Clarendon Street	Buckland	GTBI010	Completed
Clarendon Street	Buckland	GTBI011	Completed
Clarendon Street	Buckland	GTBI012	Completed
Clarendon Street	Buckland	GTCO002	Completed
Longfield Road	Buckland	GWCK007	Completed
Longfield Road	Buckland	GWCY004	Completed

Longfield Road	Dover	GCAS003	Completed
Maxton Road	Dover	GCAU003	Completed
Maxton Road	Dover	GCAU011	Works to be completed by September 2015
Heathfield Avenue	Dover	GMAE024	Works to be completed by September 2015
Mayfield Avenue	Dover	GPAY004	Works to be completed by September 2015
Mayfield Avenue	Dover	GPAY006	Works to be completed by September 2015
Milton Road	Dover	GRBV004	Completed
Milton Road	Dover	GVAK006	Completed
Ottawa Crescent	Dover	GYAD011	Works to be completed by September 2015
Pioneer Road	Dover	GYAD013	Works to be completed by September 2015
Selkirk Road	Dover	GCCF002	Works to be completed by September 2015
The Linces	Dover	GCCF003	Works to be completed by September 2015
The Linces	Dover	GCCF004	Works to be completed by September 2015
The Linces	Dover	GCCF007	Works to be completed by September 2015
The Linces	Dover	GLBX001	Completed
The Linces	Dover	GLBX003	Completed
Toronto Close	Dover	GMBT009	Completed
Toronto Close	Buckland	GHBG006	Completed
Vancouver Road	Buckland	GMBG007	Completed
Winant Way	Buckland	GMBG020	Works to be completed by September 2015
Winnipeg close	Buckland	GMCO001	Completed
Castle Avenue	Buckland	GMCO007	Completed



Castle Hill Road	Buckland	GMDS001	Completed
Castle Hill Road	Buckland	GNAD004	Completed
Castle Hill Road	Buckland	GOBI004	Completed
Castlemount Road	Buckland	GPBJ001	Completed
Maison Dieu Road	Buckland	GSBM003	Completed
Pencester Road	Buckland	GTBI002	Completed
Pencester Road	Buckland	GTBI006	Completed
Russel Street	Buckland	GTBI010	Completed
Victoria Park	Buckland	GTBI011	Completed
York Street	Buckland	GTBI012	Completed
York Street	Buckland	GTCO002	Completed
York Street	Buckland	GTCO003	Completed
York Street	Buckland	GVAD001	Completed
Cherry Lane	Buckland	GWCK007	Completed
Cherry Lane	Buckland	GWCY004	Completed
Cherry Lane	Dover	GCAS003	Works to be completed by September 2015
Cherry Lane	Dover	GCAU002	Completed
Lower Street	Dover	GCAU003	Completed
Lower Street	Dover	GCAU011	Completed
London Road	Dover	GCLS046	Works to be completed by September 2015
Whitfield Hill	Dover	GWBX003	Works to be completed by September 2015
Edwards Road	Dover	GEAL003	Completed
Effingham Street	Dover	GEAN005	Completed
Malvern Road	Dover	GMAG002	Completed
Maxton Road	Dover	GMBD002	Completed
Maxton Road	Dover	GMBD006	Completed

Mount Road	Dover	GMDC010	Completed
Douglas Road	Deal	GDBO002	Completed
Douglas Road	Deal	GDBO006	Completed
Fairview Gardens	Deal	GFBS002	Completed
Fairview Gardens	Deal	GFBS004	Completed
Freemans Way	Deal	GFAX009	Completed
Glack Road	Deal	GGAJ001	Completed
Glack Road	Deal	GGAJ003	Completed
Kennet Drive	Deal	GKBN001	Completed
Kennet Drive	Deal	GKBN002	Completed
Leivers Road	Deal	GLAO002	Completed
Leivers Road	Deal	GLAO006	Completed
Leivers Road	Deal	GLAO009	Completed
Mary Road	Deal	GMBC002	Completed
Selway Court	Deal	GSBO001	Completed
St Augustines Road	Deal	GSDF001	Completed
St Martins Road	Deal	GSEB006	Completed
Sydney Road	Deal	GSFX011	Completed
Telegraph Road	Deal	GTAG001	Completed
Telegraph Road	Deal	GTAG005	Completed
Telegraph Road	Deal	GTAG006	Completed
Tollgate	Deal	GTEF003	Completed
Tormore Park	Deal	GTDY004	Completed
Tormore Park	Deal	GTDY007	Completed
Tormore Park	Deal	GTDY008	Completed
Tormore Park	Deal	GTDY009	Completed
Tormore Park	Deal	GTDY010	Completed
Trinity Place	Deal	GTCV021	Completed

Wilson Avenue	Deal	GWCI001	Completed
Wilson Avenue	Deal	GWCI003	Completed
Wilson Avenue	Deal	GWCI005	Completed
Wilson Avenue	Deal	GWCI006	Completed
Wilson Avenue	Deal	GWCI008	Completed
Wilson Avenue	Deal	GWCI010	Completed
Wilson Avenue	Deal	GWCI011	Completed
Wilson Avenue	Deal	GWCI012	Completed
Wilson Avenue	Deal	GWCI014	Completed
Sandown Road	Deal	GSAF019	Works to be completed by September 2015
The Fairway	Deal	GTEL002	Completed
The Fairway	Deal	GTEL006	Completed
The Fairway	Deal	GTEL007	Completed
The Fairway	Deal	GTEL010	Completed
The Marina	Deal	GTBJ002	Completed
Vernon Place	Deal	GVAE001	Completed
Vernon Place	Deal	GVAE002	Completed
Chilton Way	River Dover	GCCR003	Completed
Chisnal Road	River Dover	GCHV004	Completed
Coxhill Gardens	River Dover	GCFU006	Completed
West Dean Close	River Dover	GWBI004	Completed
Deal Road	Dover Sandwich	GDAQ002	Works to be completed by September 2015
Deal Road	Dover Sandwich	GDAQ005	Works to be completed by September 2015
Deal Road	Dover Sandwich	GDAR002	Works to be completed by September 2015

Honfleur Road	Dover Sandwich	GHDJ001	Completed
Laburnum Road	Dover Sandwich	GLAC002	Completed
Laburnum Road	Dover Sandwich	GLAC003	Completed
Loop Street	Dover Sandwich	GLBN001	Completed
Poulders Gardens	Dover Sandwich	GPBT006	Completed
Poulders Gardens	Dover Sandwich	GPBT007	Completed
Poulders Gardens	Dover Sandwich	GPBT011	Completed
Poulders Gardens	Dover Sandwich	GPBT013	Completed
Poulders Gardens	Dover Sandwich	GPBT041	Completed
Poulders Gardens	Dover Sandwich	GPBT018	Completed
Poulders Gardens	Dover Sandwich	GPBT020	Completed
Ramsgate Road	Dover Sandwich	GRAB063	Completed
Sunnyside Gardens	Dover Sandwich	GSHS002	Completed
Woodnesborough Road	Dover Sandwich	GWDZ013	Completed
Beaufoy Road	Dover	GBBC001	Completed
Beaufoy Road	Dover	GBBC004	Completed
Beaufoy Terrace	Dover	GBBD003	Completed
Bunkers Hill Avenue	Dover	GBFG001	Completed
Bunkers Hill Avenue	Dover	GBFG007	Completed
Bunkers Hill Avenue	Dover	GBFG014	Completed
Bunkers Hill Road	Dover	GBDH001	Completed

Coombe Close	Dover	GCET001	Completed
Coombe Close	Dover	GCET002	Completed
Hillside Road	Dover	GHCE001	Completed
Lambton Road	Dover	GLAG001	Completed
Limes Road	Dover	GLAV001	Completed
Lukes Close	Dover	GLDG001	Completed
Lukes Close	Dover	GLDG004	Completed
Marjan Close	Dover	GMEW001	Completed
Marjan Close	Dover	GMEW004	Completed
Marjan Close	Dover	GMEW006	Completed
Marjan Close	Dover	GMEW007	Completed
Marjan Close	Dover	GMEW008	Works to be completed by September 2015
Marjan Close	Dover	GMEW009	Completed
Oswald Place	Dover	GOAW001	Completed
Oswald Road	Dover	GOAX005	Completed
Dickson Road	Dover	GDBC002	Completed
Dickson Road	Dover	GDBC003	Completed
Hewitt Road	Dover	GHBP003	Completed
Noahs Ark Road	Dover	GNAY018	Completed
Northbourne Road	Dover	GNBH001	Completed
Park Place	Dover	GPCX001	Completed
South Road	Dover	GSCQ006	Completed
Tower Hamlets Street	Dover	GTCQ005	Completed
Channel View	Dover	GCBI030	Completed
Channel View	Dover	GCBI031	Completed
Kings Ropewalk	Dover	GRBL005	Completed

Old Folkestone Road	Dover	GOBF041	Completed
St Davids Avenue	Dover	GSDI005	Completed
St Davids Avenue	Dover	GSDI009	Completed
St Davids Avenue	Dover	GSDI013	Completed
St Davids Avenue	Dover	GSDI014	Completed
St Davids Avenue	Dover	GSDI018	Completed
St Davids Avenue	Dover	GSDI020	Completed
Archery Square	Deal	GABP005	Completed
Canada Road	Deal	GCAE001	Completed
Canada Road	Deal	GCAE002	Completed
Churchill Avenue	Deal	GCDR005	Completed
Churchill Avenue	Deal	GCDR007	Completed
Churchill Avenue	Deal	GCDR011	Completed
Downs Road	Deal	GDCF003	Completed
Downs Road	Deal	GDCF005	Completed
Downs Road	Deal	GDCF012	Completed
Gladstone Road	Deal	GGAK002	Completed
Gladstone Road	Deal	GGAK008	Completed
Gladstone Road	Deal	GGAK013	Completed
Gladstone Road	Deal	GGAK018	Completed
Kelvedon Road	Deal	GKAD002	Completed
Kelvedon Road	Deal	GKAD003	Completed
Owen Square	Deal	GOAZ011	Completed
Salisbury Avenue	Deal	GSAB007	Completed
Salisbury Avenue	Deal	GSAB009	Completed
Salisbury Avenue	Deal	GSAB020	Completed
Palmerston Avenue	Deal	GPAF003	Completed
Somerset Road	Deal	GSCL001	Completed

Somerset Road	Deal	GSCL003	Completed
Church Road	Whitfield	GCGS 001	Completed
Church Road	Whitfield	GCGS 002	Completed
Bench Street	Dover		New Scheme Part completed on behalf of Dover Town Council
King Street	Dover		New Scheme Part completed on behalf of Dover Town Council
Market Square	Dover		New Scheme Part completed on behalf of Dover Town Council
Cannon Street	Dover		New Scheme Part completed on behalf of Dover Town Council
Biggin Street	Dover		New Scheme Part completed on behalf of Dover Town Council

## **Appendix D – Transportation and safety schemes**

### **Appendix D1 – Local Transport Plan /Local Growth Fund/S106 Schemes**

<b>Local Transport Plan Schemes - <i>Contact Officer Gary Peak</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Sandwich	Sandwich	Dropped kerbs to facilitate pedestrian access	Scheme on hold due to budget constraints
Queen Street	Dover	Alterations to improve cycle crossing point	Outline design in progress
A257 Canterbury Road	Wingham Well	New footway in front of the properties on the South Eastern side of the road (Frema to Willow Cottage)	Outline design in progress
Dover Road/ Ringwould Road	Deal	Signing improvements (CRM)	Design in progress
South Street	Deal	Alterations to incorporate improved bus facilities	Outline design completed. Consultation to be carried out during the spring

### **Appendix D2 – Developer Funded Works**

<b>Developer Funded Works (Section 278 Works) Contact Officer Michele Ellis</b>				
<b>File Ref.</b>	<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
DO/2 012	A258 London Road	Sholden, Deal	Road widening to accommodate right turn lane into new access road and new toucan crossing	In maintenance period
DO/3 016	Honeywood Parkway (Near Tesco Supermarket)	Whitfield	Provision of a new access road junction	Internal works started. S278 works underway
DO/3 007	Coombe Valley Road	Dover	Construction of vehicular accesses at Buckland Hospital	Works underway. Change to bus/Ambulance layby/dropping off point
DO/3 011	Old Park Hill	Dover	Footway works connected to S38 development	Works underway
DO/2 010	Market Place	Aylesham	New parking bays and associated highway works	Works underway
DO/3 000	A20 York Street Roundabout	Dover	Roundabout to be changed to Traffic Signalled Junction	Works to start in September 2015
DO/3 005	Whitfield Urban Expansion, Sandwich Road	Whitfield	New access and improvements on Sandwich Road	Works underway
DO/3 010	Monks Way	Sandwich	New access in Discovery Park for Food store	Awaiting Technical Approval
DO/3 024	A258 London Road	Sholden, Deal	New Puffin Crossing	Works to commence in Summer 2015
DO/3 026	Hyton Drive (off Church Lane)	Deal	3 new accesses leading to a Development of 194 dwellings	Temporary accesses in place to provide access for S38 works
DO/3 028	Fishmonger's Lane	Dover	New public car park. Modifications to Fishmonger's	Awaiting Technical Approval



			Lane and Bench Street	
--	--	--	-----------------------	--

### Appendix E – PROW

#### Public Rights of Way and Access Service 2015/2016 LTP and s106 works (as at 23/04/2015)

Public Rights of Way – <i>Contact Officer Melvyn Twycross</i>			
Path No	Parish	Description of Works	Current Status
EB10	Dover	Provision of stone surface to footpath	Works in progress
ER181	Hougham	Surface improvements to byway	Works due to commence shortly

### Appendix F – Bridge Works

Bridge Works – <i>contact officer Tony Ambrose</i>			
Road Name	Parish	Description of Works	Current Status
No works planned			

### Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

### Appendix H – Combined Member Fund

#### Combined Member Fund programme update for the Dover District

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkins, Director of Highways Transportation and Waste and is up to date as of 6<sup>th</sup> May 2015

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils or list traffic speed surveys

More detail on their schemes can accessed by each Member via the online database or by contacting their Combined Member Fund Engineer

#### **Pam Brivio**

<b>Scheme</b>	<b>Status</b>
Renew road markings in St Alphege Road, Dover	Works complete
Eaves Road – Dropped crossing	Works complete
Maison Dieu Road – lane markings	Works complete

#### **Gordon Cowan**

<b>Scheme</b>	<b>Status</b>
Eaves Road– Dropped crossing	Works complete
Maison Dieu Road – lane markings	Works complete

#### **Mike Eddy**

<b>Scheme</b>	<b>Status</b>
Tree planting in Albert Road in the wide section of footway near the junction with Middle Deal Road	Works complete
Salisbury Road, Deal – Double yellow lines	Design in progress
Beach Street, Deal – Priority working	Design in progress
Freemen’s Way, Deal – ‘Unsuitable for HGVs’ signs	Works complete
Manor Road & London Road, Deal – review of signage and car parking for hall	Design in progress

#### **Geoff Lymer**

<b>Scheme</b>	<b>Status</b>
---------------	---------------

Installation of parking restriction to keep highway clear during peak times: Common Lane, River	Design in progress
Installation of salt bins at Warren Lane and Church Lane, Lydden	Works complete
Wootton Lane & Geddinge Lane, Wootton – extension of 30mph speed limit	Design in progress
Crabble Road & Crabble Avenue, River – HGV direction signage	Scheme handed over
Alkham Valley Road – ‘Unsuitable for HGVs’ signs	Scheme handed over

### Steve Manion

Scheme	Status
Installation of salt bin at Green Lane, Eythorne	Works complete
Reduction in speed limit to 50mph on A258 between Upper Road and the A2	TRO being made
Sutton Parish – relocation of 30mph terminal sign and miscellaneous lining refresh	Works handed over

### Leyland Ridings

Scheme	Status
Contribution towards Puffin Crossing on the A257 in Wingham Close to School Road	Alternative works being investigated
Repainting of railings around the Buttshole Pond in Lower Street, Eastry	Works complete

### Eileen Rowbotham

Scheme	Status
Tree planting in Albert Road in the wide section of footway near the junction with Middle Deal Road	Works complete
Beach Street, Deal – Priority working	Design in progress
Freemen’s Way, Deal – ‘Unsuitable for HGVs’ signs	Works complete
Manor Road & London Road, Deal – review of signage and car parking for hall	Design in progress

## 1.1 Legal Implications

1.1.1 Not applicable.

**1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

**1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Toby Howe /Steve Rivers 03000 418181**