

To: Dover Joint Transportation Board
By: KCC Highways and Transportation
Date: 27th February 2014
Subject: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

PROW – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Steve Rivers	District Manager
Sue Kinsella	Street Lighting Manager
Katie Lewis	Drainage Manager
Russell Boorman	Resurfacing Manager
Tony Ambrose	Structures Manager
Traffic Systems	Toby Butler

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Russell Boorman			
Road Name	Parish	Extent of Works	Current Status
Spinney Lane, Aylesham	Dover	From Cooting Road to Aylesham Road	Programmed to start 25 th Feb for 4 days
Allenby Avenue	Deal	Whole Length	Programmed to start May 2014
Crabble Hill	Dover	The approach to the traffic signals at the junction with Old Park Road	Programmed to start Summer/Autumn 2014
Northwall Road	Deal	From its junction with Golf Road to its junction with Friends Close	Programmed to start May 2014
Footway Improvement - Contact Officer Wendy Boustead			
Road Name	Parish	Extent and Description of Works	Current Status
Allenby Avenue	Deal	Replacement of asphalt surface and kerbs damaged by water pressure.	Programmed to start prior to carriageway works.

Footway programme being evaluated for next year's budget.

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Katie Lewis			
Road Name	Parish	Description of Works	Current Status
Megget Lane	Alkham	Structural Repairs to culvert and cleaning	Works Completed 06/09/13
Warren Lane	Lydden	Installation of new gullies and chambers	Works Completed 08/11/13
Palm Tree Lane	Aylesham	Installation of new gullies and soakaway	Works Completed 22/11/13
Ratling Road	Aylesham	Pond Clearance Works	Works Completed 17/12/13

Drainage programme being evaluated for next year's budget.

Appendix C – Street Lighting

Structural & Electrical testing has been carried out in Dover Area. A programme of work to replace those columns that have failed the test is identified below.

Road Name	Column Ref	Status
St Radigunds Road	GSEK024 GSEK026 GSEK029 GSEK030	Replacement by end of April 2014
Green Lane	GGBU002 GGBU018	Replacement by end of April 2014
Weavers Way	GWAO010	Replacement by end of April 2014
Rokesley Road	GRBD013	Replacement by end of April 2014
Pioneer Road	GPBJ002 GPBJ004	Replacement by end of April 2014
Montreal Close	GMDU005 GMCP001	Replacement by end of April 2014
London Road	GLCT023	Replacement by end of April 2014
Kimberley Close	GKAH010	Replacement by end of April 2014
Hirst Close	GHCF003	Replacement by end of April 2014
Durban Crescent	GDCO006	Replacement by end of April 2014
Crabble Hill	GCGZ019	Replacement by end of April 2014
Colton Crescent	GCEP003	Replacement by end of April 2014
Christchurch Way	GCIL001 GCIL005 GCIL007	Replacement by end of April 2014
Astley Avenue	GACD005 GACD009	Replacement by end of April 2014
Auckland Crescent	GACJ005 GACJ006 GACJ008 GACJ010	Replacement by end of April 2014
Alberta Close	GAAS002	Replacement by end of April 2014
St Francis Close	GSDL001 GSDL002 GSDL003 GSDL004 GSDL005 GSDL006 GSDL007	Replacement by end of April 2014
Elizabeth Drive	GEAQ002 GEAQ003	Replacement by end of April 2014
New Dover Road	GNAM166	Replacement by end of April 2014
Folkestone Road	GFAO031 GFAO066	Replacement by end of April 2014
Camden Crescent	GCAC002 GCAC003	Replacement by end of April 2014
York Street	GYAD015	Replacement by end of April 2014
Lower Street	GLBX002 GLBX005	Replacement by end of April 2014

	GLBX007	
Woodland Close	GWDC003	Replacement by end of April 2014
Valley Road	GVAC008	Replacement by end of April 2014
Byllan Road	GBDQ002	Replacement by end of April 2014
Clarendon Street	GCEF002	Replacement by end of April 2014
Biggin Street	GBBW004	Replacement by end of April 2014
Farthingloe Road	GFAE001	Replacement by end of April 2014
Kings Road	GKAQ002	Replacement by end of April 2014
Longfield Road	GLBL010 GLBL011	Replacement by end of April 2014
Salisbury Road	GSAC004 GSAC006	Replacement by end of April 2014
Reading Road	GRAK005	Replacement by end of April 2014
Beaconsfield Road	GBAX001 GBAX002	Replacement by end of April 2014
Bridge Street	GBCP002	Replacement by end of April 2014
Churchill Street	GCDU001	Replacement by end of April 2014
Hamilton Road	GHAH006	Replacement by end of April 2014
Noahs Ark Road	GNAY017	Replacement by end of April 2014
Park Avenue	GPAM001 GPAM008 GPAM009 GPAM010 GPAM012	Replacement by end of April 2014
Poulton Close	GPDC017 GPDC019 GPDC020 GPDC021	Replacement by end of April 2014
Randoph Road	GRCM010	Replacement by end of April 2014
Woods Place	GWDG001 GWDG002	Replacement by end of April 2014
Buckland Terrace	GSCC005	Replacement by end of April 2014
London Road	GLCR010 GLCR016 GLCR026 GLCR301 GLCR302	Replacement by end of April 2014
Oswald Road	GOAX008	Replacement by end of April 2014
Marjan Close	GMEW002 GMEW003 GMEW010	Replacement by end of April 2014
Lukes Close	GLDG003	Replacement by end of April 2014
Holmestone Road	GHDK001 GHDK002 GHDK003	Replacement by end of April 2014
Hillside Road	GHCE002	Replacement by end of April 2014
Crabble Avenue	GCFW003	Replacement by end of April 2014
Coombe Valey Road	GCEX002 GCEX006 GCEX010 GCEX013	Replacement by end of April 2014

Cherry Tree Avenue	GCCG002 GCCG003 GCCG004	Replacement by end of April 2014
Barwick Road	GBAP007 GBAP008 GBAP012	Replacement by end of April 2014
Brookfield Place	GBCW004	Replacement by end of April 2014
Beaufoy Terrace	GBBD001 GBBC002 GBBC006 GBBC010 GBBC011	Replacement by end of April 2014
Bunkers Hill Avenue	GBFG008	Replacement by end of April 2014
Weavers Way	GWAO011	Replacement by end of April 2014
Salisbury Road	GSAB005 GSAB019	Replacement by end of April 2014
Roselands	GRBP002 GRBP004 GRBP005	Replacement by end of April 2014
Palmerston Avenue	GPAF001	Replacement by end of April 2014
Liverpool Road	GLCW010 GLCW012 GLCW013 GLCW014 GLCW017 GLCW023	Replacement by end of April 2014
Kingsdown Road	GKAT004	Replacement by end of April 2014
King Street	GKAN003	Replacement by end of April 2014
Greenacre Drive	GGBX006 GGBX008	Replacement by end of April 2014
Granville Road	GGBM010	Replacement by end of April 2014
Gothic Close	GGBF001 GGBF002	Replacement by end of April 2014
Churchill Ave	GCDR008 GCDR010	Replacement by end of April 2014
Channel Lea	GCBH001	Replacement by end of April 2014
Archery Square	GABP004 GABP009	Replacement by end of April 2014
Bunkers Hill Avenue	GBFG006 GBFG005	Replacement by end of April 2014

Lantern conversion to LED

St.Peters Street	Sandwich	GSEN 004	Replacement by end of April 2014
St.Peters Street	Sandwich	GSEN 005	Replacement by end of April 2014
Salisbury Avenue	Dover	GSAC 001 - 012	Replacement by end of April 2014
Douglas Road	Dover	GDBP 001 - 006	Replacement by end of April 2014
Park Avenue	Dover	GPAM 001 - 013	Replacement by end of April 2014

Castle Mount Road Dover	GCAW 001 - 004	Replacement by end of April 2014
The Abbots Dover	GTEM 001 004	Replacement by end of April 2014
Godwyne Closer Dover	GGAT 001 - 005	Replacement by end of April 2014
North Road Dover	GNBD 001 - 003	Replacement by end of April 2014

Appendix D – Transportation and safety schemes

Appendix D1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Dover District, from which a shortlist of sites have been identified. Below is a list of these locations.

Local Transport Plan Funded Schemes- Contact Officer Richard Heaps			
Road Name	Parish	Description of Works	Current Status
Dover QBP	Deal and Dover Town Routes	Clearways, poles/flags, timetable cases and raised boarders at principal stops.	Works programmed for Feb & March 2014
River Dour Greenway		Shared use pedestrian and cycle work.	Complete – some minor adjustments outstanding
2013/14 Crash Remedial Schemes		Quick-win measures to address crash issues identified by crash cluster analysis <ul style="list-style-type: none"> ▪ A256 Sandwich by-pass and Ramsgate Road, Sandwich ▪ Ringwould Road, Kingsdown ▪ Manor Road and London Road, Deal ▪ A256 Barville Roundabout 	All works complete

Appendix D2 – Developer Funded Works

Developer Funded Works (Section 278 Works) Contact Officer Michele Ellis			
Road Name	Parish	Description of Works	Current Status
Kingsdown Road	Kingsdown, Walmer	New footway and bellmouth entrance	Works Completed. 12 months Maintenance period expires 12 Dec 2014.
A258 London Road	Sholden, Deal	Road widening to Accomodate right turn lane into new access road and new toucan crossing	Works on going and progressing. Overnight works 20 th , 21 st , 24 th and 25 th February 2014.
Shepherdswell Road	Eythorne	Erection of a detached meeting hall and construction of vehicular access and associated car parking	Works Completed. Maintenance period expires 9 April 2014.
Honeywood Parkway	Whitfield	Provision of a new access road junction	Developer GSE Design & Build has gone Into liquidation. Works to be completed using performance security, currently in discussion with Landowner.
Foxborough Hill	Woodnesborough	Erection of 4 dwellings and construction of new vehicular access	Works completed. Now in 20 month maintenance period which expires on 5 July 2014.
Maison Dieu Road	Dover	Provision of a new bellmouth entrance	Works completed. Maintenance period expired on 12 January 2014.
Sandwich Industrial Estate	Sandwich	Provision of a new 3 arm access roundabout	Developer GSE Design & Build has gone into liquidation. Awaiting completion of remedial works.
A256 Ramsgate Road	Sandwich	Creation of a vehicular access (40 acre site)	Works complete. Stage 3 Safety Audit required before issuing 1 st Certificate.
A256 Ramsgate Road	Sandwich	Upgrading of zebra crossing to puffin crossing	Works underway to install puffin crossing.
Coombe Valley Road	Dover	Construction of vehicular accesses at Buckland Hospital	Works underway.

Appendix E – PUBLIC RIGHTS OF WAY

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
EE291	Aylesham	Provide tarmac surface to footpath	Works due to commence 24/02/2014
ER4	Kingsdown	Resurface tarmac footpath	Complete
EE63	Wingham	Surface repairs to byway	Complete
ER72	Whitfield	Construction/resurfacing of public footpath	Decision pending on whether work will proceed in this financial year
ER185	Alkham	Surface repairs to byway	Decision pending on whether work will proceed in this financial year

Appendix F – Bridge Works

Bridge Works – contact officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
New Street	Sandwich	1945 Market Street Culvert Delf Stream culvert Relining/strengthening	Works deferred until 2014/15.
Austins Lane	Sandwich	1944 Austins Lane Culvert Delf Stream culvert Relining/strengthening	Works deferred until 2014/15.
Galliards Street	Sandwich	Galliards Street Culvert Delf Stream culvert Relining/strengthening	Works deferred until 2014/15.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A256 London Road / Cherry Tree Avenue	Refurbishment of traffic signal controlled junction.	Works being reviewed due to complexity and not yet programmed.
A256 Priory Road near Norman Street	Refurbishment of traffic signal controlled crossing.	Works completed during December 2013.
A256 Sandwich Road near Mayfield Road	Refurbishment of traffic signal controlled crossing.	Works completed during December 2013.

Appendix H – Member Highway Fund

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways and is up to date as of 5th February 2014.

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils or traffic speed surveys.

More detail on their schemes can be accessed by each Member via the online database or by contacting their Member Highway Fund Engineer.

Pam Brivio

Scheme	Status
Improved HGV routing and low bridge warning signing: St Radigunds Rd, Dover	Scheme complete

Geoff Lymer

Scheme	Status
Installation of timber bollards in highway verge to prevent damage by parked vehicles	Scheme complete

Steve Manion

Scheme	Status
Installation of salt bin at Green Lane, Eyhorne	Awaiting installation
Corner protection parking restrictions at Market Square, Aylesham	TRO to be advertised in February

Reduction in speed limit to 50mph on A258 between Upper Road and the A2.	Implementation of TRO ongoing
Creation of hardened verge to assist with parking problems. Milner Road, Elvington.	Scheme complete

Leyland Ridings

Scheme	Status
Contribution towards Wingham Parish Council's scheme to upgrade beliesha beacons at the Adisham Rd Zebra crossing.	Scheme complete

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Toby Howe / Steve Rivers 03000 418181