

To: Dover Joint Transportation Board
By: KCC Highways and Transportation
Date: 10th July 2014
Subject: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

PROW – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Member Highway Fund – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East)
Steve Rivers	District Manager
Sue Kinsella	Street Lighting Manager
Katie Lewis	Drainage Manager
Russell Boorman	Resurfacing Manager
Tony Ambrose	Structures Manager
Traffic Systems	Toby Butler

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Neil Tree			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
North Military Road / South Military Road	Dover	From its junction with Citadel Road to its junction with Durham Hill	Completed
Military Road	Dover	From its junction with Durham Hill to its junction with Lancaster Road	To be reprogrammed
Beaconsfield Road	Dover	From its junction with London Road to its junction with Barton Road	Completed
Beaconsfield Road inc Northcote Road	Deal	From its junction with Victoria Road to its junction with Blenheim Road	Due to start week commencing 23/6/2014
Balfour Road	Walmer	From its junction with Salisbury Road to its junction with Kelvedon Road	Completed
Surface Dressing Schemes			
Road Name	Parish	Extent of Works	Current Status
Willows Wood Road	Great Mongeham	From its junction with Stoneheap Road to its junction with Northbourne Road	Completed
Willow Road	Great Mongeham	From its junction with Stoneheap Road to its junction with Northbourne Road	Completed
Waterworks Hill	Langdon	From its junction with The Street to its junction with Forge Lane	Completed
Swanton Lane	Swingfield	From its junction with The Street to Swanton Court Farm	Programmed to start 22/06/2014
Shepherdswell Road	Eythorne and Shepherdswell With Coldred	140m w of Church Hill junction to 85m NE of Barfrestone Road	Completed
Oak Hill	Swingfield	From its junction with Stockham Lane to its junction with Canterbury Road	Programmed to start 22/06/2014
Northbourne Road	Great Mongeham	From its junction with Willow Road to its junction with Mongeham Road	Completed

Ash Road	Sandwich	From its junction with Sandwich Bypass to its junction with Richborough Road	Completed
----------	----------	--	-----------

Machine Resurfacing – Contact Officer Russell Boorman

Road Name	Parish	Extent of Works	Current Status
Northwall Road	Deal	From its junction with Golf Road to its junction with Friends Close	Completed
Crabble Hill	Dover	App to traffic lights near its junction with Old Park Rd	Programmed to start Autumn 2014
Allenby Avenue	Deal	Whole Length	Completed
Coombe Valley Road	Dover	Coombe Valley Road Rdbt (rbt circulatory only)	Completed
Alkham Valley Road	Alkham	Newlyns Meadow to West of entrance to 'Bramhall'	Programmed to start Autumn 2014
A258 Deal Road	Guston/St Margarets at Cliffe	Dover Road, Westcliffe to Jubilee Way	Programmed to start Summer/Autumn 2014
Alkham Road	Temple Ewell/River	Kearsney Court to 30 speed limit	Programmed to start Summer/Autumn 2014

Footway Improvement - Contact Officer Wendy Boustead

Road Name	Parish	Extent and Description of Works	Current Status
Sandwich Road	Worth	From Adelaide Café to its junction with Southern Water pumping station – This scheme is still in the design stages	Programmed to start 12/08/14 for two weeks
Folkestone Road	Hougham Without	From its junction with Hougham Court Lane to its junction with Dover Hill – Slurry Surfacing (extents still to be clarified)	Programmed to start Summer 2014

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Katie Lewis			
Location	Description of Works	Job Status	Timescale for Completion
Cooting Road, Aylesham	Installation of new Soakaways	Works Programmed	Summer 2014
Elms Vale Road, Dover	Installation of new Soakaways	Investigation and Design underway	Summer/ Autumn 2014
Homestead Lane, Dover	Installation of new drainage system and pond clearance	Investigation and Design underway	Autumn/ Winter 2014
Green Lane, Whitfield	Installation of new Soakaways	Works Programmed	Summer/ Autumn 2014
Forge Lane, Whitfield	Installation of new drainage system	Investigation and Design underway	Summer/ Autumn 2014
Church Hill, Sutton	Excavation of Ponds	Investigation and Design underway	Autumn/ Winter 2014
Wootton Lane, Denton	Excavation of Ponds	Works Programmed	Summer 2014
Kingsdown Road, Walmer	Install gullies and a small soakaway at each location	Works Programmed	Summer/ Autumn 2014
Ranalagh Road, Deal	Installation of new gullies and upgrade existing system	Investigation and Design underway	Autumn/ Winter 2014
Griffin Hill, Dover	Installation of new soakaways and additional drainage	Investigation and Design underway	Autumn/ Winter 2014
Adelaide Road, Dover	Installation of new gullies into existing system	Investigation and Design underway	Autumn/ Winter 2014

Appendix C – Street Lighting

Structural & Electrical testing has been carried out in Dover Area. A programme of work to replace those columns that have failed the test is identified below.

Road Name		Column Ref	Status
St Radigunds Road	Dover	GSEK014 GSEK016 GSEK018 GSEL020 GSEK022 GSEK023 GSEK024 GSEK026 GSEK029 GSEK030	Completed
Green Lane	Dover	GGBU002 GGBU018	Completed
Weavers Way	Dover	GWAO010 GWAO011	Temporary connection in place, final completion by end of July 2014
Rokesley Road	Dover	GRBD013	Completed

Pioneer Road	Dover	GPBJ002 GPBJ004	Completed
Montreal Close	Dover	GMDU005	Completed
Minerva Avenue	Dover	GMCP001 GMCP003	Completed
London Road	Dover	GLCT023	Lane closure required
Kimberley Close	Dover	GKAH010	Completed
Hirst Close	Dover	GHCF003	Completed
Durban Crescent	Dover	GDCO006	Temporary connection in place, final completion by end of July 2014
Crabble Hill	Dover	GCGZ019	Road closure required
Colton Crescent	Dover	GCEP003	Temporary connection in place, final completion by end of July 2014
Christchurch Way	Dover	GCIL001 GCIL005 GCIL007	Completed
Astley Avenue	Dover	GACD005 GACD009	Temporary connection in place, final completion by end of July 2014
Auckland Crescent	Dover	GACJ005 GACJ006 GACJ008 GACJ010	Temporary connection in place, final completion by end of April 2014
Alberta Close	Dover	GAAS002	Temporary connection in place, final completion by end of July 2014
St Francis Close	Deal	GSDL001 GSDL002 GSDL003 GSDL004 GSDL005 GSDL006 GSDL007	Completed
Elizabeth Drive	Capel le Ferne	GEAQ002 GEAQ003 GEAQ004	Completed
New Dover Road	Capel le Ferne	GNAM166	Temporary connection in place, final completion by end of July 2014
Folkestone Road	Dover	GFAO031 GFAO066	Completed Road closure required
Camden Crescent	Dover	GCAC002 GCAC003	Completed
York Street	Dover	GYAD015	Completed
Lower Street	Eastry	GLBX002 GLBX005 GLBX007	Completed
Woodland Close	River	GWDC003	Completed
Valley Road	River	GVAC008	Completed
Byllan Road	River	GBDQ002	Completed

Clarendon Street	Dover	GCEF002	Completed
Biggin Street	Dover	GBBW004	Completed
Farthingloe Road	Dover	GFAE001	Completed
Kings Road	Dover	GKAQ002	Completed
Longfield Road	Dover	GLBL001 GLBL004 GLBL010 GLBL011	Completed
Salisbury Road	St Margarets	GSAC004 GSAC006	Completed
Reading Road	Dover	GRAK005	Completed
Beaconsfield Road	Dover	GBAX001 GBAX002	Completed
Bridge Street	Dover	GBCP002	Temporary connection in place, final completion by end of July 2014
Churchill Street	Dover	GCDU001	Completed
Hamilton Road	Dover	GHAH006	Completed
Noahs Ark Road	Dover	GNAY017	Completed
Park Avenue	Dover	GPAM001 GPAM008 GPAM009 GPAM010 GPAM012	Completed
Poulton Close	Dover	GPDC017 GPDC019 GPDC020 GPDC021	Completed
Randolph Road	Dover	GRCM010	Completed
Woods Place	Dover	GWDG001 GWDG002	Completed
Buckland Terrace	Dover	GSCC005	Completion by end 7 th July 2014
London Road	Dover	GLCR010 GLCR016 GLCR026 GLCR301 GLCR302	Awaiting road space Completion by end July 2014
Oswald Road	Dover	GOAX008	Completed
Marjan Close	Dover	GMEW002 GMEW003 GMEW010	Completed
Lukes Close	Dover	GLDG003	Completed
Holmestone Road	Dover	GHDK001 GHDK002 GHDK003	Completed
Hillside Road	Dover	GHCE002	Completed
Crabble Avenue	River	GCFW003	Completed
Coombe Valey Road	Dover	GCEX002 GCEX006 GCEX010 GCEX013	Completed

Cherry Tree Avenue	Dover	GCCG002 GCCG003 GCCG004	Completed
Barwick Road	Dover	GBAP007 GBAP008 GBAP012	Completed
Brookfield Place	Dover	GBCW004	Completed
Beaufoy Terrace	Dover	GBBD001 GBBC002 GBBC006 GBBC010 GBBC011	Completed Hedge Trim Reqd.
Bunkers Hill Avenue	Dover	GBFG005 GBFG006 GBFG008	Completed
Salisbury Road	Walmer	GSAB005 GSAB019	Completed Hedge Trim Reqd.
Roselands	Walmer	GRBP002 GRBP004 GRBP005	Completed
Palmerston Avenue	Walmer	GPAF001	Completed
Liverpool Road	Walmer	GLCW010 GLCW012 GLCW013 GLCW014 GLCW017 GLCW023	Completed
Kingsdown Road	Walmer	GKAT004	Completed
King Street	Walmer	GKAN003	Completed
Greenacre Drive	Walmer	GGBX006 GGBX008	Completed
Granville Road	Walmer	GGBM010	Completed
Gothic Close	Walmer	GGBF001 GGBF002	Completed
Mill Road	Deal	GMCF111	Awaiting road space Completion by end August 2014
West Street	Deal	GWBA 504	Awaiting road space Completion by end August 2014
West Street	Deal	GWBA 505	Awaiting road space Completion by end August 2014
West Street	Deal	GWBA 006	Awaiting road space Completion by end August 2014
St Georges Road	Sandwich	GSDQ007	Awaiting road space Completion by end August 2014
Church Street	Walmer	GCDK007	Awaiting road space Completion by end August 2014

London Road	Deal	GLBJ025	Awaiting road space Completion by end August 2014
Biggin Street	Dover	GBBW005	Awaiting road space Completion by end August 2014
New Street	Sandwich	GNAS003	Awaiting road space Completion by end August 2014
Honeywood Parkway	Whitfield	GHDU057	Awaiting road space Completion by end August 2014
London Road	Deal	GLBJ003 GLBJ004	Awaiting road space Completion by end August 2014
Beach Street	Deal	GBAS902	Awaiting road space Completion by end August 2014
Water Street	Deal	GWAJ001	Awaiting road space Completion by end August 2014
London Road	Dover	GLCR903	Awaiting road space Completion by end August 2014
London Road	River	GLBI513	Awaiting road space Completion by end August 2014
St Peters Street	Sandwich	GSEN003 GSEN005	Awaiting road space Completion by end August 2014
Mill Lane	Dover	GMEJ001	Awaiting road space Completion by end August 2014
Lower Road	River	GLBU018	Awaiting road space Completion by end August 2014
Pilots Avenue	Deal	GPBF004	Awaiting road space Completion by end August 2014
Sandwich Road	Sandwich	GSAH024	Awaiting road space Completion by end August 2014
Farncombe Way	Whitfield	GFAC004 GFAC011 GFAC012 GFAC014	Awaiting road space Completion by end August 2014
North Military Road	Dover	GNBT010 GNBT011 GNBT015 GNBT016 GNBT018 GNBT020	Awaiting road space Completion by end August 2014

Gloster Ropewalk	Dover	GRBM004	Awaiting road space Completion by end August 2014
Albany Place	Dover	GAAM001	Awaiting road space Completion by end August 2014
Freemans Way	Deal	GFAX004	Awaiting road space Completion by end August 2014
Glack Road	Deal	GGAJ009 GGAJ010	Awaiting road space Completion by end August 2014
Telegraph Road	Deal	GTAG013 GTAG019	Awaiting road space Completion by end August 2014
Bridgeside	Deal	GBEY002 GBEY003 GBEY005 GBEY008	Awaiting road space Completion by end August 2014
Church Lane	Deal	GCHH003 GCHH021	Awaiting road space Completion by end August 2014
Delane Road	Deal	GDAU002 GDAU004	Awaiting road space Completion by end August 2014
Diana Gardens	Deal	GDBA004	Awaiting road space Completion by end August 2014
South Wall	Deal	GSCS011	Awaiting road space Completion by end August 2014
Young Close	Deal	GYAG002	Awaiting road space Completion by end August 2014
Honeywood Parkway	Whitfield	GHDU007 GHDU026	Awaiting road space Completion by end August 2014
Dorman Avenue North	Aylesham	GDCV001	Awaiting road space Completion by end August 2014
Middle Street	Deal	GMBP001	Awaiting road space Completion by end August 2014
Beaufoy Road	Dover	GBBC101	Awaiting road space Completion by end August 2014
The Marina	Deal	GTBJ010 GTBJ013 GTBJ014 GTBJ017	Awaiting road space Completion by end August 2014
High Street	Deal	GHDS014	Awaiting road space Completion by end August 2014

Burgoyne Heights	Guston	GBDN007	Awaiting road space Completion by end August 2014
Cassino Square	Guston	GCAR001	Awaiting road space Completion by end August 2014
Corunna Place	Guston	GCFG001	Awaiting road space Completion by end August 2014
Brewer Street	Deal	GBCK002	Awaiting road space Completion by end August 2014
Lancaster Road	Dover	GLAI001 GLAI003	Awaiting road space Completion by end August 2014
Beach Street	Deal	GBAS001 GBAS301 GBAS005 GBAS006 GBAS007 GBAS013 GBAS015	Awaiting road space Completion by end August 2014
London Road	Temple Ewell	GLCS036 GLCS045 GLCS048	Awaiting road space Completion by end August 2014
Lantern conversion to LED			
Leyburne Road	Dover	GLAS 001 GLAS 002 GLAS 004 GLAS 005 GLAS 006 GLAS 007	Completed

Appendix D – Transportation and safety schemes

Appendix D1 – Local Transport Plan Funded Schemes

The Traffic Schemes Team have analysed the crash clusters within the Dover District, from which a shortlist of sites have been identified. Below is a list of these locations.

Local Transport Plan Funded Schemes- Contact Officer Richard Heaps			
Road Name	Parish	Description of Works	Current Status
Sandwich	Sandwich	Dropped kerbs to facilitate pedestrian access	Design

2013/14 Crash Remedial Schemes		Measures to address crash issues identified by crash cluster analysis <ul style="list-style-type: none"> ▪ A258 Dover Road and Granville Road, Walmer ▪ St Radigunds Road, Dover ▪ Frith Road, Dover ▪ High Street, Wingham ▪ Honeywood Parkway, Whitfield ▪ A256 Sandwich By-pass j/w Ramsgate Road, Sandwich ▪ Sandwich toll bridge ▪ Crabble Hill j/w Old Park Road, Dover ▪ A258 Deal Road, Dover 	Design and consultation
--------------------------------	--	--	-------------------------

Appendix D2 – Developer Funded Works

Developer Funded Works (Section 278 Works) Contact Officer Michele Ellis			
Road Name	Parish	Description of Works	Current Status
A258 London Road	Sholden, Deal	Road widening to Accommodate right turn lane into new access road and new toucan crossing	In maintenance period.
Honeywood Parkway	Whitfield	Provision of a new access road junction	Works to start in Sept 2014.
Foxborough Hill	Woodnesborough	Erection of 4 dwellings and construction of new vehicular access	Works complete. 20 month maintenance period which expires on 5 July 2014.
A256 Ramsgate Road	Sandwich	Creation of a vehicular access (40 acre site)	In maintenance period.
A256 Ramsgate Road	Sandwich	Upgrading of zebra crossing to puffin crossing	In maintenance period.
Coombe Valley Road	Dover	Construction of vehicular accesses at Buckland Hospital	Works underway.
Old Park Hill	Dover	Footway works connected to S38 development	Works underway.

Honeywood Parkway	Whitfield	Roundabout R1 South new vehicular access	Bond was to be called in as works not completed. Landowner now to finish remedial works by Sept 2014.
Market Place	Aylesham	New parking bays and associated highway works	Works to start w/c 16 June 2014.
Mill Road	Deal	New vehicular access	Works to start in July 2014.

Appendix E – PUBLIC RIGHTS OF WAY

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
EE291	Aylesham	Provide tarmac surface to footpath	Complete
ER72	Whitfield	Construction/resurfacing of public footpath	On hold – awaiting decision on developer funding
ER185	Alkham	Surface repairs to byway	On hold – awaiting redesign of drainage system
ESX14	Sandwich	Resurface tarmac path	Complete

Appendix F – Bridge Works

Bridge Works – contact officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
No works currently programmed			

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix H – Member Highway Fund

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways and is up to date as of 20th June 2014.

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils or list traffic speed surveys.

More detail on their schemes can accessed by each Member via the online database or by contacting their Member Highway Fund Engineer.

Pam Brivio

Scheme	Status
Contribution towards Coombe Valley Road roundabout resurfacing scheme.	Scheme complete
Pedestrian dropped crossing improvements at the South Road junction with Astor Ave, Dover.	Awaiting programme date.
Replacement brown tourism signs for Drop Redoubt, Western Heights.	Awaiting programme date.
Removal of historic school vehicular access and construction of footway missing link.	Scheme complete
Improved HGV routing and low bridge warning signing: St Radigunds Rd, Dover	Scheme complete

Gordon Cowan

Scheme	Status
Contribution towards Coombe Valley Road roundabout resurfacing scheme.	Scheme complete
CCTV Survey of Market Square/Cannon St to establish levels of vehicles ignoring TRO	Awaiting survey results (equipment failure and had to extend survey, results expected late June).

Mike Eddy

Scheme	Status
Widen St Richards Road locally to allow for verge parking that currently takes place.	Awaiting programme date.
Pedestrian dropped kerbs and bollards, Beauchamp Rd, Deal	Scheme complete
Upgrade of Give Way signing and lining, Kings Rd junction with High Street, Deal	Awaiting programme date.
Unsuitable for HGV signing at Court Rd J/W Church St and A258 J/W Grams Road.	Scheme complete
Upgrade of street lighting/beacon unit at Zebra Crossing on A258, Walmer close to Marke Wood.	Awaiting programme date.
Installation of new bus shelter: St Richards Road, Deal.	Awaiting installation (expected late June)
Contribution towards resurfacing work on A258, Walmer close to Church St	Awaiting programme date.

Geoff Lymer

Scheme	Status
Contribution to Dover Highway Operations Team towards repairs to damage caused by recent flood event in the Alkham Valley.	Awaiting programme date.
Siding out and clearance of footway on Whitfield Hill.	Scheme complete
Installation of Unsuitable for HGV signing and direction signing, Valley Rd, River.	Scheme complete
Installation of parking restriction to keep highway clear during peak times: Common Lane, River	Awaiting final scheme layout prior to TRO advertising
Village Gateway, The Street, West Hougham	Awaiting programme date.
Installation of salt bins at Warren Lane and Church Lane, Lydden	Awaiting Autumn batch installation of salt bins.
Installation of timber bollards in highway verge to prevent damage by parked vehicles	Scheme complete

Steve Manion

Scheme	Status
Contribution to Drainage Team to solve ongoing issues at Church Hill, Sutton	Awaiting programme date.
Contribution to Drainage Team to solve ongoing issues at Barfreton Rd, Nonington.	Awaiting programme date.
Signed cycle route 'Skylark Trail' between Walmer and Dover.	Scheme largely complete (awaiting 3 missing signs).
Installation of salt bin at Green Lane, Eythorne	Awaiting installation
Corner protection parking restrictions at Market Square, Aylesham	Implementation of TRO ongoing
Reduction in speed limit to 50mph on A258 between Upper Road and the A2.	Implementation of TRO ongoing
Creation of hardened verge to assist with parking problems. Milner Road, Elvington.	Scheme complete

Leyland Ridings

Scheme	Status
Contribution towards Puffin Crossing on the A257 in Wingham close to School Road.	Site meeting to take place early July with Parish and Member
Contribution towards Wingham Parish Council's scheme to upgrade belisha beacons at the Adisham Rd Zebra crossing.	Scheme complete

Eileen Rowbotham

Scheme	Status
Widen St Richards Road locally to allow for verge parking that currently takes place.	Awaiting programme date.
Pedestrian dropped kerbs and bollards, Beauchamp Rd, Deal	Scheme complete
Upgrade of Give Way signing and lining, Kings Rd junction with High Street, Deal	Awaiting programme date.
Unsuitable for HGV signing at Court Rd J/W Church St and A258 J/W Grams Road.	Scheme complete
Upgrade of street lighting/beacon unit at Zebra Crossing on A258, Walmer close to Marke Wood.	Awaiting programme date.
Installation of new bus shelter: St Richards Road, Deal.	Awaiting installation (expected late June)
Contribution towards resurfacing work on A258 close to Church St	Awaiting programme date.

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Toby Howe / Steve Rivers 03000 418181