

Structural Testing 2014 (urgent red failures)								
Zone	Street	Unit Number	Unit Location	Unit Type	Defect Description	Total Replacement Cost Approx (£)	Criteria Replacement (£)	KCC Truncate Cost (£)
AYLESHAM	ACKHOLT ROAD	GACN001	JUNCTION HYDE PLACE	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350	1,350	70
AYLESHAM	ACKHOLT ROAD	GACN005	OUTSIDE 16	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
AYLESHAM	AYLESHAM ROAD	GACM001	OPPOSITE SPINNEY LANE	STREET LIGHT	STRUCTURAL - THICKNESS DEFECT AT SWAGE JOINT	1,350		
AYLESHAM	BELL GROVE	GBDX001	AT ROUNDABOUT JUNCTION BURGESS ROAD	STREET LIGHT	STRUCTURAL - THICKNESS DEFECT AT SWAGE JOINT	1,350		
AYLESHAM	BOULEVARD COURRIERES	GTDH012	JUNCTION HILL CRESCENT	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350	1,350	70
AYLESHAM	CLARENDON ROAD	GCEE007	REAR OF 35 ON FOOTPATH TO HYDE PLACE	FOOTWAY LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
AYLESHAM	HILL CRESCENT	GHHY001	OPPOSITE SIDE OF 36 BOULEVARD COURRIERES	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
AYLESHAM	RATLING ROAD	GRAD005	JUNCTION CORNWALLIS AVENUE OUTSIDE 134	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350	1,350	70
AYLESHAM	VALE VIEW ROAD	GVA002	OPPOSITE JUNCTION BEVAN WAY, OUTSIDE 3	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350	1,350	70
AYLESHAM	VICARAGE LANE	GVAO002	OUTSIDE FARTHINGALES	POLE BRACKET	STRUCTURAL - BRACKET - RUST/ CRACKED AT JOINT	850		70
BUCKLAND	ARMOURERS WALK	GADB003	OUTSIDE 6-7 ON MINI ROUNDABOUT	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
BUCKLAND	HIRST CLOSE	GHCFO06	OUTSIDE 1-11 [FLATS]	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		
BUCKLAND	HIRST CLOSE	GHCFO07	OUTSIDE 26-36 FLATS IN GARAGE AREA	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		
BUCKLAND	KIMBERLEY WALK	GKBI001	OUTSIDE 8-10 ON FOOTPATH	FOOTWAY LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
CAPEL-LE-FERNE	AVONDALE ROAD	GABS002	OPPOSITE 25	POLE BRACKET	STRUCTURAL - BRACKET - LOOSE - 2 BOLTS DETACHED	850		70
CAPEL-LE-FERNE	BEATRICE ROAD	GBAZ003	OUTSIDE 27	POLE BRACKET	STRUCTURAL - BRACKET - CRACKED AT POLE	850		70
CAPEL-LE-FERNE	CAPEL STREET	GCGN006	OUTSIDE 87/89	POLE BRACKET	STRUCTURAL - BRACKET - LOOSE FROM POLE	850		70
CAPEL-LE-FERNE	CAULDHAM CLOSE	GCFI002	OUTSIDE 20-22	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
CAPEL-LE-FERNE	CAULDHAM CLOSE	GCFI004	OUTSIDE 29	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
CAPEL-LE-FERNE	CAULDHAM CLOSE	GCFI005	SIDE OF 33	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
CAPEL-LE-FERNE	CAULDHAM CLOSE	GCFI006	OUTSIDE REECE ADAMS HOUSE	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350	1,350	70
CAPEL-LE-FERNE	HELENA ROAD	GHBH001	OUTSIDE 14	POLE BRACKET	STRUCTURAL - BRACKET - RUST/CRACKED AT JOINT	850		70
CAPEL-LE-FERNE	HELENA ROAD	GHBH002	OUTSIDE 30	POLE BRACKET	STRUCTURAL - BASE COMPARTMENT - LOOSE FROM POLE	850		70
CAPEL-LE-FERNE	HELENA ROAD	GHBH003	OUTSIDE 42	POLE BRACKET	STRUCTURAL - BRACKET - BROKEN AT JOINT	850		70
CAPEL-LE-FERNE	LADY GARNE ROAD	GLAE003	OPPOSITE 22	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
CAPEL-LE-FERNE	LADY GARNE ROAD	GLAE004	OUTSIDE 26	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
CAPEL-LE-FERNE	LANCASTER AVENUE	GLAH001	OUTSIDE 8	POLE BRACKET	STRUCTURAL - BRACKET - CRACKED AT JOINT	1,350		70
CAPEL-LE-FERNE	SEA VIEW CLOSE	GSBK001	OUTSIDE 1	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
CASTLE (DOVER)	DIEU STONE LANE	GDDI002	SIDE OF ST MARYS PARISH CENTRE	FOOTWAY LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350	1,350	70
EASTRY	BOYSTOWN PLACE	GBCH001	OUTSIDE 6	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	BOYSTOWN PLACE	GBCH002	OUTSIDE 12	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	BOYSTOWN PLACE	GBCH005	OUTSIDE 34/35	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	DEAL ROAD	GDAO021	OUTSIDE GARAGE	POLE BRACKET	STRUCTURAL - BRACKET - - RUST/ CRACKED	850		70
EASTRY	LITTLE WALTON	GLBF001	OUTSIDE 23	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	LITTLE WALTON	GLBF002	OUTSIDE 20	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
EASTRY	LITTLE WALTON	GLBF003	OUTSIDE 12	STREET LIGHT	STRUCTURAL - BRACKET	1,350		70
EASTRY	ORCHARD ROAD	GOAT002	SIDE OF 11 IN F/PATH TO PEAK DRIVE	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	ORCHARD ROAD	GOAT009	REAR OF 63	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	ORCHARD ROAD	GOAT010	OUTSIDE 66	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	ORCHARD ROAD	GOAT012	SIDE OF 16 IN F/PATH TO GORE LANE	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	PEAK DRIVE	GPAV005	OUTSIDE 35	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	PEAK DRIVE	GPAV008	OUTSIDE 77	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EASTRY	WHEELWRIGHTS WAY	GWBL002	OPPOSITE 7	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
EASTRY	WHEELWRIGHTS WAY	GWBL003	OUTSIDE 9	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EYTHORNE AND SHEPHERDSWELL	FAIRVIEW ROAD	GFAA001	OPPOSITE 12.J./W ST.JOHNS ROAD	POLE BRACKET	STRUCTURAL - LUMINAIRE/DIFFUSER - LOOSE	850	850	70
EYTHORNE AND SHEPHERDSWELL	HAZLING DANE	GHBEO01	OUTSIDE 25	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
EYTHORNE AND SHEPHERDSWELL	HAZLING DANE	GHBEO04	OUTSIDE 9	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EYTHORNE AND SHEPHERDSWELL	HAZLING DANE	GHBEO06	OUTSIDE 15	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EYTHORNE AND SHEPHERDSWELL	HAZLING DANE	GHBEO07	OUTSIDE 18	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
EYTHORNE AND SHEPHERDSWELL	MILL LANE	GMBZ005	OUTSIDE 51	POLE BRACKET	STRUCTURAL - BRACKET - RUST/ BRACKET CRACKED	850		70
EYTHORNE AND SHEPHERDSWELL	SIBERTS CLOSE	GSCFO01	OUTSIDE 13	POLE BRACKET	STRUCTURAL - BRACKET - BRACKET CRACKED/ RUST	850		70
EYTHORNE AND SHEPHERDSWELL	ST ANDREWS GARDENS	GSDA004	OUTSIDE 18/20	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
EYTHORNE AND SHEPHERDSWELL	SWEETBRIAR LANE	GSFU008	BETWEEN POPLAR AND CYPRESS DRIVES	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
EYTHORNE AND SHEPHERDSWELL	WIGMORE LANE	GWDS014	AT 2ND NORTH OF IND ESTATE	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
EYTHORNE AND SHEPHERDSWELL	WOOTTON LANE	GUBFO02	OUTSIDE 3 ST MARTINS PLACE	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
EYTHORNE AND SHEPHERDSWELL	WOOTTON LANE	GUBFO05	OUTSIDE HILL TOP	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
LITTLE STOUR AND ASHSTONE	CHILTON SQUARE	GCCQ001	OUTSIDE 2/4	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
LITTLE STOUR AND ASHSTONE	NORTH COURT ROAD	GNBC002	OUTSIDE 12	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
LITTLE STOUR AND ASHSTONE	PRESTON HILL	GPBY002	OUTSIDE FARMERS FIELD AND TORREPOINT	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
LITTLE STOUR AND ASHSTONE	SANDWICH ROAD	GSGW001	OUTSIDE 24	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
LITTLE STOUR AND ASHSTONE	SOUTH COURT DRIVE	GSCP001	OPPOSITE 2	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
LITTLE STOUR AND ASHSTONE	THE STREET	GTDE012	OUTSIDE 5 [ST FAITHS SCHOOL]	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		
LYDDEN AND TEMPLE EWELL	BROOKSIDE	GBCY102	AT HALFWAY UP DRIVEWAY TO SCHOOL. O/S CHURC	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
LYDDEN AND TEMPLE EWELL	EGERTON ROAD	GEBT001	OPPOSITE PARK ROAD	STREET LIGHT	STRUCTURAL - BRACKET	1,350	1,350	70
LYDDEN AND TEMPLE EWELL	KEARSNEY AVENUE	GKAB003	OUTSIDE 36	STREET LIGHT	STRUCTURAL - BRACKET	1,350		70
LYDDEN AND TEMPLE EWELL	KEARSNEY AVENUE	GKAB004	OUTSIDE 44	STREET LIGHT	STRUCTURAL - BRACKET	1,350		70
LYDDEN AND TEMPLE EWELL	KEARSNEY AVENUE	GKAB005	OUTSIDE 52	STREET LIGHT	STRUCTURAL - BRACKET	1,350		70
LYDDEN AND TEMPLE EWELL	KEARSNEY AVENUE	GKAB006	SIDE OF 1 WOODSIDE CLOSE	STREET LIGHT	STRUCTURAL - BRACKET	1,350		70
LYDDEN AND TEMPLE EWELL	THE CLOSE	GTAT002	OUTSIDE 5/ 6	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
LYDDEN AND TEMPLE EWELL	THE CLOSE	GTAT003	OUTSIDE 7	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
LYDDEN AND TEMPLE EWELL	WELLINGTON ROAD	GWAU002	OPPOSITE NURSING HOME CAR PARK	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
LYDDEN AND TEMPLE EWELL	WHITFIELD HILL	GWKE003	OPPOSITE 31	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
LYDDEN AND TEMPLE EWELL	WOODSIDE CLOSE	GWEA001	OUTSIDE 5	STREET LIGHT	STRUCTURAL - BRACKET	1,350		70
MAXTON, ELMS VALE AND PRIORY	CLARENDON PLACE	GCHT006	AT 2ND IN ACCESS RD FROM MALVERN RD	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
MAXTON, ELMS VALE AND PRIORY	CLARENDON PLACE	GCHT007	AT 1ST IN REAR ACCESS RD FROM MALVERN RD	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70

MAXTON, ELMS VALE AND PRIORY	CLARENDON STREET	GCHB003	AT 3RD IN REAR ACCESS ROAD FROM BELGRAV	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
MAXTON, ELMS VALE AND PRIORY	CLARENDON STREET	GCHB006	AT 1ST IN REAR ACCESS RD FROM MALVERN RD	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
MAXTON, ELMS VALE AND PRIORY	LADYWELL	GLAF209	OPPOSITE TOWNHALL 2ND FROM LADYWELL C/P	FOOTWAY LIGHT	STRUCTURAL - THICKNESS DEFECT AT SWAGE JOINT	1,350		70
MIDDLE DEAL AND SHOLDEN	HALL CRESCENT	GHAC003	OPPOSITE 8	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
MIDDLE DEAL AND SHOLDEN	THE STREET	GTBU002	OUTSIDE 15 / SCOUT HALL	POLE BRACKET	STRUCTURAL - BRACKET - RUST - HEAVILY CORRODED	850	850	70
MIDDLE DEAL AND SHOLDEN	THE STREET	GTBU011	OUTSIDE 73	POLE BRACKET	STRUCTURAL - BRACKET - RUST - CRACKED AT JOINT	850		70
NORTH DEAL	WOOD YARD	GWEL001	AT OFF OAK STREET	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
RINGWOULD	BALMORAL ROAD	GBAF002	SIDE OF 5	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
RINGWOULD	BALMORAL ROAD	GBAF010	OUTSIDE 69	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
RINGWOULD	CHURCH LANE	GCCY003	OUTSIDE 5 CHURCH HAVEN	POLE BRACKET	STRUCTURAL - BRACKET - - RUST - CRACKED AT JOINT	850		70
RINGWOULD	CLAREMONT ROAD	GCDY001	OUTSIDE MILNER	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
RINGWOULD	CLIM DOWN	GCIU002	OUTSIDE 2 TRADEWINDS	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
RINGWOULD	EDWARD ROAD	GEAK001	SIDE OF 28 BALMORAL ROAD	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
RINGWOULD	FRONT STREET	GFBC005	JUNCTION SUTTON LANE OPP MANOR MEWS	POLE BRACKET	STRUCTURAL - BRACKET - RUST - CRACKED AT JOINT	850	850	70
RIVER	COMMON LANE	GCEQ009	OUTSIDE BRAMCOTE	STREET LIGHT	STRUCTURAL - LEANING	1,350		70
RIVER	PAVILION MEADOW	GPDG002	OUTSIDE 11	STREET LIGHT	CORRODED DOOR	1,350		70
RIVER	PAVILION MEADOW	GPDG003	OUTSIDE 19	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
RIVER	SHORT LANE	GSHA003	ADJACENT BEECHWOOD	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
RIVER	SHORT LANE	GSHA004	OUTSIDE WOODLANDS	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
SANDWICH	SEVEN POST ALLEY	GUCN001	AT 1ST IN FROM HIGH STREET	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	DOVER ROAD	GDDG002	OUTSIDE OLD BARRACKS ADJ. DE-RESTRICTION SIGNS	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
ST. MARGARETS-AT-CLIFFE	EAST LANGDON ROAD	GEBM003	JUNCTION HOLLAND HILL [MARTIN]	POLE BRACKET	STRUCTURAL - BRACKET - RUST/BREAK IN JOINT	850	850	70
ST. MARGARETS-AT-CLIFFE	GLEBE CLOSE	GGAL007	OUTSIDE 12/13	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
ST. MARGARETS-AT-CLIFFE	GLEBE CLOSE	GGAL008	OUTSIDE 16/ 17	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
ST. MARGARETS-AT-CLIFFE	HARDY ROAD	GHAN004	JUNCTION SEYMOUR ROAD	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
ST. MARGARETS-AT-CLIFFE	KINGSDOWN ROAD	GKAR001	OPPOSITE CHAPEL LANE.O/S 7	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	KINGSDOWN ROAD	GKAR002	OUTSIDE 15/17	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
ST. MARGARETS-AT-CLIFFE	KINGSDOWN ROAD	GKAR004	OUTSIDE 85	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
ST. MARGARETS-AT-CLIFFE	MILLFIELD	GMES001	OUTSIDE 2	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	PRESCOTT CLOSE	GPBW002	OUTSIDE 13	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	REACH CLOSE	GRAG001	OUTSIDE 18	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	REACH CLOSE	GRAG002	OUTSIDE 5	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	REACH ROAD	GRAI005	OPPOSITE FIRE STATION	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
ST. MARGARETS-AT-CLIFFE	REACH ROAD	GRAI006	REAR OF 32 ROMAN WAY	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	SEA STREET	GSBJ003	OPPOSITE REACH MEADOW PATH	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	STATION ROAD	GSEW001	OUTSIDE ENTRANCE NEW TOWNSEND FARM	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
ST. MARGARETS-AT-CLIFFE	SUTTON ROAD	GUAS004	OUTSIDE THE BIRCHES	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	THE DROVEWAY	GTBB002	OUTSIDE HERONS END	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE)	1,350		70
ST. MARGARETS-AT-CLIFFE	TOWNSEND FARM ROAD	GTDV001	OPPOSITE 1	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	TOWNSEND FARM ROAD	GTDV002	OUTSIDE 1 TOWNSEND PADDOCK	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. MARGARETS-AT-CLIFFE	WELL LANE	GWEC001	OUTSIDE APRIL COTTAGE	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
ST. RADIGUNDS	BARTON PATH	GBAM005	ADJACENT R/O 2 THE GROVE ON FOOTPATH	FOOTWAY LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
ST. RADIGUNDS	BARTON PATH	GBAM007	REAR OF BARTON SCHOOL (EAST ENT)	FOOTWAY LIGHT	STRUCTURAL - THICKNESS DEFECT AT SWAGE JOINT	1,350	1,350	70
TOWER HAMLETS	CURZON ROAD	GCGJ003	OUTSIDE 13 ON FOOTPATH	FOOTWAY LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
TOWN AND PIER	ST RICHARDS WALK	GSHZ001	OUTSIDE 4-6 ON GREEN	FOOTWAY LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WALMER	KINGSDOWN ROAD	GKAT018	OPPOSITE HAWKSHILL RD	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
WALMER	KINGSDOWN ROAD	GKAU021	OPPOSITE BOUNDARY RD	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
WALMER	PROMENADE	GPDB009	ADJACENT SCOUT HUT (NORTH) [F/F GPDB901]	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
WALMER	PROMENADE	GPDB018	AT SOUTH OF LIFEBOAT STATION [F/F GPDB901]	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
WALMER	PROMENADE	GPDB020	SIDE OF CAFE ON THE GREEN [F/F GPDB901]	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
WHITFIELD	ALISON CRESCENT	GABC004	OUTSIDE 19	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	ALISON CRESCENT	GABC005	OUTSIDE 33	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	ALISON CRESCENT	GABC010	OUTSIDE 83-85	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT - DAMAGED	1,350		70
WHITFIELD	ARCHERS COURT ROAD	GABO005	OUTSIDE 29	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT - CRACK TOP OF DOOR	1,350		70
WHITFIELD	ARCHERS COURT ROAD	GABO017	SIDE OF 2 CRANLEIGH DRIVE	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
WHITFIELD	ARCHERS COURT ROAD	GABO019	SIDE OF 38 CRANLEIGH DRIVE	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	BEAUXFIELD	GBEE004	OUTSIDE 53	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	BEAUXFIELD	GBEE012	OUTSIDE 42	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	BEAUXFIELD	GBEE014	OUTSIDE 66	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	BEAUXFIELD	GBEE017	OUTSIDE 82	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	BEAUXFIELD	GBEE020	OUTSIDE 98	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	BEAUXFIELD	GBEE021	OUTSIDE 102	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	BEAUXFIELD	GBEE022	OUTSIDE 99	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	BEAUXFIELD	GBEE024	OUTSIDE 113	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
WHITFIELD	BURGESS CLOSE	GBDM001	OUTSIDE 3	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
WHITFIELD	BURGESS CLOSE	GBDM002	OUTSIDE 11	STREET LIGHT	STRUCTURAL - SHAFT - CORROSION UP INSIDE SHAFT	1,350		70
WHITFIELD	BURGESS CLOSE	GBDM003	AT END OF ROAD	STREET LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
WHITFIELD	CHESTNUT CLOSE	GCCI001	OUTSIDE 15-16	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	DOWNSIDE ROAD	GDCI001	OUTSIDE 1	STREET LIGHT	STRUCTURAL - THICKNESS DEFECT AT SWAGE JOINT	1,350		70
WHITFIELD	DOWNSIDE ROAD	GDCI002	OUTSIDE 12	STREET LIGHT	STRUCTURAL - SHAFT - CORROSION UP INSIDE SHAFT	1,350		70
WHITFIELD	DOWNSIDE ROAD	GDCI003	SIDE OF 9	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	DOWNSIDE ROAD	GDCI004	OPPOSITE 13-15 ON FOOTPATH	FOOTWAY LIGHT	STRUCTURAL - LOSS OF THICKNESS IN ROOT SECTION	1,350		70
WHITFIELD	DOWNSIDE ROAD	GDCI006	OPPOSITE 27-29	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	GRACE MEADOW	GGBG002	OUTSIDE 12	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	GUILFORD AVENUE	GGCF001	SIDE OF 30 NURSERY LANE	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	GUILFORD AVENUE	GGCF003	OUTSIDE 7	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	GUILFORD AVENUE	GGCF004	OUTSIDE 17	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	GUILFORD AVENUE	GGCF005	OUTSIDE 6-8	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70

WHITFIELD	GUILFORD AVENUE	GGCF006	OUTSIDE 31	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	GUILFORD AVENUE	GGCF016	OPPOSITE 98	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	LOXWOOD CLOSE	GLCD003	OPPOSITE 23 WHITLEY WALK	STREET LIGHT	STRUCTURAL - THICKNESS DEFECT AT SWAGE JOINT	1,350		70
WHITFIELD	NAPCHESTER ROAD	GNAC005	OUTSIDE 25	POLE BRACKET	STRUCTURAL - BRACKET - RUST/CRACKED AT JOINT	850		70
WHITFIELD	NAPCHESTER ROAD	GNAC102	SIDE OF 2 ON FOOTPATH	FOOTWAY LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	NEWLANDS	GNAU001	JUNCTION ARCHERS COURT RODD	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350	1,350	70
WHITFIELD	NEWLANDS	GNAU002	OUTSIDE 141	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU003	OUTSIDE 1B	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU007	OUTSIDE 21	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU008	OUTSIDE 26	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU009	OUTSIDE 127	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU010	OUTSIDE 58	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU011	OUTSIDE 54	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU012	OUTSIDE 49	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU013	OUTSIDE 36	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - BOTH PLUGS MISSING	1,350		70
WHITFIELD	NEWLANDS	GNAU016	OUTSIDE 120	STREET LIGHT	STRUCTURAL - PRE-STRESSED CONC COL MOULDED PLUGS MISSING (INT BASE) - 1 PLUG MISSING	1,350		70
WHITFIELD	NURSERY LANE	GNBO001	BETWEEN 2-4 ON FOOTPATH	FOOTWAY LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	NURSERY LANE	GNBO002	OUTSIDE 12-14	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	SINGLEGE AVENUE	GSIG002	OUTSIDE 6	POLE BRACKET	STRUCTURAL - BRACKET - RUST/CRACKED AT JOINT	850		70
WHITFIELD	SINGLEGE AVENUE	GSIG005	REAR OF 13 ON FOOTPATH	FOOTWAY LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
WHITFIELD	SINGLEGE LANE	GSCI009	OPPOSITE JUNCTION GREEN LANE	STREET LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350	1,350	70
WHITFIELD	WITLEY WALK	GWDV002	OUTSIDE 8 ON FOOTPATH	FOOTWAY LIGHT	STRUCTURAL - BASE COMPARTMENT	1,350		70
TOTAL COSTS						£227,250	£31,750	£11,270