



Dover Leisure Centre Feasibility Study

For Dover District Council

August 2016



Version Control

Version No	Date	Comments	Author	Reviewed by	Issued to
3	08/08/2016	Draft report for client review	G Thomason/T Pinnington	T Pinnington	Laura Corby

Disclaimer

It is not possible to guarantee the fulfilment of any estimates or forecasts contained within this report, although they have been conscientiously prepared on the basis of our research and information made available to us at the time of the study.

Neither the authors or contributors will be held liable to any party for any direct or indirect losses, financial or otherwise, associated with any contents of this report. We have relied in a number of areas on information provided by the client, and have not undertaken additional independent verification of this information. Where applicable, assumptions have been agreed with the client's representatives and have been clearly stated.

Principal Project Team Members

The principal project team members and their roles are listed below:



Contents

Contents	Page Number
Executive Summary	4
Introduction & Background	18
Facility Mix and Design Brief	24
Site Appraisal	28
Concept Design	33
Civil and Structural Engineering	49
Mechanical and Electrical Engineering	51
Drainage and Flood Risk	54
Transport	57
BREEAM	59
Capital Costs	61
Revenue Projections and Business Case	63
Project Programme	67
Risk Analysis	70
Procurement	72
Consultation Results	75

Appendices
1 - Architectural Drawings
2 - Civil & Structural Engineer's Report
3 - M&E Report & Drawings
4 - BREEAM Pre-Assessment
5 - Drainage & Flood Risk Reports
6 - Sequential Test Report and Initial Highways Comments from KCC
7 - Capital Costs
8 - Detailed Revenue projections
9 - Sensitivity Analysis
10 - Detailed Programme
11 - Risk Register
12 - Procurement Options Paper